

22

CA26N


Z1

-22H001

#22b

vol. 4

COPY FOR MR. J. ALLAN ROSS



3 1761 11894294 5

HYDRO-ELECTRIC INQUIRY COMMISSION

GENERAL REPORT

THE QUEENSTON-CHIPPAWA POWER DEVELOPMENT

VOLUME I — HISTORY AND DESCRIPTION

VOLUME II — COST, CAPACITY AND OPERATION


VOLUME III — ESTIMATES AND APPROPRIATIONS

VOLUME IV — REASONS FOR INCREASED COST

VOLUME IV

JOSEPH H. W. BOWER

SECRETARY



Digitized by the Internet Archive
in 2024 with funding from
University of Toronto

<https://archive.org/details/31761118942945>

INDEX TO SHERRARD'S REPORT

ON

THE QUEENSTON-CHIPPAWA POWER DEVELOPMENT

PART I

GENERAL DESCRIPTION

PART I - INTRODUCTION

Page

General Description of Nature of Report

THE QUEENSTON-CHIPPAWA POWER DEVELOPMENT

(a) Walter J. Hume, C.E.	6
(b) Price, Macdonald & Co.	7
(c) Evidence and other Documents	8

PART II - HISTORICAL

COPY

Section 1 - Chronological Charts	10
Section 2 - History	20
Section 3 - Evolution of the Development	22
Section 4 - Advisory Reports	35

PART III - GENERAL DESCRIPTION

Section 5 - General	35
Section 6 - Details	36
Section 7 - Holland River	40
Section 8 - Canal	41
Section 9 - Locks	43
Section 10 - Power House	47
Section 11 - Penstocks	48
Section 12 - Power House	50
Section 13 - Right-of-Way	50
Section 14 - Bridges and Crossings	51

PART IV - CONSTRUCTION PROGRAM

Section 15 - General	55
Section 16 - Excavation, Canal	57
Section 17 - Excavation, Bridge, Holland River, Power House, Power House & Power House	57
Section 18 - Transportation System	61
Section 19 - Disposal Areas	64
Section 20 - Concrete Work	66
Section 21 - Contract Work	106
Section 22 - Temporary Buildings	112

THE COMMISSIONER OF THE GENERAL LAND OFFICE

COPY

VOLUME IV

INDEX TO SECRETARY'S REPORT
ON
THE QUEENSTON-CHIPPAWA POWER DEVELOPMENT

VOLUME I
HISTORY AND DESCRIPTION

<u>PART I - INTRODUCTION</u>	<u>Page</u>
General Description of Nature of Report together with a complete list of the reports of -	
(a) Walter J. Francis, C.R.	6
(b) Price, Waterhouse & Co.	7
(c) Evidence and other Documents	8
<u>PART II - HISTORICAL</u>	
Section 1 - Chronological Charts	10
Section 2 - History	20
Section 3 - Evolution of the Development	28
Section 4 - Advisory Reports	33
<u>PART III - GENERAL DESCRIPTION</u>	
Section 5 - General	35
Section 6 - Intake	36
Section 7 - Welland River	40
Section 8 - Canal	41
Section 9 - Forebay	45
Section 10 - Screen House	47
Section 11 - Penstocks	49
Section 12 - Power House	50
Section 13 - Right-of-Way	60
Section 14 - Bridges and Crossings	61
<u>PART IV - CONSTRUCTION PROCEDURE</u>	
Section 15 - General	66
Section 16 - Excavation, Canal	67
Section 17 - Excavation, Intake, Welland River, Fore- bay, Screen House & Power House	77
Section 18 - Transportation System	91
Section 19 - Disposal Areas	94
Section 20 - Concrete Work	96
Section 21 - Contract Work	108
Section 22 - Temporary Buildings	112

REPORT TO SECRETARY'S OFFICE

OF

THE CHINESE-AMERICAN POWER DEVELOPMENT

VOLUME I

HISTORY AND DESCRIPTIONPART I - INTRODUCTION

General Description of Nature of Report
together with a complete list of the
reports of -

- (a) Walter J. Francis, C.E.
(b) Price, Waterhouse & Co.
(c) Evidence and other documents

PART II - HISTORICAL

COPY

- Section 1 - Chronological Charts
Section 2 - History
Section 3 - Evolution of the Development
Section 4 - Advisory Reports

PART III - GENERAL DESCRIPTION

- Section 5 - General
Section 6 - Intake
Section 7 - Welland River
Section 8 - Canal
Section 9 - Navigation
Section 10 - Barrage House
Section 11 - Forebay
Section 12 - Power House
Section 13 - High-velocity
Section 14 - Bridges and Crossings

PART IV - CONSTRUCTION PROGRAM

- Section 15 - General
Section 16 - Navigation, Canal
Section 17 - Navigation, Intake, Welland River, Fore-
bay, Barrage House & Power House
Section 18 - Transportation System
Section 19 - Disposal Areas
Section 20 - Concrete Work
Section 21 - Contract Work

INDEX (Continued)

VOLUME II

COST, CAPACITY AND OPERATION

<u>PART V - QUANTITIES AND COSTS</u>	<u>Page</u>
Section 23 - Summary of Quantities	120
Section 24 - Summary of Costs	124
<u>PART VI - CAPACITY OF DEVELOPMENT</u>	
Section 25 - General	133
Section 26 - Capacity of the Development	135
Section 27 - Water Available for Development	136
Section 28 - Cost of Power Developed	141

VOLUME III

ESTIMATES AND APPROPRIATIONS

<u>PART VII - ESTIMATES</u>	
Section 29 - General	156
Section 30 - Estimates of Cost	160
Section 31 - Report by Hugh L. Cooper & Co.	191
Section 32 - Report by Stuart and Kerbaugh	199
Section 33 - Government Anxiety	204
Section 34 - The Commission's Estimate of February 10th, 1922	211
<u>PART VIII - APPROPRIATIONS</u>	
Section 35 - Appropriations	215

1. SUMMARY

2. ANALYSIS

3. DISCUSSION

1. The first part of the report discusses the general situation in the country. It is noted that the situation is generally stable, but there are some problems in the rural areas. The government is working to solve these problems.

2. The second part of the report discusses the economic situation. It is noted that the economy is growing, but there are some problems in the industrial sector. The government is working to solve these problems.

4. CONCLUSIONS

1. The first conclusion is that the situation in the country is generally stable. The government is working to solve the problems in the rural areas.

2. The second conclusion is that the economy is growing, but there are some problems in the industrial sector. The government is working to solve these problems.

5. REFERENCES

6. APPENDICES

7. FOOTNOTES

1. The first footnote is that the information in this report is based on the best available information.

2. The second footnote is that the information in this report is classified "Secret" because it contains information that is so classified.

3. The third footnote is that the information in this report is classified "Secret" because it contains information that is so classified.

8. DISTRIBUTION STATEMENT

1. The first part of the distribution statement is that the information in this report is classified "Secret" because it contains information that is so classified.

INDEX (Continued)

VOLUME IV

REASONS FOR INCREASED COST

<u>PART IX - REASONS FOR INCREASED COST</u>	<u>Page</u>
Section 36 - General	226
Section 37 - Method of Conducting the Work	229
Section 38 - Estimate No. 1	241
Section 39 - Estimates Nos. 2, 2-A and 2-B	254
Section 40 - Differences between Development as Estimated and as Constructed	273
Section 41 - Abnormal Conditions	291
Section 42 - Comparison of Actual Costs with Estimated Costs	288
Section 43 - Efficiency of Excavating Equipment	294
Section 44 - Other Losses	324
Section 45 - Distribution of Costs	332
Section 46 - Other Estimates	333
Section 47 - Conclusion	340

PART X - CONSTRUCTION METHODS & MANAGEMENT

Section 48 - General	342
Section 49 - Construction Methods	343
Section 50 - Organization and Management	355

SECRET

SECRET

SECRET

SECRET

001

002

003

004

005

006

007

008

009

010

011

012

013

014

015

SECRET

016

017

018

019

020

021

022

023

024

025

026

027

028

029

030

HYDRO-ELECTRIC INQUIRY COMMISSION

COPY FOR ENCLOSURE TO

THE QUEENSTON-CHIPPAWA POWER DEVELOPMENT

VOLUME IV

REASONS FOR INCREASED COST

PART IX - REASONS FOR INCREASED COSTSection 36GENERAL

The second question referred to this Commission by Letters

Patent reads as follows:

"The reasons for increases from time to time in the estimates for the Queenston-Chippawa Power Development."

Estimated costs may be increased or decreased from time to time on construction work for various reasons, but under normal conditions, with the cost of labour and materials constant, changes in estimates are usually caused by changes in design entailing a change in the quantities and a resulting variation in cost.

A contractor, when preparing a tender, assures himself that the plans and specifications, on which his estimate is based, cover in a comprehensive and definite way the work contemplated. If discrepancies, omissions or other irregularities are observed by him, he either makes adequate provision for them in his tender, or draws them to the attention of his client.

THE SECRETARY OF THE ARMY

WASHINGTON

DECEMBER 11, 1911

TO THE SECRETARY OF THE ARMY

DEAR SIR:

YOUR LETTER OF

THE 10TH INSTANT HAS BEEN RECEIVED AND IS BEING HANDLED BY THE

RELEVANT OFFICE.

THE MATTER IS BEING HANDLED BY THE RELEVANT OFFICE.

VERY TRULY YOURS,

THE SECRETARY OF THE ARMY

11/11/1911

Forms of Contracts

There are many forms of contracts under which work is carried out, but they may be divided into two general classes. The first is that in which the contractor submits a definite tender or "firm bid" agreeing to do certain work for a fixed amount or "lump sum". The second general class embraces contracts made on what is commonly known as the "cost plus" basis, being made up of actual cost to which a sum is to be added. Contracts of this kind vary in form, but in their simplest form constitute an agreement between owner and contractor, whereby the contractor supplies all necessary labour and materials, and receives a fixed percentage of the cost as his remuneration or profit. Under this type of contract the contractor takes no financial risk, for the cost of the work plus his profit is guaranteed to him by his contract. It is apparent that on this basis the risks of contracting on a "lump sum" basis are eliminated. Much work has been done under contracts of this kind, but in order to give greater protection to the owner modified forms of the "cost plus" contract have been introduced.

Probably the two most usual of these modified forms of "cost plus" contract are those commonly known as "cost plus a fixed fee" and "upset price" contracts. Under the first, the contractor is required to submit an estimate of the actual cost of the work contemplated, and, in addition, to quote a fixed fee for carrying it out. As an illustration, the cost of a job may be estimated at \$250,000 and the contractor may ask a fixed fee of \$20,000 in addition to the cost, for carrying out the work. If the work costs \$300,000, his fee will remain the same, but the ratio of profit to cost is reduced. If the work costs less than his estimate, the owner benefits by the saving and while the fixed

fee remains the same, the contractor's ratio of profit to cost increases.

Under the "upset price" form of contract, additional restrictions are imposed to safeguard the interests of the owner. Such contracts usually provide that the contractor, in the event of his estimate being exceeded, must bear all or at least a part of the extra cost, while if savings are effected, some distribution of these is made between owner and builder. The method by which savings or excess costs are distributed varies considerably with different contracts.

There is little doubt that a contractor, when doing work on a "lump sum" basis, does it in the most efficient way he can, for his profit depends on his efficiency. This form of contract also enables the owner to know in advance what his expenditure will be, for the contractor takes all the risk, and is presumed to have provided for all contingencies.

Under the other forms of contract discussed, an endeavour has been made to provide for the uncontrollable incidents that occur on almost every job. Under the straight "cost plus" arrangement, the situation is ideal, so far as reducing risk to the contractor is concerned, so, while the modified forms of this contract recognize that there are certain risks inherent in construction work on which a contractor should not be asked to speculate, restrictions are imposed which protect the client to a greater degree than the straight "cost plus" form.

Though many contractors still prefer the "lump sum" contract, hoping through it to make at times a greater profit than can be made on a "cost plus" basis, many of the best known contractors have conducted their

business in recent years entirely on some form of "cost plus" contract.

Contracting - A Specialized Business

Large industrial concerns, railway companies and Governments usually consider it wise to employ the services of contractors to do their construction work, and this policy is adopted because it is known that more efficient results are obtained from labour and other economies effected by an experienced private contractor. There are, of course, qualified corporations which do their own work, but they are the exceptions to the rule, for it is common knowledge that the efficiency and morale of workmen is much lower when the work on which they are employed is being done by a Government Department, than it is when the work is in the hands of a private contractor. In the case of railway corporations, which one would think well-fitted to do construction work, it will be found that lines, stations and large new work generally are given to private contractors, under some form of contract, and that the company itself does maintenance and small work only. Large industrial concerns follow the same policy for it is generally realized that a reasonable profit paid to a reputable builder is more than offset by the service rendered.

Section 37

METHOD OF CONDUCTING THE WORK

Up to 1916, the Commission had carried on the construction of the majority of its works under contracts with private contractors. When the recommendation of the Chairman of the Commission was submitted to the Government under date of September 13th, 1916, there is no doubt that the Government was led to believe that it was contemplated that the construction

business to supply goods and services to the public.

Investment - A Strategic Priority

Investment is a key element in the development of the economy. It is the process of allocating resources to create new capital goods, such as machinery, equipment, and infrastructure. Investment is essential for economic growth and development, as it increases the productive capacity of the economy. The government plays a crucial role in promoting investment, particularly in the private sector. This can be done through various measures, such as providing tax incentives, guaranteeing loans, and establishing investment funds. The government should also ensure that investment is directed towards sectors that are strategically important for the country's long-term development. In addition, the government should create a favorable investment environment by simplifying procedures, reducing bureaucracy, and ensuring the rule of law. By promoting investment, the government can stimulate economic growth, create jobs, and improve the standard of living for its citizens.

Conclusion

Two-Track Policy

The two-track policy is a key element in the development of the economy. It involves the government playing a crucial role in promoting investment, particularly in the private sector. This can be done through various measures, such as providing tax incentives, guaranteeing loans, and establishing investment funds. The government should also ensure that investment is directed towards sectors that are strategically important for the country's long-term development. In addition, the government should create a favorable investment environment by simplifying procedures, reducing bureaucracy, and ensuring the rule of law. By promoting investment, the government can stimulate economic growth, create jobs, and improve the standard of living for its citizens.

of the Queenston-Chippawa Power Development would be carried out on a similar basis, for the Chairman of the Commission states as follows:

"There is still available sufficient money from the estimates provided by the Government to take care of the preparation of specifications, detailed drawings, etc. necessary for tendering upon the works during the present Fall and Winter."

The Commission at a later date apparently conceived the idea of carrying on the work itself, but no intimation seems to have been given to the Government as to the change of policy in this respect. The decision of the Commission to carry on the construction is a matter of official record in their Minutes under date of November 22nd, 1916. The Minute in question reads as follows:

"Earnest consideration was given to the subject of the Chippawa-Queenston Development. The Chief Engineer's report in connection with the construction of the canal and plant was carefully discussed. It was finally decided, in view of the exhaustive investigations that had been made of the subject showing the large saving which would be effected, that the Commission would undertake the work direct for the whole of this development and that an Order-in-Council should be applied for at once in order that immediate steps be taken for the preparatory work."

The Commission apparently gave publicity to the decision which it had reached as the matter is made the subject of an important comment in a letter of December 12th, 1916, signed by the Premier, Sir William Hearst, and addressed to the Honourable Mr. Lucas. In this letter, the Premier, after requesting information on various matters, states:

"I note by the press that there is some thought on the part of the Commission of doing this work by day labor instead of by tender. It should be the intention of the Commission, a full report as to the reasons for adopting this course. I

of the Commission, the Commission will be able to make a report.

After the Commission of the Republic of China has been established,

there is still much work to be done. The Commission will be able to make a report on the progress of the work.

The Commission of the Republic of China has been established.

After the Commission of the Republic of China has been established,

the Commission will be able to make a report on the progress of the work.

After the Commission of the Republic of China has been established,

the Commission will be able to make a report on the progress of the work.

After

After the Commission of the Republic of China has been established, the Commission will be able to make a report on the progress of the work.

The Commission of the Republic of China has been established.

After the Commission of the Republic of China has been established,

the Commission will be able to make a report on the progress of the work.

After the Commission of the Republic of China has been established,

the Commission will be able to make a report on the progress of the work.

After the Commission of the Republic of China has been established, the Commission will be able to make a report on the progress of the work.

HYDRO-ELECTRIC INQUIRY COMMISSION

COPY FOR ENCLOSURE TO

have been advised that work has been closed down on the Welland Canal and at other points in Canada and that there is a very large amount of contractors' plants that will be lying idle for the next few years and that the present is a most opportune time to secure tenders so far as plant and the general organization of contractors are concerned. If the work is to be done by day labor I assume a very large plant will have to be purchased by the Commission, much of which will have to be disposed of at scrap prices when the contract is completed, whereas contractors under present conditions would, I am advised, only have to bear a small proportion of the cost for plant that would fall upon the Commission. The contractors on the work to which I refer have their engineers and general organization for the undertaking. If tenders are called for and reputable contractors bid on the work, we will have something definite to gauge the ultimate liability assumed by the Province. Without tenders we have nothing to guide us as to the cost, but the estimates of the Engineers. Although I have no doubt the Engineers have estimated the cost on a liberal scale to provide for contingencies, nevertheless, if the actual cost should seriously exceed the estimate and the Commission has not taken the precaution to secure tenders, room would be left for severe criticisms. By what I have stated in this paragraph I am not expressing any view as to how the work should be done. I have no information upon which I could base an intelligent judgment one way or the other. I am simply bringing to your attention statements and arguments that have been made to me so that the Commission may consider them and advise me fully of their view with reference thereto."

This letter is remarkable in two respects: it shows that the Commission had not informed the Premier of its decision to do the work with its own organization, apparently allowing him to learn this important fact from the newspapers, though Mr. Lucas was a member both of the Commission and the Government, and the Chairman of the Commission, Sir Adam Beck, a member of the Legislature; and it also shows that when the Premier wrote the words, "without tenders we have nothing to guide us as to the cost, but the estimates of the Engineers", he evidently had in mind the possibility of the cost of the work exceeding the estimates.

HYDRO-ELECTRIC INQUIRY COMMISSION

COPY FOR ENCLOSURE TO

Commission Calls for Tenders

During the month of December, 1916, after the Commission had decided to carry on the work with its own organization, the Chief Engineer of the Commission wrote to various contracting firms requesting them to submit certain tenders. The following is an extract from the evidence in reference to this:

Q.- The truth is, Mr. Gaby, isn't it, that you had decided and the Commission had decided before you called for these tenders at all?

MR. GABY: No sir, not at all. The Commission I do not believe in any way had discussed the matter in that way.

Q.- You called for these tenders on December 6th, 1916, and this is the Minute of November 22nd, 1916. (The Minute referred to is that quoted previously.)

A.- That was something which had escaped my attention. I did not know it was there.

Q.- That was before you called for tenders?

A.- I thought that was after.

Ev.
4590

It is difficult to understand why the Commission asked for tenders in view of the Minute of November 22nd, 1916, unless for the purpose of obtaining a check on the unit prices which the engineers were using at that time, or for the purpose of complying with the wish of the Premier. At all events, it is clear from evidence given before us that the contractors did not believe that the Commission was serious in its request for tenders. Mr. Larkin of Larkin & Sangster on being questioned on this matter stated:

Q.- Did you regard their request for tenders as a check more than asking for bona fide tenders?

HYDRO-ELECTRIC INQUIRY COMMISSION

COPY FOR ENCLOSURE TO

A.- Yes ... I said "there is no use bidding on it, they do not intend to let it to a contractor".

Q.- You did not take the request for a tender seriously?

A.- No.

Q.- Your impression at that time was from what you had seen in the press, they were going to do the work themselves?

A.- Yes.

Ev.
5267

Mr. Chadwick, General Manager of the Foundation Company, Limited, on being questioned on the same matter made the following statements:

Q.- Did you get the impression you did not have a ghost of a show of getting any contract on this basis or any other?

A.- I more or less got that impression, after talking with Mr. Acres. For that reason I wrote the letter as I promised him and forgot about it.

Q.- As a matter of fact, did not you and Mr. Acres and all the rest of you come to the conclusion it was pretty near a hopeless thing to get a lump sum contract on that job?

Ev.
5373

A.- Oh, I think so. Yes.

Q.- Any contractor who went into that game in that period would be certain of going on the rocks in a short time?

A.- Yes, they would.

The letters of inquiry were sent out during the month of December and the contractors were requested to have their proposals submitted to the Commission by January 5th. It would have been impossible for any contractor, unless he was thoroughly conversant with the nature and magnitude of the work beforehand, to have submitted an intelligent tender in so short a time.

Q- Now, I call "Lester" is not sitting on it, then is not
intended to let it be a conversation.

A- Yes, but when the subject for a certain conversation.

A- No.

Q- That conversation of that time was that you had been in
the house, which was being at the same time.

Q-
A-

A- Yes.

Q- Lester, Lester, Lester, at the same time, Lester, Lester.

Q- Being questioned on the same matter with the following statement.

Q- The fact that the conversation was not a conversation at all
and of getting any conversation on this level or any other.

A- I must say that that conversation, after talking with Mr.
Lester, that was the last time as I promised him
and Lester about it.

Q- In a matter of fact, did you and Mr. Lester and all the
rest of you know the conversation is not really what a
conversation thing to get a long conversation on that day.

Q-
A-

A- No, I think so, yes.

Q- Any conversation that was then that was in that conversation
in details of being on the road in a short time.

A- Yes, very much.

Q- The fact that Lester was not sitting on the road at Lester
and the conversation was intended to have their purpose intended to be
intention of Lester, yes. It was not just for the purpose of the conversation,
which was the conversation with the Lester and Lester in the road.
Therefore, to have intended an intention to be in a short time.

Q- The fact that Lester was not sitting on the road at Lester

The information requested in the invitation to tender included only the earth and rock excavation. While this portion of the work covered the major part of the expenditure, it did not take into account other very large and important parts of the work, so tenders submitted on the cost of earth and rock excavation would have afforded only incomplete information as to the ultimate cost of the whole work.

After considering the matter in all its aspects, we must come to the conclusion that the action of the Commission in calling for tenders was merely perfunctory and indicated no real intention or desire on its part to have the work done on a contract basis. This action on the part of the Commission constitutes, in our opinion, an error of judgment, and undoubtedly added substantially to the final cost of the work. Mr. Gaby in his report to the Commission under date of January 11th, 1917, uses calculations for the purpose of showing that the Commission would effect economies and eliminate contractors' profit by conducting its own work. Wisdom in such matters is gained only from long experience and, in our opinion, the Commission, lacking this experience, was quite unfitted to execute a work of such magnitude as economically as it could have been done by an experienced contractor.

As a
result
to prevent
the
that no
bids were
submitted

no
contract
would
have
been
lump
sum

(but no contractor would bid lump sum)
this statement is purely an opinion

No "Lump Sum" Tenders Submitted

The proposals received by the Commission in response to the letter of the Chief Engineer did not include a definite fixed tender, and they indicate that conditions at that time were so uncertain that firm prices or "lump sum" bids could not be obtained.

by the Company's letter of November 20th, 1916, in which they stated

HYDRO-ELECTRIC INQUIRY COMMISSION

COPY FOR ENCLOSURE TO

The firm of Baldry, Yerburgh & Hutchinson, whose proposal is most completely discussed in Mr. Gaby's report of January 11th, 1917, indicated a desire to do the work on a "cost plus" basis. Other tenderers proposed that the work be done under modified form of the same type of contract. The contractors with whom there was formal correspondence were:

The Foundation Company, Limited,
The Dominion Dredging Company, Limited,
The Dominion Construction Company, Limited,
Wm. Cowlin & Sons (Canada) Limited,
Baldry, Yerburgh & Hutchinson, Limited,
Larkin & Sangster.

Mr. Gaby in his report of January 11th, above referred to,

summarizing his analysis of the estimates, states:

"After carefully considering the tenders which have been submitted by the various contractors for the carrying on of this work and allowing for present conditions and having a full knowledge of the amount of work that the engineering staff has put on the investigations, in regard to both the character of the work and the necessary equipment to handle the same, and in view of the fact that the essential staff for the organization of this work is at present employed by the Commission and it only requires the filling in of skilled labor, to handle the work with efficiency, which skilled labor we are quite confident can be obtained in sufficient quantity and quality to handle the work satisfactorily, I would, therefore, recommend that the work be undertaken by the Commission, as we have everything to gain, and from the information received from the tenders submitted, nothing to lose in so carrying on the work."

Requests not Regarded Seriously

The firm of Larkin & Sangster were asked to submit a tender, but declined to do so. It will be remembered from evidence already quoted that Mr. Larkin states that he understood, before receiving the request to tender, that the Commission would do the work itself, and this is confirmed by the Company's letter of December 30th, 1916, in which they state:

The first of these, Investment & Securities, whose purpose is to invest
funds in the State's system of banks, is, in fact, a device to
be used as a "trust" fund. Other bodies proposed that the way
to form such bodies was to be done in a series of steps. The companies
with whom there was direct communication were:

- The National Bank, Limited,
- The National Investment Company, Limited,
- The National Investment Company, Limited,
- The National Investment Company, Limited,
- The National Investment Company, Limited,
- The National Investment Company, Limited,
- The National Investment Company, Limited,
- The National Investment Company, Limited,
- The National Investment Company, Limited,
- The National Investment Company, Limited,

The first of these, Investment & Securities, whose purpose is to invest

funds in the State's system of banks, is, in fact, a device to

be used as a "trust" fund. Other bodies proposed that the way
to form such bodies was to be done in a series of steps. The companies
with whom there was direct communication were:

Investment and Securities

The first of these, Investment & Securities, whose purpose is to invest

funds in the State's system of banks, is, in fact, a device to
be used as a "trust" fund. Other bodies proposed that the way
to form such bodies was to be done in a series of steps. The companies
with whom there was direct communication were:

HYDRO-ELECTRIC INQUIRY COMMISSION

236

COPY FOR ENCLOSURE TO

Larkin did not contradict this in his testimony

"We may say that we understood that the Commission intended to undertake this work itself, and as this was so obviously the proper course to take under existing circumstances, your inquiry was somewhat unexpected."

Again:

"As regards economy, your decision to use electric power is well advised, in view of the price at which you will be able to obtain it, and a very great saving in construction cost should result."

"To insure speed it will be absolutely necessary to use new electrically driven plant of the newest, heaviest and most up-to-date type that money can buy. We do not know of any contracting firm on this continent which can meet the above requirements or which could meet them by the purchase of new plant of the requisite type inside of one year or eighteen months."

If this were true, it would be a great advantage for the nation

As already shown, the company did not regard the request from the Commission seriously, so it is not unnatural that a letter along these lines should be written. To write such a letter was good policy, for instance the last paragraph:

also the same facts

"We have taken the liberty of expressing our opinion at some length; first, because we have watched the development of this project through its preliminary stages with great interest and have given it considerable thought; and second, because we have a desire to have clearly understood our reasons for not submitting a tender, as we do not wish to prejudice our standing with the Commission in connection with future work which may be carried out under normal conditions, and which we may be better able to handle."

In other words, Messrs. Larkin & Sangster, aware of the futility of submitting a tender, paid tribute to the judgment of those who made it futile, so that future business relations might not be imperilled.

11
NO
I cannot find any evidence of this

It is noted that the information that the Government is
interested in this case is not as clear as it should be.
The Government is not clear in its position, and it is
not clear what the Government is interested in.

The Government is not clear in its position, and it is
not clear what the Government is interested in.

The Government is not clear in its position, and it is
not clear what the Government is interested in.

It is noted that the company did not respond to the request from
the Government, and it is not clear what the Government is interested in.

It is noted that the company did not respond to the request from
the Government, and it is not clear what the Government is interested in.

The Government is not clear in its position, and it is
not clear what the Government is interested in.

It is noted that the company did not respond to the request from
the Government, and it is not clear what the Government is interested in.

The Government is not clear in its position, and it is
not clear what the Government is interested in.

Government Work Costs Here

We will deal later with the decision of the Commission as to the type of equipment used on the work, but its desire to employ electrically driven plant of large capacity did not in any way prevent the employment of an experienced contractor on the work. Many cases may be cited where contracting organizations have been employed to carry on construction work, with the owner supplying all or part of the equipment required. Undoubtedly the Commission would have experienced great difficulty in getting any contractor to purchase at his own risk the type of equipment used, not because he is incapable of using plant of special type, but because a contractor must necessarily figure upon the ultimate utility of any equipment which he uses on his work, and cannot afford, unless properly protected, to purchase plant which he will be unable to use in the future in the ordinary course of his business, or dispose of advantageously.

The market for both labour and material was at this time in a very unstable condition; wages had been increased and labour was unsettled. The general contractor, even in normal times, has to cope with such conditions, and was undoubtedly in the best position to deal with a situation such as existed in 1917, and the following years. Even under ordinary conditions there is a disposition on the part of labour when working on a Government job to regard it as an opportunity for drawing much pay for little work.

In our opinion, notwithstanding the decision of the Commission with regard to the type of equipment to be used on the work, it should have employed a reputable contracting organization to direct the opera-

1100

HYDRO-ELECTRIC INQUIRY COMMISSION

COPY FOR ENCLOSURE TO

tions and control the labour.

It is to be remembered that at the time the Commission made the decision to do the work itself, it had in mind only the definite problem of constructing a development finally capable of producing 300,000 horse-power, with an immediate installation of 100,000 horse-power. Therefore, while it would have been impossible to get a firm bid for doing the work from any contractor, by reason of the uncertain conditions then existing, there is no doubt in our minds that a reputable construction organization would have been glad to undertake the work, using the type of equipment selected by the Commission, guaranteeing unit prices on a sliding scale of wage rates and adjustable prices with respect to material.

COPY

The argument may be advanced that, while the Commission's decision to do the work without employing a contractor was wrong under the conditions existing then, its decision was fully justified in the light of subsequent events, such as the tremendous increase in labour and material costs, the decision to employ night shifts and rush schedules, and especially because of the changes in design that were made.

We have already answered such argument in part and will deal more fully with the general question of management in a later section of this report. It is sufficient at this place to point out that, in our opinion, some construction organization should have been engaged on some modified form of the "cost plus" contract to execute this work, and that had this been done, the work would have been conducted along much more efficient lines than it was. A contracting organization in addition to

Journal of Interpersonal Violence 26(1) 100-114

It is in the 1940s that we find the first mention of the word "community" in the title of a book published in the United States.

the facilities for the use of the "Lexus" is not to be considered as

[illegible]

...the

The amount of the amount (and the amount of the amount)

and energy source and distribution is highly diverse (Smith 1992) even in the same area.

Information has been received at Government Headquarters that the above mentioned

HYDRO-ELECTRIC INQUIRY COMMISSION

COPY FOR ENCLOSURE TO

*reputation
were not at
stake in 1917-18
capacity & efficiency
more important factors
but this statement
is of small
importance*

being thoroughly experienced in work of this character, would have had its reputation at stake and would have made every effort to keep the costs within reasonable limits.

It is impossible to say what saving would have been made had such a procedure been followed, but, in our opinion, it would have been a substantial one. There is little doubt that labour troubles on the work would have been reduced, and the efficiency and morale of the men maintained at a higher level, had the work been under independent control. This opinion does not necessarily imply a criticism of the technical qualifications of the men who were in charge of the work, for as managers of the construction they were hampered by difficulties inseparable from the method chosen by the Commission for doing the work.

In giving evidence before us the engineers of the Commission have stated that everything was done to place the management of the work on the same basis as it would have been had a contractor been employed; they state that it was in the hands of those of the staff who were well-qualified and had long experience in construction work, and that they employed as a general superintendent a man whose whole experience had been gained in the service of contractors. We will deal with these statements in another section of this report.

We will deal in detail with labour inefficiency, wage rate increases, strikes and other matters later in this report, and at this point only mention in passing that the period of inefficiency apparently lasted longer on this than on other work. The period during which the peak of

being thoroughly examined in view of this character, would have had the

regarding its source and would have made every effort to keep the costs

within reasonable limits.

It is impossible to say that every source has been

used to produce the information, but, in any event, it would not be

inadequate. There is little doubt that the information is the best

which could be obtained, and the information was made in the most efficient

of a direct basis, and the cost was kept independent of the

system has not necessarily kept a separate set of the financial records.

Nothing of the sort was in the mind of the staff, for it was not in the

position that they were prepared to eliminate themselves from the system

because of the cost of the work.

In giving evidence before the committee at the time

they stated that everything was done in the most efficient of the way

in the case of it would have been had a separate set of records.

They state that it was in the hands of those of the staff who were

qualified and had long experience in handling such work, and that they

regarded as a general requirement a man who was experienced and

well known in the service at the time, and will have been

made in further evidence of this system.

It will not be said that the system was not in

operation, and that the system was in this system, and it is

only possible to assume that the system of handling was not

improved in this than in other work. The period during which the work of

wage increase lasted was also longer than it generally lasted elsewhere. The peak of labour prices throughout the country began to decrease from the beginning of the year, 1920. In respect to the Queenston-Chippawa Power Development, Mr. Francis submits a chart on pages M-5 and M-5a of his report which shows that wage rates on the Development did not commence to decline until August, 1921, so that the Commission either did not or was unable to reduce the rates in accordance with the general practice at that time. In a chart submitted to our Consulting Engineer by Messrs. Fraser, Brace, Limited, this Company shows that its construction costs reached their absolute maximum during the year 1920 and that a decrease took place from the commencement of 1921. Figures obtained from the Engineering News-Record show that the peak of costs was reached during mid-summer of 1920 and that before the end of 1921 very substantial reductions had taken place bringing the costs down to those obtaining at the end of 1916.

Wage Increases and Inefficiency Last Longer

It is well known that as soon as wages decreased, an increase in efficiency was observed. The Commission's engineers claim, however, that inefficiency increased continually until mid-summer of 1921, and that it was not until July or August that any improvement in this respect was observed. That this change in the attitude of the men employed on the Queenston-Chippawa Development should lag behind the change elsewhere is not unnatural, the intimate relation between contractor and workmen was absent and the men undoubtedly felt that, as they were working for the Government, they were in a more secure position than those who were employed under private control.

Section 38ESTIMATE NO. 1Adequacy of Estimates

The adequacy of an estimate depends upon many factors, but principally upon the accuracy of the unit prices and quantities used. The former must be adequate for the type and amount of work contemplated, and the latter must be correct. Inaccuracy in either results in an inaccurate estimate.

The accuracy of the unit prices in turn depends upon the correctness of the basic assumptions made. It is of first importance on a job of this character that the proper equipment be selected and that its output capacity per working day be known within close limits. Again nearly every undertaking has a part on the completion of which by a certain time largely depends the success of the whole, and such a governing part must be studied in relation to the working schedule and to seasonal conditions.

We have discussed up to this point conditions which may be described as controllable. It is true that in all construction work unknown factors exist over which the contractor has no control and it is usual, therefore, to provide an adequate sum in an estimate to cover contingencies. Such an item also provides for the labour troubles generally encountered on work of any magnitude and a reasonable margin for fluctuation in material costs. These items cannot be classed as controllable items, but are always provided for according to the experience and knowledge of the estimator. In

300 addition there are items which are entirely beyond control, such as abnormal wage increases, unusual labour shortage and resulting decrease in efficiency, and abnormal increases in material costs.

For several years prior to the beginning of the war in 1914, labour and material costs had been practically steady, and any slight upward or downward trend had been gradual. It was, therefore, comparatively simple to foresee within reasonable limits the conditions which would obtain generally on construction work.

200 War-time Conditions

For a period after the war had commenced there was no noticeable stringency in the labour market, nor did the prices of materials rise. In the first half of 1915, the cost of building materials began to increase. Labour rates also showed an upward tendency, and conditions generally became uncertain. For purposes of reference we are including herewith as pages 243 and 244 charts prepared by our Consulting Engineer which illustrate conditions that obtained during the period 1913 to 1921, in territory comparable as nearly as may be with the Niagara district in general.

100 The first of these charts on page 243 shows that a sharp advance in building materials commenced at the end of the first quarter of 1915, and continued to rise with uniform rapidity until the early part of 1919.

Note:
From then until the early part of 1920 the rate of increase was accelerated, and thereafter a very rapid decline took place.

HYDRO-ELECTRIC INQUIRY COMMISSION
W.D. GREGORY, CHAIRMAN

QUEENSTON-CHIPPAWA POWER DEVELOPMENT
WHOLESALE PRICE INDEX NUMBERS
BASED ON THE LABOUR GAZETTE

WALTER J. FRANCIS & COMPANY

addition there are three other major factors (beyond controls) which are important in determining the Japanese economy, namely Japan's geographical position, her natural resources, and her political situation.

The second factor is Japan's geographical position.

Japan is an island country, and this fact has had a profound effect on her economic development. It has made it difficult for Japan to obtain raw materials and to export her products. It has also made it difficult for Japan to obtain foreign capital.

Japan's geographical position has also had a profound effect on her political situation.

Japan's geographical position has also had a profound effect on her economic development.

The third factor is Japan's natural resources.

Japan is a country with very few natural resources. She has no oil, no coal, no iron, and no other minerals.

She has, however, a large population, and this fact has had a profound effect on her economic development.

Japan's large population has made it difficult for her to obtain raw materials and to export her products.

Japan's large population has also made it difficult for her to obtain foreign capital.

Japan's large population has also had a profound effect on her political situation.

Japan's large population has also had a profound effect on her economic development.

Japan's large population has also had a profound effect on her political situation.

Japan's large population has also had a profound effect on her economic development.


Japan's large population has also had a profound effect on her political situation.

Japan's large population has also had a profound effect on her economic development.

Japan's large population has also had a profound effect on her political situation.

Japan's large population has also had a profound effect on her economic development.

Japan's large population has also had a profound effect on her political situation.



Note:

Chart Based on The Labour Gazette, April 1922.

HYDRO-ELECTRIC INQUIRY COMMISSION

W.D. GREGORY, CHAIRMAN


QUEENSTON-CHIPPAWA POWER DEVELOPMENT

**WHOLESALE PRICE INDEX NUMBERS
BASED ON THE LABOUR GAZETTE**

Toronto, July 27th, 1923. Made by *g.f.B.*, Checked by *L.H.K.*

WALTER J. FRANCIS & COMPANY

CONSULTING ENGINEERS



A - DEDUCED FROM CONSTRUCTION COST INDEX NUMBERS
FROM ENGINEERING NEWS-RECORD OF JAN. 5TH. 1922
AND A LABOUR EFFICIENCY OF 100% IN 1913 AND 60% IN 1920

B - DEDUCED FROM CONSTRUCTION COST INDEX NUMBERS
FROM ENGINEERING NEWS-RECORD OF JAN. 5TH. 1922

HYDRO-ELECTRIC INQUIRY COMMISSION
W. D. GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
COST INDEX NUMBERS
BASED ON ENGINEERING NEWS-RECORD
Toronto, July 27th, 1923. Made by *WJF* Checked by *WJF*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

The second chart on page 244 indicates the general tendency of construction costs, indicating a very rapid rise from the latter part of 1915 until the middle of 1917. Conditions from that time until 1920 showed various fluctuations, but remained reasonably constant. During the first six months of 1920, another rapid increase took place, but thereafter a sharp decline occurred bringing costs at the end of 1921 down to approximately those obtaining at the end of 1916.

WJF.
M-56

We also include herewith as page 246 a chart prepared by our Consulting Engineer relative to wage increases during the period 1913 to 1921. These figures are based upon statistics compiled by the Department of Labour and show that conditions remained fairly constant until 1915. From then on, in harmony with the increase in cost of commodities, the curve rises rapidly, reaching a peak in the beginning of 1920 and declining sharply during 1920.

WJF.
M-7

On page 247 we include a chart prepared by Messrs. Fraser, Brace, Limited, of Montreal, one of the large construction companies engaged in hydro-electric development work in Canada. Their experience during the period under discussion was relatively the same as that indicated by the diagrams discussed, though the chart varies to a certain extent in that it shows a 10% increase in cost for 1913 to 1915.

WJF.
M-36

From this point onward, however, the costs increase more rapidly until the end of 1917, and then the growth becomes very rapid reaching its peak during 1920. From the beginning of 1921 a sharp decline takes place and by the end of 1922, the diagram shows that costs had returned to approximately the conditions prevailing at the end of 1918.

INDEX NUMBERS
BASED ON DEPARTMENT OF LABOUR

The second chart on page 244 indicates the general tendency of

the situation since, including a very slight rise from the latter part of 1933

until the middle of 1937. Conditions from that time until 1939 showed

various fluctuations, but remained reasonably constant. During the first

half of 1939, conditions were again somewhat better, but improved a

great deal in the latter part of the year and in 1940 were as satisfactory

as those obtaining at the end of 1938.

We also include herewith as page 245 a chart prepared by our

Committee on Foreign Relations in 1939, showing the general trend of

1939. These figures are based upon statistics compiled by the Department of

Interior and show that conditions remained fairly constant until 1937, from 1937

until the present time, the situation has been as satisfactory as the

times might, showing a peak in the beginning of 1939 and declining

slightly during 1940.

On page 247 we include a chart prepared by the Committee on

Interior, at Washington, one of the large manufacturing companies known to

the Committee's development and in Canada. This company's output for

period under discussion was relatively the same as that indicated by the

figures discussed, though the chart shows a slight decline in 1939. In

view of the situation in 1940, it was for 1939.


From this point forward, however, the more detailed charts rapidly

until the end of 1937, and then the trend became very slight, remaining in

fact during 1938. From the beginning of 1939 a sharp decline began to

set in and by the end of 1939, the situation there had become as

approximately the conditions prevailing at the end of 1938.



A - COMMON LABOUR ; BASED ON STATISTICS OF COMMON LABOUR IN FACTORIES AND CAMPS.

B - COMPOSITE CURVE GIVING WAGE RATES FOR TWENTY-ONE CLASSES FROM THIRTEEN CANADIAN CITIES.

NOTE : CHART COMPILED FROM REPORT N°3, 1922, DEPARTMENT OF LABOUR.

HYDRO-ELECTRIC INQUIRY COMMISSION


W.D.GREGORY, CHAIRMAN

QUEENSTON-CHIPPAWA POWER DEVELOPMENT

CURVES OF WAGE RATE INDEX NUMBERS BASED ON DEPARTMENT OF LABOUR

Toronto, July 27th, 1923. Made by *g.e.b.*, Checked by *L.H.*

WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS



NOTE :

THE ABOVE CURVE IS PLOTTED FROM DATA
 FURNISHED BY FRASER, BRACE, LIMITED, FROM
 THEIR RECORDS OF THE FOLLOWING WORKS :
 CEDARS RAPIDS DEVELOPMENT, ST. LAWRENCE
 GOVIN DAM, ST. MAURICE
 BIG EDDY DAM, SPANISH RIVER
 (FOR INTERNATIONAL NICKEL COMPANY OF CANADA LIMITED)
 CHUTE AUX GALETS DEVELOPMENT, SHIPSHAW RIVER
 (FOR PRICE BROTHERS & Co., LIMITED)
 GREAT FALLS DEVELOPMENT, WINNIPEG RIVER
 (FOR MANITOBA POWER COMPANY LIMITED)

HYDRO-ELECTRIC INQUIRY COMMISSION

W.D.GREGORY, CHAIRMAN

**PERCENTAGE OF INCREASE
 OF CONSTRUCTION COSTS
 FRASER, BRACE, LIMITED**

Toronto, July 27th, 1923. Made by *GEB*. Checked by *W.D.A.*

WALTER J. FRANCIS & COMPANY
 CONSULTING ENGINEERS

Immediately conditions became unsettled, those contractors who had been in the habit of doing their work under "firm bids" refused to accept work unless on a "cost plus" basis or some other modified form of contract, which would protect them in the event of further increases in labour and material costs. Their decision in this respect was not on account of the increased cost prevailing at the time estimates were prepared by them but on account of the uncertainty of future conditions indicated by the increases that had then occurred. This attitude on the part of contractors was more evident in respect to work of long duration and great magnitude. Contractors could be found during the entire war and post-war periods who would give firm prices on work of small extent which could be done in a short time, but no firm tenders could be obtained on work which would be spread over a period of years.

Records show that many large construction projects under way at that time were entirely closed down on account of increased costs. Work in immediate prospect was abandoned, or if absolutely necessary carried out under some modified form of contract. Much work was carried out on the straight "cost plus" basis and other work conducted in a manner which would protect the contractor in case of increase in labour and material costs. There are many examples of work in which the contractor estimated the cost on assumed labour and material prices, and the contract provided for increases in the cost proportionate to increases occurring in labour rates and cost of material. It may be generally stated, however, that with conditions unsettled as they were, any construction work that had to be

Immediately following the meeting, the committee was

not in the habit of being held under "the same" as

was not held as a "one" but as a "one" held as a

meeting, which would be held as the first of the year in

the first and second years. This meeting is held as a

meeting of the committee and is held as a meeting of the

committee of the committee of the committee of the committee

of the committee of the committee of the committee of the

committee of the committee of the committee of the committee

of the committee of the committee of the committee of the

committee of the committee of the committee of the committee

of the committee of the committee of the committee of the

committee of the committee of the committee of the committee

Committee of the committee of the committee of the committee

of the committee of the committee of the committee of the

committee of the committee of the committee of the committee

of the committee of the committee of the committee of the

committee of the committee of the committee of the committee

of the committee of the committee of the committee of the

committee of the committee of the committee of the committee

of the committee of the committee of the committee of the

committee of the committee of the committee of the committee

of the committee of the committee of the committee of the

committee of the committee of the committee of the committee

undertaken by railway companies, industrial and other large concerns was still placed according to customary procedure in the hands of reputable contracting organizations, for there still existed the belief that a reasonable profit paid to a good contractor was more than offset by the benefits received in return.

This has always been a contentious relation in my mind.

Under the part of this report entitled "Estimates and Appropriations", we have shown that Estimate No. 1, bearing date June 23rd, 1915, prepared by the engineers of the Commission, formed the basis of the first report to the Premier by the Chairman of the Commission bearing date September 13th, 1915. This estimate in the amount of \$10,500,000 for certain works and with a 100,000 horse-power installation was based upon underlying details of which the unit prices used formed a most important part. It is impossible in this report to deal in detail with every item of work entering into the estimate, so we will generally confine our remarks to prices used in reference to the bulk of the work, namely, rock and earth excavation in the canal. A complete analysis of this and all other estimates is given in "Chapter K - Costs, Analysis of Estimates, Part I and Part II", prepared by our Consulting Engineer.

On examining this estimate we find that for the items above referred to, namely, rock and earth excavation, the unit prices used were \$1.00 and 30¢ per cubic yard, respectively. Disregarding for a moment indications existing at that time as to the uncertainty of the labour and material market, and regarding the unit costs used only as they apply to pre-war conditions, those unit prices for estimating purposes were, in our opinion, too low.

While the quantity of material to be moved was very great, there were other conditions tending to offset this advantage. The canal

...to the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...

...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...

...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...
...the ... of the ...

...the ... of the ...

HYDRO-ELECTRIC INQUIRY COMMISSION

COPY FOR ENCLOSURE TO

proper has a total length of about 8-3/4 miles, the average depth being about 80 feet and its greatest depth just north of Lundys Lane is approximately 140 feet below the general ground level at that point. This great depth of excavation, together with the fact that the "spoil" had to be hauled considerable distances for disposal purposes, tended to increase the cost of the excavation above that ordinarily encountered.

The above remarks in reference to the unit costs used for earth and rock excavation apply generally to the other items of work estimated upon, and, in our opinion, it is doubtful if the actual costs could ever have been so low as the estimated costs.

Government Misinformed

COPY

The report by the Chairman of September 13th, 1915, undoubtedly led the Government to believe that the Commission had a full and complete knowledge of all conditions, for the letter states:

"Careful surveys have been made of this Queenston-Chippawa scheme of development with detailed explorations of earth and rock strata and other engineering data necessary to enable estimates to be prepared of the cost of the development."

Mr. Gaby, in his report of June 23rd, 1915, on which the Chairman of the Commission apparently based his report to the Prime Minister, is somewhat more conservative when he states:

"I have carefully investigated the power conditions on the Niagara Peninsula, and am pleased to submit a preliminary estimate covering the development of 100,000 h.p. at the Queenston site."

to be made available to the public for the purpose of the investigation.

There have been no new or additional orders.

Y903

For the Government to follow the Commission has a duty and responsibility of his position, for the latter states:

and rock strata and other engineering data necessary to an
adequate understanding of the nature of the deposit.

[illegible]

"I have carefully reviewed the report submitted on the
 15th of February, and am pleased to advise a preliminary
 estimate covering the development of 100,000 lbs. of
 lithium chloride."

It would appear from the evidence given by Mr. Acres before us that the statement of Mr. Gaby that the estimate was of preliminary character is more correct than the statement contained in the Chairman's letter to the Government. Questioned as to what plans had been made prior to Estimate No. 2, Mr. Acres says:

Q.-- Well, what plans have you that were prepared on this work prior to the plans of January 7th, 1917?

A.-- Well, I cannot tell from memory very precisely, but there are certainly plans in existence.

Q.-- A complete set of plans of the work?

A.-- I would not go so far as to say they were complete plans, because the proposition was in a state of flux at that time, but they were plans indicating our line of thought at that time.

Ev.
4177

COPY

Mr. Acres' statements show that the work was still in a state of evolution when Estimate No. 1 was prepared and it, therefore, cannot be regarded as the definite and reliable estimate it was indicated to be in the report of the Chairman to the Government.

Estimate No. 1 was again used as a basis of representation to the Government in January, 1917. Details of the communication at that time are given in the part of this report dealing with "Estimates and Appropriations". As noted therein, the Commission in January, 1917, was still using as a basis the unit costs contained in the Chief Engineer's report dated June 23rd, 1915, and firmly maintained that, while the cost of labour and material had advanced and the cost would probably increase 15% to a possible extreme maximum of 20%, the 25% allowance for engineering contingencies would absorb the greater portion of the advance.

[illegible]

By referring to the charts showing the general tendency of costs at that time, it must be concluded that the Commission either did not realize or disregarded the extent to which labour and material costs had increased, and the necessity of providing for further increases which must then have appeared inevitable.

As already shown, the Commission on September 13th, 1915, submitted to the Government as the cost for the installation of 100,000 horsepower, a figure of \$10,500,000, which was based upon an estimate signed by Mr. Gaby bearing date June 23rd, 1915. The report referred to indicates that the problem had received study as far back as 1913, and the Chairman's letter in part states as follows:

"Careful surveys have been made of this Queenston-Chippawa scheme of development with detailed explorations of earth and rock strata, and other engineering data necessary to enable estimates to be prepared of the cost of the development."

It will be noted, therefore, that the Government had every reason to believe that the estimate then submitted was the result of careful investigation and truly represented the cost that would be incurred for the work then under consideration.

Contractors' Estimates Higher Than Commission's

We have already described in detail how, in December, 1916, after the Commission had decided to carry on the work with its own organization, the Chief Engineer of the Commission requested certain firms to

by referring to the source showing the normal tendency of
events at that time, it must be pointed out that the Government
has neither an independent nor reliable source which would
be able to provide the necessary information. The Government
has no reliable source which would be able to provide the
necessary information.

As a result of the investigation, the Government has
noted that the Government has no reliable source which
would be able to provide the necessary information. The
Government has no reliable source which would be able to
provide the necessary information. The Government has no
reliable source which would be able to provide the
necessary information.

COPY

"The Government has no reliable source which would be
able to provide the necessary information. The Government
has no reliable source which would be able to provide the
necessary information. The Government has no reliable
source which would be able to provide the necessary
information."

It will be noted, therefore, that the Government has
no reliable source which would be able to provide the
necessary information. The Government has no reliable
source which would be able to provide the necessary
information. The Government has no reliable source
which would be able to provide the necessary
information.

UNCLASSIFIED//FOR OFFICIAL USE ONLY

The Government has no reliable source which would be
able to provide the necessary information. The Government
has no reliable source which would be able to provide the
necessary information. The Government has no reliable
source which would be able to provide the necessary
information.

submit tenders on the earth and rock excavation in December, 1916, after the Commission had decided to carry on the work with its own organization and how, as a result of his action, on January 11th, 1917, he submitted to the Chairman of the Commission a memorandum dealing with the tenders that had been received. The only tender he dealt with in any extensive detail is that received from Baldry, Yerburch & Hutchinson. In analyzing the proposal submitted by this firm, Mr. Gaby states as follows:

"On the basis of comparative unit costs, the earth would cost about 35¢ per yard, and the rock about \$1.60 per yard under the Hutchinson proposal, as against 30¢ for earth and \$1.00 for rock under the Commission's scheme."

From this statement it is apparent that, in the opinion of experienced contractors at that time, the estimated unit costs should have been considerably higher than those used by the Commission in its estimate. Even taking into account the profit which was included in the contractors' prices, 7% on actual cost, the unit prices referred to by Mr. Gaby were considerably higher than those used by the Commission in its estimates.

A unit price of \$1.00 per yard for rock excavation and 30¢ per yard for earth excavation were prices which had prevailed in pre-war times on large railway contracts of an ordinary and not a special nature. In our opinion, with conditions prevailing as they were in 1916, unit prices used by the Commission were entirely too low and we would place the unit prices referred to by Mr. Gaby

The Commission in 1916.

...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...

On the basis of comparative analysis, the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...

From this statement it is apparent that, in the opinion of

...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...

A rate price of \$1.00 per yard for rock excavation and
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...
...the ... of the ... and ... of the ...

as applying to the tender of Baldry, Yerburch & Hutchinson as an absolute minimum applicable at that time. In addition to this, having regard to the uncertainty of future conditions in respect of labour and material, a substantial margin should have been allowed over and above units which may at that time have been considered as an actual cost.

Generally the same reasoning applies to other unit costs used by the Commission in respect of concrete, dredging and other items of work and, in our opinion, the estimate of \$10,500,000 was much too low.

Section 39

ESTIMATES NOS. 2, 2-A AND 2-B

While a discussion and analysis of Estimate No. 1 is essential to make this report complete, the estimate was never used in connection with the work as actually constructed. It was used, however, for advising the Government when the scheme was first proposed, and later the unit prices on which it was based, particularly those for the earth and rock excavation, were compared with the unit prices used in Estimate No. 2.

Estimate No. 2 and the subsequent revisions of it were in official use by the Commission until the time that Mr. Hugh L. Cooper and later Messrs. Stuart and Kerbaugh commenced their investigations in 1920. Since Estimate No. 2 and its revisions were the last estimates prepared by the engineers of the Commission, it follows that the figures used in Estimate No. 2 must be used as our basis for determining the reasons for increases in the cost.

*John Tyke -
 argument in support
 of the Commission's
 report on the
 cost of the project*

In making our analysis we have always kept in mind two things: first, that there have been expenditures of a character which may be described as uncontrollable ones, and second, that there have been expenditures resulting from a variety of causes, principally, in our opinion, misdirection which we refer to as controllable expenditures. Under the heading of uncontrollable expenditures are items the cost of which, we believe, would have been considerably reduced had a proper conception of their importance existed before the work was commenced, but as these items represent work on which the expenditure of a certain amount of money was necessary, our allowances in respect of them have been liberal.

The second class of expenditures, namely those described as controllable, represent expenditures which could have been entirely avoided had the work been conducted on a more systematic basis, and if due regard had been given to the basic and controlling features of the work as it proceeded.

The conclusions we have arrived at with respect to these expenditures are not based solely on the conditions existing on the work at its commencement. We have made a fair allowance for the unusual character of the work, and the manner of its performance for the first two years,-- the years during which the Commission had an opportunity to learn from actual experience what results they could expect. As an indication of the form that our analysis will take we submit hereunder headings against which the excess costs will be charged:

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

Uncontrollable Expenditures

Changes in design
Increases in quantities
Justifiable abnormal expense
Unit costs underestimated
Fires, strikes, etc.

Controllable Expenditures

Abnormal costs, resulting from
improper management, etc.

*What is the
management
doing
to
prevent
this?*

It is a difficult task to account for expenditures on construction work after the work has been completed. Especially is this the case in respect to the Queenston-Chippawa Development, for its construction was carried on during the war and post-war period when conditions were abnormal and without precedent. In making our analysis we have had definitely in mind the fact that it is easy to be wise after the event, and if we have erred in our analysis it is on the side of leniency towards the Commission, for we know that the Commission, in constructing this large work when it did, was faced with a very difficult problem.

Estimate No. 2

As heretofore noted, work was commenced and the next estimate of importance submitted to the Government is that known as Estimate No. 2. This estimate bears date December 26th, 1917, and in the meantime the engineers of the Commission had been detailed to visit other construction work being carried on in the United States. The results of their investigations were presented in the form of a report entitled "Report on Excavation Methods and Equipment". This report bears date June 26th, 1916, and a transcription of same made by our Consulting Engineer is submitted herewith. It was

1. The first step is to identify the problem.
 2. The second step is to analyze the problem.
 3. The third step is to develop a solution.
 4. The fourth step is to implement the solution.
 5. The fifth step is to evaluate the solution.

© 1997 Blackwell Science Ltd, *Journal of Internal Medicine* 241: 105–112

1971, 1972, 1973, 1974, 1975, 1976, 1977, 1978, 1979, 1980, 1981, 1982, 1983, 1984, 1985, 1986, 1987, 1988, 1989, 1990, 1991, 1992, 1993, 1994, 1995, 1996, 1997, 1998, 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 26

did, was faced with a very difficult problem.

2000年12月10日

It was made by our Investigator William L. Sullivan, Jr. It was
and Equipment". This report bears date May 1936, and a investigation
were presented in the form of a report entitled "Report on Investigation Made
being carried on in the United States. The results of their investigation
always of the Commission has been detailed in their other investigations and
1936 estimate which was submitted July, 1937, and in the summary for the
it important material in the Government is that under no conditions will it
is hazardous method, very few documents and the fact remains

largely on the information obtained during these investigations that Estimate No. 2 was based. Our Consulting Engineer in his report entitled "Chapter K - Costs, Analysis of Estimates, Part II, Appendices" sets forth the details of this estimate.

In Estimate No. 2 the following statement appears:

"As regards estimates of capital cost, it is to be noted that the tremendous advance which has taken place during the period of the war in the cost of labor and material has necessitated a very material increase in all estimates made during the pre-war period."

"Fortunately, for reasons hereunder explained, this statement does not hold for the two main items of cost in connection with the scheme as a whole; namely, the cost of earth and rock excavation in the Canal."

WJF.
Chap.K
App.III-J

COPY

Again:

"Owing to the fact that the construction plant has been purchased, and that construction work is now under way, it has recently been possible to compile an estimate of the unit cost of earth and rock excavation which is based on the actual installed cost of the construction plant, the actual existing rates for skilled and common labor, and a reasonably accurate knowledge of working conditions."

WJF.
Chap.K
App.III-K

If the records submitted by the Commission's engineers to our Consulting Engineer are correct it would appear that the statement just quoted is somewhat misleading. From the chart on page H-131 of our Consulting Engineer's report, which indicates the work that had been completed during the period from May to December, 1917, it will be noted that this only constituted a small amount of excavation immediately adjacent

to Bowman's Gully and the chart on page H-125 of his report shows that the total yardage taken out up to this time, represented probably less than 2% of the total excavation.

Referring to page H-141 it will be noted that until the end of November 1917, only two steam shovels, namely, Nos. 5 and 7 had been in operation with the exception of electric shovel No. 6 which had done a very small amount of excavation during the month of November. None of the large electric shovels had commenced operations at that time, the shovels which were in operation being shovel No. 7, a 65-ton, 2-1/2 yard Bucyrus, and shovel No. 5, a 30-ton, 7/8 yard machine.

Excavation at this point was probably the simplest and cheapest of any throughout the entire work. Bowman's Gully, the disposal area, was immediately at hand, and with only two shovels working transportation service was simple, and any water encountered in the excavation could be drained cheaply and effectively into the Gully. It is difficult to understand, therefore, how the performance of the equipment then in use, and the amount and nature of work then done, could be taken as a safe basis for an estimate.

A great deal of importance was also attached by the engineers of the Commission to the use of electrically driven equipment of large capacity as compared with the use of ordinary steam driven equipment of small capacity. The appendices to Estimate No. 2 contain a series of theoretical analyses which, on the various bases used, go to show substantial savings in the use of this type of plant. Whatever was the extra efficiency of the electrical equipment used by the Commission in carrying

It is noted that the subject of this report was born on 10-10-1911 and that he is now 34 years of age. He is a white male, 5'10" tall, 170 lbs., with blue eyes and brown hair. He is a native of the United States and has been in the United States since 1911.

It is noted that the subject of this report was born on 10-10-1911 and that he is now 34 years of age. He is a white male, 5'10" tall, 170 lbs., with blue eyes and brown hair. He is a native of the United States and has been in the United States since 1911. He is a native of the United States and has been in the United States since 1911. He is a native of the United States and has been in the United States since 1911.

COPY

It is noted that the subject of this report was born on 10-10-1911 and that he is now 34 years of age. He is a white male, 5'10" tall, 170 lbs., with blue eyes and brown hair. He is a native of the United States and has been in the United States since 1911. He is a native of the United States and has been in the United States since 1911. He is a native of the United States and has been in the United States since 1911.

A great deal of information was also received by the engineer of the Commission in the case of the subject of this report. It is noted that the subject of this report was born on 10-10-1911 and that he is now 34 years of age. He is a white male, 5'10" tall, 170 lbs., with blue eyes and brown hair. He is a native of the United States and has been in the United States since 1911.

elect. should

on the work, there is little doubt that if they based their figures on work then executed, the engineers of the Commission made an error in judgment which resulted in the submission of estimates considerably under the cost for which the whole work could have been done at that time.

Unit Prices used in the Estimates

Dealing only with the earth and rock excavation it will be noted from observing Estimate No. 2, that, while the units used in Estimate No. 1, namely, 30¢ for earth and \$1.00 for rock, were low, these were further reduced and in Estimate No. 2, we find that the units used were 27¢ per cubic yard for earth and 98¢ per cubic yard for rock. It is true that the estimate provided an item of 25 per cent. for engineering and contingencies, but this was not an unreasonable allowance inasmuch as the engineers of the Commission had not completed their studies of the work and there was every reason to believe that the cost would be increased rather than decreased by improvements and refinements in the design that were at that time under consideration.

Mr. Acres, in explaining the basis of Estimate No. 2, attached great importance to the various contracts let in connection with the Calumet-Sag Canal near Chicago, and the rock excavation for the Livingstone Channel in the Detroit River. He states that these two jobs constitute the only two contemporary pieces of work on the continent, which approach the Queenston-Chippewa Development in magnitude or were in any way analogous as regards the nature of the work and the working conditions.

The eleven contracts of the Calumet-Sag work consisted of 7,856,000 cubic yards of glacial drift or earth excavation, 1,723,000 cubic yards of rock excavation and other works such as channelling.

Comments
App.13

rip-rap, concrete, roadways, bridges, etc. The following table shows the quantities of the main items for each section with the dates on which the bids were opened:

Sec- tion	Bids Opened	C.Y. Glacial Drift	C.Y.Rock	Sq. Ft. Channelling	Sq.Yds. Rip-Rap	C.Y.No.1 Concrete	
1	July 25/14	320,000	315,000	270,000	500	10,050	
2	Oct. 5/11	221,000	351,000	313,000	-	3,200	
3	Feb. 15/12	335,000	220,000	162,800	5,000	13,400	
4	Aug. 10/11	780,000	121,000	-	37,000	-	
5	May 31/12	1,070,000	141,000	-	69,000	1,375	
7 & 8	July 19/13	2,350,000	15,000	-	-	1,200	
9	Sep. 11/13	875,000	50,000	-	70,000	1,100	
10	Apr. 13/13	570,000	300,000	-	72,000	800	Comments
11	Mar. 12/14	780,000	85,000	-	70,000	-	App. 13.
12	May 21/14	465,000	125,000	100,000	25,000	950	Page 2.
		7,656,000	1,723,000	965,300	348,500	31,075	
				(sic)			

The following table shows the general average for the unit contract prices on eleven sections of the Calumet-Sag Canal for earth, rock, concrete and rip-rap:

Class of Work	Lowest Price Bid	Average of all bids	Accepted Tender
Earth	\$0.309	\$0.379	\$0.326
Rock - channelled	0.865	0.904	0.875
Rock - unchannelled ..	0.674	0.778	0.706
Plain Concrete	5.83	7.13	6.66
Rip-Rap	0.974	1.452	1.136

11-10-68
The following table shows the
results of the tests conducted on the
samples from the site.

Doc- No.	Date	Place	Y.O.	Y.O.	Y.O.	Y.O.
1	1911	1911	1911	1911	1911	1911
2	1912	1912	1912	1912	1912	1912
3	1913	1913	1913	1913	1913	1913
4	1914	1914	1914	1914	1914	1914
5	1915	1915	1915	1915	1915	1915
6	1916	1916	1916	1916	1916	1916
7	1917	1917	1917	1917	1917	1917
8	1918	1918	1918	1918	1918	1918
9	1919	1919	1919	1919	1919	1919
10	1920	1920	1920	1920	1920	1920
11	1921	1921	1921	1921	1921	1921
12	1922	1922	1922	1922	1922	1922
13	1923	1923	1923	1923	1923	1923
14	1924	1924	1924	1924	1924	1924
15	1925	1925	1925	1925	1925	1925
16	1926	1926	1926	1926	1926	1926
17	1927	1927	1927	1927	1927	1927
18	1928	1928	1928	1928	1928	1928
19	1929	1929	1929	1929	1929	1929
20	1930	1930	1930	1930	1930	1930
21	1931	1931	1931	1931	1931	1931
22	1932	1932	1932	1932	1932	1932
23	1933	1933	1933	1933	1933	1933
24	1934	1934	1934	1934	1934	1934
25	1935	1935	1935	1935	1935	1935
26	1936	1936	1936	1936	1936	1936
27	1937	1937	1937	1937	1937	1937
28	1938	1938	1938	1938	1938	1938
29	1939	1939	1939	1939	1939	1939
30	1940	1940	1940	1940	1940	1940
31	1941	1941	1941	1941	1941	1941
32	1942	1942	1942	1942	1942	1942
33	1943	1943	1943	1943	1943	1943
34	1944	1944	1944	1944	1944	1944
35	1945	1945	1945	1945	1945	1945
36	1946	1946	1946	1946	1946	1946
37	1947	1947	1947	1947	1947	1947
38	1948	1948	1948	1948	1948	1948
39	1949	1949	1949	1949	1949	1949
40	1950	1950	1950	1950	1950	1950
41	1951	1951	1951	1951	1951	1951
42	1952	1952	1952	1952	1952	1952
43	1953	1953	1953	1953	1953	1953
44	1954	1954	1954	1954	1954	1954
45	1955	1955	1955	1955	1955	1955
46	1956	1956	1956	1956	1956	1956
47	1957	1957	1957	1957	1957	1957
48	1958	1958	1958	1958	1958	1958
49	1959	1959	1959	1959	1959	1959
50	1960	1960	1960	1960	1960	1960
51	1961	1961	1961	1961	1961	1961
52	1962	1962	1962	1962	1962	1962
53	1963	1963	1963	1963	1963	1963
54	1964	1964	1964	1964	1964	1964

THE FOLLOWING TABLE SHOWS THE NUMBER OF PERSONS WHOSE NAMES ARE LISTED IN THE FOLLOWING TABLES IN THE YEAR 1900.

Actual 1980	Actual 1981	Actual 1982	1983-84
100.0	100.0	100.0	100.0
100.0	100.0	100.0	100.0
100.0	100.0	100.0	100.0
100.0	100.0	100.0	100.0
100.0	100.0	100.0	100.0

Mr. Acres then, on a certain basis of analysis, compares the unit prices used by the Commission with the contract prices in force on the Calumet-Sag Canal. Dealing only with rock his analysis goes to show that the Commission's price was about 34 per cent. greater than the average of the accepted bids on the Calumet-Sag work and that the Commission's price for earth excavation was 3.5 per cent. greater than the average of the accepted bids on the Calumet-Sag contracts. In analysing the matter further and assuming that the contractor's unit prices carried a burden of 10 per cent. for contingencies and 25 per cent. for profit over bare net cost, he concludes his statement by showing that, were allowance made for these items, the 1917 unit prices for Queenston-Chippawa would have been 30 per cent. to 50 per cent. **COPY** in excess of the contract figures for rock and correspondingly increased in the case of earth and plain concrete.

Now, while the yardages in the Calumet-Sag Canal and Livingstone Channel were of considerable magnitude, these jobs cannot be compared with the Queenston-Chippawa work from the standpoint of construction procedure and cost. As far as we can learn from the figures and details given in the report entitled "Excavation Methods and Equipment", the Calumet-Sag Canal work was a comparatively simple operation, compared with the Queenston-Chippawa work. The disposal areas were either immediately adjacent to the cutting being made, permitting the cheap and easy disposal of material or as in the contract being carried out by Guthrie & Company, the haul to the disposal area probably averaged less than one mile. We would refer you to photographs given on pages 4, 5, 6, 7 and 13 of the report entitled "Excava-

tion Methods and Equipment" from which one can readily grasp the comparative simplicity of the work on the Calumet-Sag Canal, compared with the work on the Queenston-Chippawa Development.

Effect of Quantities on Unit Prices

Another argument advanced for the unit prices used in Estimate No. 2 was the great yardage on the Queenston-Chippawa Development. In this connection, Mr. Acres states:

"The average prices for rock excavation for the 11 sections (Calumet-Sag) forcibly illustrate the influence that large quantities have on prices tendered. This is shown on the curve attached hereto, and indicates the relationship between quantities involved and prices bid. This curve shows that, with all other conditions similar, the prices tendered for large yardages are in a marked degree less than where the quantities are small. This fact indicates the justification for considering the item of magnitude in assigning a unit price for the excavation of the 4,357,435 cubic yards of rock involved in the Queenston-Chippawa work under one construction administration, as against 1,723,000 cubic yards of rock under eleven separate and distinct organizations on the Calumet-Sag."

Comments
App. 13,
Page 3.

We repeat here on page 263 the chart to which Mr. Acres refers. Analyzing this chart we find that the effect of yardage on price extends only to a certain limit and that after this limit is reached, the unit price remains practically unchanged. Therefore, if in preparing Estimate No. 2, the engineers of the Commission attached any great importance to the matter of quantity in the Queenston-Chippawa work they were entirely misled. There is an economic limit beyond which costs cannot be reduced to any material extent no matter what the quantity is, and on the Queenston-Chippawa Development this economic limit was reached at but a fractional amount of the total yardage involved, and the governing

The results of the study show that the relationship between the price of the commodity and the quantity demanded is not linear. The relationship is more complex than a simple linear relationship.


THE RELATIONSHIP BETWEEN PRICE AND QUANTITY DEMANDED

The results of the study show that the relationship between the price of the commodity and the quantity demanded is not linear. The relationship is more complex than a simple linear relationship.

The results of the study show that the relationship between the price of the commodity and the quantity demanded is not linear. The relationship is more complex than a simple linear relationship.

Page 10
Page 11
Page 12

We repeat here on page 103 the chart in which the results of the study are shown. The chart shows that the relationship between the price of the commodity and the quantity demanded is not linear. The relationship is more complex than a simple linear relationship.



APPENDIX 13 - CHART A
RELATION BETWEEN QUANTITIES
AND UNIT PRICES
ROCK EXCAVATION - CALUMET SAG CANAL
(AVERAGE OF BIDS ON ROCK IN EACH CONTRACT)

features with respect to cost such as great depth of excavation, its water saturated condition, the length of haul to the disposal areas, etc., more than offset any advantage of quantity.

Calumet-Sag Work done under Pre-war Contracts

There is another aspect with respect to the comparisons of contracts let on the Calumet-Sag Canal and this has to do with the date when these contracts were let. Referring back to the table given on page 260, we find that some of these contracts were apparently let in the years 1911, 1912, 1913 and 1914. It is true the work was still continuing in 1916, but is it reasonable to compare unit costs applicable to conditions for work carried out during 1917, 1918, 1919 and 1920 with those applying to contracts which were let as early as 1911 or 1912?

War-time Conditions Affect Construction Costs

Our Consulting Engineer has prepared and presented to this Commission a report entitled "Chapter M - Discussions", in which, among other things, he gives information relative to the costs of construction work obtaining during various years. In making these studies, he obtained from Messrs. Fraser, Brace, Limited, Contracting Engineers of Montreal, who have done a great deal of hydro-electric development construction, details of the fluctuation in construction costs during the period 1913 to 1922. This information has been plotted in the form of a chart by our Consulting Engineer and is included herewith as page 247. From this chart it will be observed that construction costs had shown an increase during the period

1913 to 1917, of approximately 33 per cent. It is interesting to note that the increase during 1917 had been more rapid than in previous years, thus indicating to some extent the conditions to be expected.


Also included herewith is a chart on page 266 which forms page M-37 of Chapter M of our Consulting Engineer's report. This chart indicates a variation in the price of cement during the period 1913 to 1921. It will be observed that from the year 1913 until the Fall of 1916, prices remained fairly constant, but during the period of 1917 substantial increases took place, and at the end of 1917 the rate had increased to about \$2.00 per barrel as against \$1.25 in 1916. According to cost index figures, based upon Engineering News-Record, a chart has been plotted, included herewith as page 244. This chart shows that normal conditions obtained during the period 1913 to 1915, but that a very great increase took place during the years 1916 and 1917. The index figure during the period 1913-1915 may be roughly taken at 90, while the index figure in 1917 is at an average of about 200. From the wholesale price index numbers obtained from the Labour Gazette shown by the chart on page 243, it will be observed that the cost of building materials increased from an index figure obtaining in 1915 of 100, to 175 as at the end of 1917.

WJP.
M-36

Wage rate figures from the Department of Labour have been obtained and curves plotted which are included herewith as page 246. The composite curve shown as that lettered "B" on the diagram indicates a very great increase during the period 1915, 1916 and 1917. The index figure for 1915 is approximately 105 and that obtaining at the end of 1917 about 135.

WJP.
M-7

157



HYDRO-ELECTRIC INQUIRY COMMISSION

W.D.GREGORY, CHAIRMAN

QUEENSTON-CHIPPAWA POWER DEVELOPMENT CURVE OF PORTLAND CEMENT PRICES AT NIAGARA FALLS, ONTARIO BASED ON CANADA CEMENT Co. DATA

Toronto, July 27th, 1923. Made by *G.R.*, Checked by *L.H.*

WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

never met the conditions of the estimate. The Commission should have been more fully recognized by the Commission, when submitting their figures to the Government. On the contrary all statements made to the Government in respect of costs were written in a most optimistic way and gave definite assurance that every conceivable condition had been taken into account and that the estimates submitted could be safely taken as an outside figure of the cost.

There are 3 ways of looking at the estimate:

- 1. Inflation*
- 2. Salesmanship*
- 3.*

It is not to be concluded from the foregoing remarks that the engineers of the Commission failed entirely to provide for increases in labour and material costs in Estimate No. 2, as, from examination of the details underlying this estimate, it appears that a certain provision was made in this respect. It is difficult after the lapse of several years to form an opinion as to just what should have been anticipated at the time Estimate No. 2 was prepared, but it may be stated generally that the bases, used by the engineers in preparing their estimate, were not on so liberal a scale as would be concluded from the statements made by the Commission to the Government at that time. This fact in combination with their all too liberal anticipation in respect of the working output capacity of the excavating equipment, which subject is dealt with in detail later in this report, resulted in an estimate which was much too low to cover the costs of the work during the period of construction contemplated and under the conditions as they then knew them.

To sum up, when the engineers of the Commission completed Estimate No. 2 in December, 1917, they were aware of and should have appreciated the following facts:

1. That the costs of material and labour were rising and that everything pointed to still higher prices and more unsettled conditions.
2. That the contractors replying to the Commission's request for tenders made no secret of the fact that they would not risk making a firm bid.
3. That the actual excavation done at the time Estimate No. 2 was made was of a comparatively simple nature and small extent, and could not be a reliable indication of the future costs, and that only one of the large shovels on which the Commission relied so greatly had commenced operations, and only to a very limited extent, having excavated only 9,236 cubic yards to December, 1917.
4. That the core borings available on March 4th, 1916, established conclusively that trouble would be encountered through wet excavation.

Yet with this knowledge, the engineers reduced the estimated unit cost for excavation below the unit costs used in Estimate No. 1, which unit costs were, in our opinion, already too low. When one remembers the unsettled conditions existing at the time, it is difficult to understand why anyone would reduce an estimate, but the reduction was made apparently through faith in the efficiency of the large electric shovels, although only one of them had actually commenced its task, for Mr. Acres in Estimate No. 2 says:

"It becomes evident therefore that by reason of the greatly increased efficiency of the plant to be used, as compared with ordinary construction plant, and the cheapness of electric power as compared with steam generated power, it will be possible to take earth and rock out of the canal at the present time as cheaply as it could have been taken out with the ordinary type of steam driven plant under pre-war conditions."

TO THE HONORABLE SENATOR FROM THE STATE OF NEW YORK

ALBANY, NEW YORK, JANUARY 10, 1917.

DEAR SENATOR:

I have the honor to acknowledge the receipt of your letter of the 10th inst. and in reply to inform you that the same has been forwarded to the proper authorities for their consideration.

I am, Sir, very respectfully,
Yours truly,
J. B. [Signature]

Enclosed for you are two copies of a report of the Commission on the Administration of the State of New York, dated and captioned as above. The report contains a detailed statement of the facts and circumstances surrounding the administration of the State of New York, and is respectfully submitted to you for your consideration.

I am, Sir, very respectfully,
Yours truly,
J. B. [Signature]

Very truly yours,
J. B. [Signature]

Enclosed for you are two copies of a report of the Commission on the Administration of the State of New York, dated and captioned as above.

The report contains a detailed statement of the facts and circumstances surrounding the administration of the State of New York, and is respectfully submitted to you for your consideration.

I am, Sir, very respectfully,
Yours truly,
J. B. [Signature]

Very truly yours,
J. B. [Signature]

Enclosed for you are two copies of a report of the Commission on the Administration of the State of New York, dated and captioned as above.

The report contains a detailed statement of the facts and circumstances surrounding the administration of the State of New York, and is respectfully submitted to you for your consideration.

I am, Sir, very respectfully,
Yours truly,
J. B. [Signature]

Very truly yours,
J. B. [Signature]

Enclosed for you are two copies of a report of the Commission on the Administration of the State of New York, dated and captioned as above.

The report contains a detailed statement of the facts and circumstances surrounding the administration of the State of New York, and is respectfully submitted to you for your consideration.

I am, Sir, very respectfully,
Yours truly,
J. B. [Signature]

Very truly yours,
J. B. [Signature]

Enclosed for you are two copies of a report of the Commission on the Administration of the State of New York, dated and captioned as above.

The report contains a detailed statement of the facts and circumstances surrounding the administration of the State of New York, and is respectfully submitted to you for your consideration.

No Revisions in 1917 Estimates Until 1920

Estimate No. 2 is the last estimate as such ever prepared in detail by the engineers of the Commission. It did, however, form the basis of what we call Estimate No. 2-A and Estimate No. 2-B the figures of which were used by the Commission up to the end of 1919, and which we will now discuss.

We repeat hereunder for purposes of convenience a summary of the figures being officially used by the Commission as representing the cost of the work late in 1919:

Estimate No. 2 - December 26th, 1917	\$24,316,815
Additions in respect of Estimate	
No. 2-A, January 3rd, 1919	786,100
Additions in respect of improved	
intake, late in 1919	<u>1,922,720</u>
Total of estimate late in 1919	\$27,025,635
Deduct for gathering tubes not	
built, say	<u>500,000</u>
	<u>\$26,525,635</u>

These figures representing a total estimate of \$26,525,635 covered the works as now constructed for a six-unit installation, if allowance be made for such items as amendments for final quantities. We refer to this estimate for purposes of convenience as Estimate No. 2-B, and the following is a comparison of Estimate No. 2-B with the actual cost of the six-unit plant as now built:

1. The first of the six main points is now being

Comparison of Estimate No. 2-B with 6-Unit Plant as Built

Items	Estimate No. 2-B	Plant as built - Complete for six Units
Intake	\$ 2,896,420	\$ 2,500,000
Welland River	533,384	1,500,000
Canal	8,240,836	36,500,000
Forebay	399,874	1,250,000
Screen and Gate House ...	360,708	1,750,000
Bridges	610,323	2,650,000
Right-of-way	600,000	1,000,000
Penstocks	409,236	1,250,000
Power House	1,660,150	3,500,000
Power House Machinery and Equipment	5,018,000	6,500,000
Miscellaneous	175,000	150,000
	<u>\$20,903,933</u>	<u>\$58,550,000</u>
Less: Estimated cost of gathering tubes not constructed ...	<u>500,000</u>	
	<u>\$20,403,933</u>	<u>\$58,550,000</u>
Engineering, Contingencies, Administration and so forth	4,745,278	-
Interest during Construction	<u>1,376,424</u>	<u>4,750,000</u>
	<u>\$26,525,635</u>	<u>\$63,300,000</u>
Power House Railway		200,000
Plant Salvage		3,000,000
Stores		1,650,000
Expenses of Plant Salvage		110,000
Miscellaneous Sales and Work Orders		60,000
Suspense Account		5,000
	Total	<u>\$68,325,000</u>
Credit Plant, Stores Account and so forth, say		<u>4,000,000</u>
Net total cost of Six-Unit Plant as constructed		<u>\$64,325,000</u>
Net Total, Estimate No. 2-B		<u>26,525,635</u>
Difference between Estimate No. 2-B and Estimated Cost as Built		<u>\$37,799,365</u>

Copyright © 2004 John Wiley & Sons, Inc.

[illegible]

From this comparative table, it will be observed that the difference between Estimate No. 2-B as being officially used by the Commission late in 1919, and the cost of the work as built is \$37,799,365. It is this advance of approximately \$38,000,000 that we will discuss in the following pages of this report, and endeavour to show the reasons for the enormous increase in actual cost over estimated cost.

Our Consulting Engineer, Mr. Walter J. Francis, has made a careful study of the various things against which these differences totalling approximately \$38,000,000 may be charged and, based on the figures which he has submitted to us and other information in our hands, we submit hereunder a balance sheet indicating in a general way those items against which this excess of cost over estimated cost may be charged:

This amount is the amount
which has been charged by the
Commission against the various
items in the account of the
Commission in the account of the
Commission in the account of the
Commission in the account of the

1 - Other amounts paid for the same

- (1) Other amounts paid for the same
- (2) Other amounts paid for the same
- (3) Other amounts paid for the same
- (4) Other amounts paid for the same

(5) Other amounts paid for the same

(6) Other amounts paid for the same

Total Cost to complete six-unit plant	\$64,325,000
Total of Estimate No. 3-B, late in 1919	26,525,635
Difference between Estimate and Cost	\$37,799,365
Say	\$38,000,000

Increases in Cost due to:

1 - Design	\$ -
2 - Quantities	7,196,075
3 - Abnormal Expenditures, as per W.J.F..	
(a) Wage increases and inefficiency	\$13,000,000
(b) Materials	3,700,000
(c) Equipment	2,500,000
(d) Plant	3,700,000
(e) Overheads and contingencies on above, say	5,580,000
	\$28,480,000

Note:

This amount of \$28,480,000 must be reduced by the amount allowed in the estimates to cover anticipated increase in labour rates and material prices, say 2,000,000 \$26,480,000

4 - Other additional cost not included above:

(a) Fires (Mr. Acres est.)	\$1,000,000
(b) Strikes (St. & E. ")	613,000
(c) Unwatering (excess cost)	1,250,000
(d) Right-of-way (not included above)	400,000
(e) Overheads and contingencies on above, say	815,000
	\$4,078,000
	\$37,754,075

Say

	\$38,000,000
--	--------------

From this table it will be noted that the amount as distributed against the various items aggregated an amount which is very similar to the figure of \$37,799,355 given on the previous table wherein a comparison is made of Estimate No. 2-B with the cost of the six-unit plant as built. In the following pages of this report, we will indicate as closely as possible how the various amounts have been arrived at and in our discussion of each item show what part of the expenditure so made was justified and what part may be chargeable as a truly excess expenditure.

Section 40

DIFFERENCES BETWEEN DEVELOPMENT AS ESTIMATED AND AS CONSTRUCTED

The main differences between Estimate No. 2, and its subsidiaries, Estimates Nos. 2-A and 2-B, and the plant as being built and completed in 1923 for six units, are described below.

Changes in Design

The total advance in cost of approximately \$38,000,000 to be accounted for, as between the estimate late in 1919 and the plant as being constructed both on the six-unit basis, is the result of a combination of circumstances. The original Estimate No. 2 was for a canal of a nominal capacity of 10,000 cubic feet. We have shown that Estimate No. 2-A provided a concrete lining and a greater canal depth which increased this capacity to 15,000 cubic feet, and again by a further revision we have arrived at what we have termed as Estimate No. 2-B which provided an improved type of intake. Thus we find that the estimate in official use late

in 1919 provided for a design the component parts of which compare with the plant as now built, so that any increase in cost over costs then estimated cannot, to any marked extent, be attributed to change in design.

Actual Quantities exceed Estimates

Any increases in quantities due to the canal lining added by Estimate No. 2-A and additional quantities due to the improved type of intake added by Estimate No. 2-B were all provided for and embodied in figures officially in use by the Commission late in 1919. The quantities in the work as completed for a six-unit installation were, however, considerably greater than those provided for in the estimates. These quantities, therefore, gave rise to increased costs and in order to show what such increases were, we will deal with each item separately in the following paragraphs.

Welland River

The design provided for earth dredging in the Welland River to the amount of 2,500,000 cubic yards at 20¢ per cubic yard. The construction records show that at March 31st, 1922, about 1,200,000 cubic yards were removed at a cost of about 75¢ per cubic yard. Subsequent contracts for additional dredging have been let at 53¢ per cubic yard. It, therefore, appears reasonable to place the cost of earth dredging in the Welland River for six units at about \$1,500,000, but the quantities in the completed six-unit plant will be about the same as used in the estimate. Therefore, while the cost of this work was largely increased, the amount of material being the same, no extra cost is chargeable on this account.

In this regard, the Commission has at all times been fully aware of the fact that the Commission is not a law enforcement agency and that it is not authorized to conduct investigations or to make recommendations for the appointment or removal of any person.

CONFIDENTIAL - SECURITY INFORMATION

The Commission is authorized to conduct investigations and to make recommendations for the appointment or removal of any person.

It is the policy of the Commission to conduct its investigations in a fair and impartial manner.

The Commission is authorized to conduct investigations and to make recommendations for the appointment or removal of any person.

It is the policy of the Commission to conduct its investigations in a fair and impartial manner.

The Commission is authorized to conduct investigations and to make recommendations for the appointment or removal of any person.

It is the policy of the Commission to conduct its investigations in a fair and impartial manner.

The Commission is authorized to conduct investigations and to make recommendations for the appointment or removal of any person.

It is the policy of the Commission to conduct its investigations in a fair and impartial manner.

CONFIDENTIAL - SECURITY INFORMATION

CONFIDENTIAL - SECURITY INFORMATION

The Commission is authorized to conduct investigations and to make recommendations for the appointment or removal of any person.

It is the policy of the Commission to conduct its investigations in a fair and impartial manner.

The Commission is authorized to conduct investigations and to make recommendations for the appointment or removal of any person.

It is the policy of the Commission to conduct its investigations in a fair and impartial manner.

The Commission is authorized to conduct investigations and to make recommendations for the appointment or removal of any person.

It is the policy of the Commission to conduct its investigations in a fair and impartial manner.

The Commission is authorized to conduct investigations and to make recommendations for the appointment or removal of any person.

It is the policy of the Commission to conduct its investigations in a fair and impartial manner.

The Commission is authorized to conduct investigations and to make recommendations for the appointment or removal of any person.

CONFIDENTIAL - SECURITY INFORMATION

Canal

Originally it was estimated that the earth dredging in the canal would amount to about 282,000 cubic yards at 20¢ per cubic yard. At March 31st, 1922, over 1,250,000 cubic yards had been removed at an average cost of about 76¢ per cubic yard. A comparatively small additional amount of earth dredging is required to complete the canal for six units. It therefore seems reasonable to allow for 1,000,000 cubic yards of earth dredging in addition to that used in the estimate.

The original estimate for earth excavation in the canal has been exceeded by over 1,300,000 cubic yards, and the rock excavation in the canal has been similarly increased by about 430,000 cubic yards as compared with the estimate.

COPY

Concrete

Concrete of all classes was estimated at 246,263 cubic yards at an average cost of \$8.80 per cubic yard. The concrete in the construction amounted to 304,299 cubic yards as at March 31st, 1922, being an increase of about 58,036 cubic yards of special concrete. Probably 60,000 cubic yards is a fair allowance for the total additional concrete in the canal, all of the class provided for in the estimate at the highest unit prices.

Rip-rap

Rip-rap was originally estimated at 185,640 cubic yards. At March 31st, 1922, 986,028 cubic yards of rip-rap had been placed, making a total of about 800,000 cubic yards of rip-rap over and above the estimated quantity.

Steel

The reinforcing steel placed in the work was much in excess of the quantity used in the estimate.

1. The first of these is the fact that the Commission has not yet received any information from the Government of the United States regarding the activities of the Committee for the Liberation of the People of the East (CLPE) in the United States. It is therefore necessary to request the Government to provide the Commission with the information requested in the above-mentioned letter.

and will have all of the necessary information for the purpose of the investigation.

to the extent of \$10,000,000, and the balance of the same to be paid in cash or by check, as may be determined by the Board of Directors of the Corporation.

1. The first of these is the fact that the system is not a simple one. It is a complex system, and the results of the analysis are not always clear. The system is a complex one, and the results of the analysis are not always clear.

the quantity used in the village.

HYDRO-ELECTRIC INQUIRY COMMISSION

COPY FOR ENCLOSURE TO

Forebay

In the forebay the estimate provided for 349,500 cubic yards of rock excavation, while the amount of rock removed was about 125,000 cubic yards more than the estimated amounts.

Screen House

The screen house contains greater quantities of work than were contemplated in the estimate. The rock excavation was increased by over 20,000 cubic yards and the concrete work was increased by about 16,000 cubic yards.

Power House

The rock excavation in the power house is about 75,000 cubic yards more than that provided for in the estimate.

The concrete in the power house is of a more costly type than that used in the estimate, this being largely due to the development of the Moody spreading draft tube design subsequent to the time the estimate was prepared. The superstructure as built is larger than that figured in the estimate and changes have been made in the design so as to gain flexibility and efficiency. It is fair to allow \$400,000 more than the estimate for the revised design of the concrete work of the power house.

Equipment

The general design and cost of the equipment as itemized in the estimate is similar to that installed, if due allowance be made for

doi:10.1017/S0022292411000504 Printed in the United Kingdom

100-443887-100

... ..

of England, or otherwise, all to the free school library of

the advance in the capacity of the units purchased as compared with those of the estimate. A reasonable allowance for this would be a sum on the order of \$300,000.

Bridges

The bridges and crossings cost much more than was contemplated in the estimate. This is due in part to the longer spans and heavier structures finally used as well as difficulties encountered before and during construction, which were not provided for in the estimate. The comparison of the estimate with the records of cost is complex. A reasonable allowance for the increased estimated costs due to the circumstances encountered amounts to a very large figure, probably on the order of \$1,000,000.

Right-of-Way

We will deal at greater length with the subject of right-of-way in another part of this report. We will point out at this place only that the right-of-way as purchased was much greater than that provided for in the estimate and the actual expenditure of \$1,424,000 is over \$800,000 in excess of that contained in the estimate.

Having regard to the fact that the right-of-way provides sufficient land for more than one development, the whole of this amount is not chargeable entirely against the present plant or if the extra land is not utilized in this way additional acreage purchased may be sold and in this way represents a recoverable asset. Our Consulting Engineer

states that a reasonable allowance for right-of-way for a six-unit plant is about \$1,000,000 being \$400,000 greater than the amount provided for in the estimate, and \$400,000 less than the actual expenditure.

Miscellaneous

The service tunnel and the sundries check closely with the estimate.

The item of expenditure for power house railway, plant salvage, stores and so forth, were apparently not included in the estimate, unless in the unit prices or in the general allowance for overhead costs during construction.

COPY

In order to compare the total \$26,525,635 of Estimate No. 2-B with the total of \$64,325,000 for the six-unit plant as built, it is necessary to place them as nearly as possible upon the same basis as the conditions assumed in the estimate made in 1917 and subsequently carried forward to the end of 1919.

Summary

Now that the differences between the Development as estimated and as constructed have been analysed, we submit hereunder a table prepared by our Consulting Engineer which shows a revision of the estimate in use late in 1919, corrected for quantities as actually built, but using the same unit prices as were used in the estimates. This table is as follows:

It is stated that the estimate for the year 1914 was \$1,000,000 less than the actual expenditures.

The estimate for the year 1915 was \$1,000,000 less than the actual expenditures.

The item of expenditures for power house building, which was \$1,000,000, was not included in the estimate, whereas it was included in the actual expenditures for overhead costs during construction.

COPY

It is stated that the estimate for the year 1916 was \$1,000,000 less than the actual expenditures. The estimate for the year 1917 was \$1,000,000 less than the actual expenditures. The estimate for the year 1918 was \$1,000,000 less than the actual expenditures. The estimate for the year 1919 was \$1,000,000 less than the actual expenditures. The estimate for the year 1920 was \$1,000,000 less than the actual expenditures.

It is stated that the estimate for the year 1921 was \$1,000,000 less than the actual expenditures. The estimate for the year 1922 was \$1,000,000 less than the actual expenditures. The estimate for the year 1923 was \$1,000,000 less than the actual expenditures. The estimate for the year 1924 was \$1,000,000 less than the actual expenditures. The estimate for the year 1925 was \$1,000,000 less than the actual expenditures.

**Revision of Estimate No. 2-B
based on Quantities as Built**

Based on the quantities contained in the plant as built,

Estimate No. 2-B would have appeared as follows:

Total of Estimate No. 2-B with quantities given therein \$26,525,635

Additional Quantities:

Canal, 1,000,000 cu.yds.dredging at .20	\$ 200,000
1,300,000 cu.yds.earth at .27.....	350,000
430,000 cu.yds.rock at .96	421,000
60,000 cu.yds.concrete at 12.00	720,000
800,000 cu.yds.rip-rap at 1.50	1,200,000
Forebay, 125,000 cu.yds.rock at .96	120,000
Screen House, 20,000 cu.yds.rock at 1.00	20,000
16,000 cu.yds.concrete at 12.00	190,000
Power House, 75,000 cu.yds.rock at 1.50	110,000
Changed concrete and superstructure, say,	400,000
Equipment, 30,000 H.P. additional	300,000
Bridges, about	1,800,000
Right-of-Way, additional lands, say,	400,000
	\$5,431,000
Engineering, contingencies, administration and so forth, and interest during con- struction, 32-1/2 per cent.	1,765,075
	\$ 7,196,075

Total for Estimate No. 2-B based on quantities
as built **\$33,721,710**

10-10-1944

[illegible]

1. The first of these is the fact that the
 2. Government has been unable to secure
 3. the necessary funds to carry out its
 4. policy of non-interference in the
 5. internal affairs of the country.
 6. The second is the fact that the
 7. Government has been unable to secure
 8. the necessary funds to carry out its
 9. policy of non-interference in the
 10. internal affairs of the country.

and as early and latest dates are
indicated, respectively, on the left

175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993,

separately as found 1-5 and numbered with labels

From this table it would appear then that, aside altogether from the question as to whether unit prices used in the estimate were correct or not, on the basis of quantities alone and other general conditions, the cost was underestimated to the extent of \$7,196,075.

It is not unusual in construction work of large extent to find that quantities are more or less than the amount estimated as it is impossible to foresee every condition in its true light before the work is actually undertaken. As a rule, however, excesses are compensated for by other items which are overestimated and, in the aggregate, actual cost is little affected.

COPY

In this work, however, we have a condition which shows that the main items of work were considerably underestimated with respect to quantity and, while there may be just reason for some of these excesses, the great majority appear to be the result of a none too liberal allowance for work of this character. When one considers that this excess on the basis of the estimate amounting to over \$7,000,000 represents approximately 27 per cent. of the estimate, its importance may be understood. Nothing, so far as we can learn, was ever said to the Government regarding this additional cost which would have to be borne, so that even had it been possible to execute the work at the unit costs given in Estimate No. 2, the statement of cost given to the Government and that in use by the Commission late in 1919 would have been exceeded by over 27 per cent. As in other things, the Commission apparently considered it unnecessary to advise the Government of this overrun which so materially affected the cost.

not good business

Section 41ABNORMAL CONDITIONSGeneral

The expenditures on the Development were largest in the years 1918, 1919, 1920 and 1921, increasing in amount as the years passed. During 1919, 1920 and 1921 material and labour costs were relatively high and the efficiency of labour was low. The general conditions obtaining were very unfavourable for construction, to such an extent indeed that ordinary construction was deferred and in many instances stopped to give way to war needs or to await the completion of the post-war re-establishment.

COPY

Mr. Acres says he is firm in his conviction that the excavation work of the canal could not have been completed at an earlier date under the circumstances encountered, the faces of the rock excavation on the sides of the canal were lined with concrete as the result of a decision to increase the capacity of the canal subsequent to Estimate No. 2 and until the rock excavation in the canal had been finished it was not possible to make the concrete lining. Moreover, it would not have been prudent to expose the concrete lining through a winter season, so it was necessary to complete it in a working season during the Spring, Summer and Autumn of the same year.

HJF.
K-32

The power house and screen house were useless until the canal was ready to serve them, and it would have been imprudent to have them

finished and standing idle. All of these factors resulted in congesting the heavy construction period into less than two years. Unfortunately these years were unique in their unforeseen abnormal conditions, insofar as the Queenston-Chippawa Power Development was concerned, although as we have shown elsewhere, when compared with average conditions throughout the country, the reduction in labour rates and inefficiency on this work appears to have lagged behind similar reductions elsewhere.

In order to determine the additional expenditure of money chargeable to abnormal conditions a close study has been made by our Consulting Engineer of the records in comparison with the conditions obtaining when Estimate No. 2 was prepared in 1917.

COPY

Wage Expenditures

The analysis of the wage expenditures is dealt with very fully in our Consulting Engineer's report entitled "Chapter II - Discussions", and, in brief, his analysis of this subject shows that of the total payrolls up to December 31st, 1921, amounting to \$19,896,657 or say \$20,000,000, about \$7,000,000 is accounted for by increase in wage rates over 1917, and about \$4,500,000 represents decreased output per man-hour as compared with 1917, leaving about \$8,500,000 as normal wage expenditure for the plant as built up to the date above named. This normal wage expenditure would be reduced to about \$6,100,000 for the quantities of Estimate No. 2. Allowance must be made in respect of wages paid subsequent to December 31st, 1921, for a six-unit plant, and, on this basis, the amount of \$11,500,000 over and above normal wage expenditure should be increased to say about \$13,000,000, as applying for wage increases and inefficiency for a six-unit plant.

W.F.
H-33

Materials Expenditure

This subject has been carefully investigated by our Consulting Engineer and he has prepared certain figures from records relating to the cost of materials and equipment on the basis of 1917 conditions. Dealing with the subject generally, he says that index numbers and percentage cost records of many construction commodities including steel, cement, crushed stone, timber, ties, poles, brick, lime, rails, coal, piles, dynamite and so forth had been examined and the amounts paid year by year for supplies and materials have been noted. Applying these costs as a weighted mean to the cost of the ordinary materials amounting to \$10,797,000 as purchased would have been about \$7,500,000 at 1917 prices, while the estimated amount of \$12,000,000 for the complete six-unit plant would be reduced to about \$8,300,000. Thus we deduce the amount of abnormal materials expenditure as \$3,700,000, as applying to a six-unit plant.

WJF.
M-33Equipment Expenditure

The item for permanent equipment amounting to \$8,791,000 is not subject to the same degree of yearly fluctuation as the ordinary materials, but judging by contract prices of similar manufactured equipment, it would appear that this item would have cost about \$6,500,000 at 1917 prices and that the equipment for the complete six-unit plant would have been about \$7,700,000, from which it may be fairly considered that there was an abnormal increase of about \$2,500,000 for equipment for a six-unit plant.

WJF.
M-39Plant Expenditure

From an examination of construction plant prices, it is apparent that the amount of \$10,024,000 expended for plant would have been about \$5,000,000 at 1917 prices. The salvage value would be correspondingly

Materials Inventory

This subject has been previously investigated by our Commission and the Commission has been previously advised that the materials inventory of the subject's plant is being maintained on the basis of 1947 conditions. During the past year, the subject has been receiving and processing large quantities of many different materials including steel, cement, wood, stone, brick, tile, paper, glass, lime, oil, kerosene, and other materials. The subject has been receiving and processing these materials in large quantities and the materials have been used in the production of various products. The subject has been receiving and processing these materials in large quantities and the materials have been used in the production of various products. The subject has been receiving and processing these materials in large quantities and the materials have been used in the production of various products.

b7c
b7d

of \$12,500,000 for the subject's plant would be reduced to about \$8,300,000. This would be the amount of abnormal materials expenditures as \$2,200,000, as applied to a 1947 plant.

Equipment Inventory

The item for equipment inventory is \$2,700,000. It is not subject to the same degree of scrutiny as the materials inventory, but it is being reviewed by the Commission. The subject has been receiving and processing large quantities of various types of equipment, including trucks, cars, boats, and other vehicles. The subject has been receiving and processing these materials in large quantities and the materials have been used in the production of various products. The subject has been receiving and processing these materials in large quantities and the materials have been used in the production of various products.

b7c
b7d

Fixed Assets

From an examination of the subject's fixed assets, it is apparent that the amount of \$12,500,000 reported for the subject's plant would be reduced to about \$8,300,000. This would be the amount of abnormal materials expenditures as \$2,200,000, as applied to a 1947 plant.

reduced, however, if the prices had remained the same as in 1917, so that the net amount for construction plant costs for the complete six-unit plant would have been about \$3,500,000 or \$4,000,000, and the abnormal plant cost for a six-unit plant would be on the order of \$3,700,000.


Miscellaneous Overhead Costs

The item of miscellaneous overhead costs during construction, engineering, superintendence, administration, interest, and so forth, amounting to about \$12,327,623 as at March 31st, 1922, is approximately 25 per cent. of the total of the other items.

Summary

Totalling the amounts given in the paragraphs immediately preceding and assuming approximate figures in respect of those items for which no exact figures are given, we obtain a sum which appears to be about \$28,490,000, which figure may be taken as a fair representation of what may be said to represent expenditures of an abnormal character. These figures are set forth in tabular form on page 272.

The foregoing analysis has necessarily been based upon reducing actual costs to the basis which obtained in the year 1917. As pointed out previously, the engineers of the Commission stated that in Estimate No. 2 they had provided a reasonable amount in respect of wage rate increases and material costs. That they did allow a certain margin in respect of wages and material costs has been referred to in an earlier section of this report, but the amount so allowed was, in our opinion, too small, having regard to the labour and material market as it appeared at that time.



1. The first group of 100,000 shares was sold at \$10.00 per share, for a total of \$1,000,000.00.

Journal of Management Education 30(6)

25 per cent. of the total of the other items.

1998, 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 2653, 2654, 2655, 2656, 2657, 2658, 2659, 2660, 2661, 2662, 2663, 2664, 2665, 2666, 2667, 2668, 2669, 2670, 2671, 2672, 2673, 2674, 2675, 2676, 2677, 2678, 2679, 26

1. The first of these is the fact that the Commission has not yet received any information from the Government of the United States regarding the activities of the Committee for the Liberation of the People of the South (CLPS) in the United States. The Commission is therefore unable to determine whether the CLPS is a legitimate organization or a subversive group.

[illegible]

The amount of \$28,480,000 briefly referred to as representing expenditures of an abnormal character cannot be considered as such without further explanation. First of all, this figure has been arrived at by reducing the expenditures to conditions actually obtaining in 1917. Since the estimate then prepared did take into account certain increases in respect of wages and material, equipment and plant costs, the amount so provided must be deducted from this figure of \$28,480,000. It is difficult to state with exactitude what this reduction should be, but an examination of Estimate No. 2 indicates that it would amount to about \$2,000,000. Reducing the amount of \$28,480,000 by the amount provided for in Estimate No. 2, we arrive at a figure of \$26,480,000 which represents what may be termed abnormal expenditures of a character not provided for in any estimate prepared by the engineers of the Commission.

This new figure, \$26,480,000, is also subject to further study, and we find that our analysis must be continued further if it is to be properly understood. We have already briefly referred to the fact that the output of the shovels was considerably less than that estimated by the engineers of the Commission, and in an ensuing section of this report we shall show as nearly as possible the effect that this condition had on the estimates and costs. At this juncture, however, it is necessary to point out that the failure of the shovels to give the expected output was indeed one of the governing features with respect to the matter now under discussion, namely, abnormal expenditures.

The amount of \$25,000.00 is hereby authorized to be expended

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

This sum of \$25,000.00 is hereby authorized to be expended

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

for the purpose of the above described project in the amount of \$25,000.00

Abnormal Costs due to
Overestimated Shovel Capacities

The direct effect of overestimating the capacity of the shovels was to lower the estimated unit cost per yard of excavation. The indirect effects are numerous and it is to these matters that we will now particularly refer as having a bearing upon the amount of the abnormal expenditures.

The working schedule, like the unit prices, was based upon a certain output capacity per day; the number of days governing the length of time required to complete the work was in turn fixed by the daily capacities. With the working output of the shovels so materially reduced, the period of time to complete the work without an increased amount of equipment would be naturally extended. It was apparent and should have been appreciated from the beginning that the shovels could not maintain the output estimated upon. In order to correct in part this difficulty, more equipment was purchased, but this was not done until late in the work, when prices were very much higher, and when prompt delivery was difficult to obtain. Furthermore, the type of equipment, as originally contemplated by the engineers of the Commission, could not be obtained and other equipment had to be substituted therefor. This feature was particularly emphasized when the Commission found that in order to make their rush schedule effective, large steam shovels had to be accepted instead of electric shovels. The efficiency of the steam shovels according to the figures of the engineers of the Commission was considerably less than that of those electrically driven.

Referring back to the list of excavating equipment given on page 69 of this report and to the statement made in Estimate No. 2, that

RECEIVED
JAN 10 1968

The direct effect of withdrawing the majority of the elements was to lower the statistical significance of the findings. The indirect effects are numerous and it is to those which we will now particularly refer as having a bearing upon the nature of the research objectives.

The existing schedule, like the old one, was based upon a certain output monthly and left the worker at large exercising the liberty of time required to complete the work and to take time to the daily output. With the working subject of the schedule as previously proposed, the period of time to complete the work without an increased amount of output

It was reported that the ship was damaged and should have been

was furnished, but this was not done until late in the year when the

There are several other things which I have seen at the same time as the above, and which I have also seen at the same time as the above.

be requested therefore. This feature was originally suggested and the members of the Commission could not be certain and their original job in

[illegible]

of the above shows a tendency to the right of the center of the top.


The above shows a tendency to the left of the center of the top.

no such service rendered to all of us and interested

equipment had all been purchased, we find that the engineers of the Commission apparently believed that with seven shovels consisting of two 332-ton electric shovels; two 118-ton electric shovels; one 30-ton steam shovel; one 30-ton electric shovel; and one 68-ton steam shovel, that the work could be completed within the time scheduled.

Subsequent to 1917, we find that six more shovels were purchased including two 332-ton shovels, one steam and one electric, one 118-ton electric, one 275-ton steam and two other steam shovels of smaller capacity. Three of these six shovels were purchased in the year 1920, one of the smaller ones even as late as November 1st, 1920.

This delay in getting sufficient equipment on the work was in a very large measure the result of the erroneous assumptions made by the engineers of the Commission in respect of capacities, and the delay was further increased by the difficulty of getting prompt delivery from manufacturers during the war period and subsequently. In turn this delay in getting a sufficiency of plant on the work was largely responsible for 60 per cent. of the rock excavation being crowded into the one year 1921, when wage rates and inefficiency were at their peak. The effect that the output capacity of the plant had upon the amount of equipment required and the speed of the work may be applied in varying degrees to almost every other part of the work. It vitally affected the transportation system, the number of men employed, the housing facilities and the commissariat, and, to some extent, the concreting work and so forth. It may be definitely stated that all other things being equal the operation of the excavating equipment was the governing factor in the whole undertaking.



Justifiable Abnormal Expenditures

It will be observed that the amount of \$26,480,000, which we have termed abnormal expenditure, is made up of three general amounts,- firstly, a certain proportion chargeable directly to the fact that the engineers of the Commission estimated the capacities of their equipment too high thereby decreasing estimated unit costs below those which could actually be realized; secondly, a proportion due directly to disorganization and delay in schedule as a result of overestimated shovel capacity, the consequent need of unanticipated plant with its belated ordering and arrival with the confusion and rush finally ensuing; and thirdly, a very considerable proportion made up of wage increases, inefficiency, increased cost of material over which items the Commission would have had no control.

We will in succeeding sections of this report show as nearly as possible the sub-division of this amount of \$26,480,000 under the general headings just referred to.

Section 42COMPARISON OF ACTUAL
COSTS WITH ESTIMATED COSTSGeneral

We have already stated in a general way that the actual cost of the six-unit plant as compared with the estimate in use by the Commission,

1900

44-38861-600,601,602 To Johnson and Smith Insurance Co 11/19/41

Have tested several times to get best of advantages before used

Specifically, a certain proportion of the group is to be

Engineers of the Department estimated the expenditure of about \$100,000.

100 mg/kg body weight daily for 14 days.

... ..

... ..

For information, contact us at 1-800-368-2867 or visit our website at www.3m.com

continued with the production and marketing of a new

considerable proportion of the population.

1005

signed to the report will be submitted pursuant to 44 CFR 201.10

and were not used to measure the relationship between the two variables.

and therefore that the model is not a good fit.

... ..

DATE OF RECEIPT

1997

to have in the air and the horses, as we rode through the

late in 1919, exceeded the estimate by nearly \$38,000,000. We have accounted for over \$7,000,000 of this excess by reason of increased quantities in the work. Of the balance remaining, viz: \$30,600,000, we have shown that \$26,480,000 represents abnormal expenditures, but that of this amount only part is truly chargeable as a justifiable abnormal expenditure. We will analyze this amount further, but before doing so it is well that some reference be made to those parts of the work in which the excess of cost over estimated cost is greatest.

Canal

As a matter of reference, we would refer you to page 290 of this report whereon is given a graphical representation of the total expenditures on the project to March 31st, 1922. Referring to Item No. 3, namely the Canal, we find the total expenditure to that date amounted to about \$36,000,000 out of a total of \$62,000,000. In other words the canal expenditure at that date, according to the analysis given represented nearly 60 per cent. of the total cost. For purposes of reference we include herewith as page 291 a further analysis made by our Consulting Engineer of this expenditure of \$36,000,000 on the canal.


Analyzing the figures given thereon we find that of the \$36,000,000 over \$26,600,000 was in respect of earth and rock excavation. It is therefore apparent that the cost of earth and rock excavation on the canal governed, to a large extent, the cost on the whole work. Referring to Estimates Nos. 2 and 2-A, we find that the total cost of the canal section as estimated, with corrections made as in 2-A for the concrete lining, amounted

also in 1919, exceeded the estimate by nearly \$20,000,000. We have
estimated the cost of the work at \$1,000,000,000. Of the balance remaining, viz: \$20,000,000,
have shown that \$22,480,000 represents abnormal expenditures, the bulk of
this amount may not be large compared with the total amount of the
expenditures. It will be seen that the amount of the work in which
it will be seen that some reference be made to some parts of the work in which
the amount of the work in which it is shown.

Summary

is a review of the work we would refer you to page 200 of
the report of the Committee on the Canal, published in 1919, and
the report of the Committee on the Canal, published in 1919, and
namely the Canal, we find the total expenditures to that date amounted to
about \$20,000,000 out of a total of \$22,480,000. In other words the
total expenditures of this date, amounting to the balance of the
nearly 80 per cent. of the total cost. The purpose of reference to the
fact that we have not yet reached the point of the Canal.
The total of this expenditure of \$22,480,000 on the Canal.

Analysing the figures given above we find that of the
the Canal, we find that the total cost of the work in which it is shown
is the Committee on the Canal, published in 1919, and the Committee on the
total expenditures, in a large amount, the cost of the work in which it is shown
in relation to the Canal, we find that the total cost of the work in which it is shown
as estimated, with some minor additions as to the cost of the work in which it is shown.



- | | |
|--------------------------|------------------------------|
| 1 INTAKE | 9 RIGHT-OF-WAY |
| 2 RIVER | 9A MISCELLANEOUS |
| 3 CANAL | 10 QUEENSTON-POWER HOUSE RY. |
| 4 FOREBAY | 11 PLANT SALVAGE |
| 5 SCREEN HOUSE | 12 STORES |
| 6 PENSTOCKS | 13 EXPENDITURES |
| 7 POWER HOUSE | 14 SALES AND WORK ORDERS |
| 7A HYDRAULIC MACHINERY | 15 SUSPENSE ACCOUNT |
| 7B ELECTRICAL GENERATION | 16 BOND INTEREST |
| 8 BRIDGES | 17 GROSS TOTAL COST |

HYDRO-ELECTRIC INQUIRY COMMISSION

W.D.GREGORY, CHAIRMAN

QUEENSTON-CHIPPAWA POWER DEVELOPMENT


COST BY CONSTRUCTION ELEMENTS

TOTAL EXPENDITURE ON PROJECT

TO MARCH 31ST 1922

Toronto, May 2nd., 1923, Made by *W.F.* Checked by *L.F.*

WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS



1	EARTH EXCAVATION, CANAL	\$9,981,459.59
2	" " , CONSTRUCTION RY.	174,876.36
3	TOTAL EARTH EXCAVATION	\$10,156,335.95
4	ROCK EXCAVATION, CANAL	16,274,868.88
5	" " , CONSTRUCTION RY.	189,480.06
6	TOTAL ROCK EXCAVATION	\$16,464,348.94
7	DREDGING	1,003,780.92
8	CONCRETE	7,300,871.55
9	STRUCTURAL STEEL, CONTROL GATE	61,289.55
10	RIP-RAP	951,073.71
11	TOTAL (CANAL)	\$35,937,700.62

HYDRO-ELECTRIC INQUIRY COMMISSION

W.D.GREGORY, CHAIRMAN

QUEENSTON-CHIPPAWA POWER DEVELOPMENT

COST BY CONSTRUCTION ELEMENTS

EXPENDITURE ON CANAL

TO MARCH 31ST 1922

Toronto, May 2nd., 1923. Made by *SRH*, Checked by *WJF*

WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

to a total of \$8,240,838. We have, therefore, this comparison that the canal section, which the Commission, late in 1919, were still figuring would cost \$8,250,000, eventually cost nearly \$26,000,000, or over four and one-third times as much as estimated.

One would naturally conclude, therefore, that the actual cost of the earth and rock excavation must have played a most important part in this additional expenditure. We have shown by our analysis of Estimate No. 2 that the estimated cost of earth excavation was 27¢ per cubic yard and of rock excavation 98¢ per cubic yard. Referring to page 130 of this report, we find that the average actual cost of all earth excavation work was 83¢ per cubic yard, and rock, \$3.56 per cubic yard.

COPY

In submitting these unit costs to us, our Consulting Engineer has not included certain charges in respect of unwatering, costs due to strike, hospital and medical services, and main line railways and roads, but in order to compare estimated costs with actual costs, adjustment in respect of these items must be made. On this basis, we find that earth excavation cost about \$1.03 per cubic yard and rock excavation about \$4.24. Now by multiplying the unit costs as used in the estimate by our figure as given above of four and one-third, we arrive at units which are very similar to the actual costs. This, then, supports the conclusion that the cost of earth and rock excavation in the canal was the real governing factor in respect of the cost of the work on the Development. From this it must be concluded that the substantial part of the \$20,600,000 yet to be explained must be involved in the earth and rock excavation which fact in turn brings us to the point of studying the actual operation of the excavating equipment.

Estimated cost was greatly exceeded by unknown factor

Before leaving the subject of comparisons, it is interesting to note that the costs of the other component parts of the work did not exceed so greatly the estimate as did the canal.

Intake

The estimated cost of the intake with deductions made for the gathering tubes which were not constructed amounted to \$2,396,420, while the cost of the work as actually built amounts to \$2,500,000. It is to be remembered that this part of the work was largely done by contract, in fact we have it from our Consulting Engineer's report that the total contract work as executed by Messrs. Tomlinson, Macaw & McDonald amounted to \$436,727.60 at the estimated quantities.

WJT.
G-6.

COPY

Welland River

The total work in the Welland River section has greatly exceeded the estimate but not to the same extent as in the canal. The bulk of the work, namely dredging, accounting for over \$500,000 of the original estimate of \$533,000, was figured by the engineers of the Commission to cost 20¢ per cubic yard. Under the Commission's operation it cost over 75¢ per cubic yard, but they ceased operations in the Summer of 1921, the remainder being let by contract at unit prices varying from 33¢ to 40¢ per cubic yard.

Forebay

The cost of the forebay as at March 31st, 1922, exceeded the estimate by about three times. This compares more closely with the ratio

Before leaving the subject of cooperation, it is interesting to note that the cost of the entire program of 1944 was \$100,000,000, and that the entire cost of the program for 1945 was \$100,000,000.

Summary

The estimated cost of the entire program for 1944 was \$100,000,000, and the estimated cost for 1945 was \$100,000,000. The total cost of the program for 1944 and 1945 was \$200,000,000. The total cost of the program for 1944 and 1945 was \$200,000,000. The total cost of the program for 1944 and 1945 was \$200,000,000.

COPY

Conclusion

The total cost of the program for 1944 and 1945 was \$200,000,000. The total cost of the program for 1944 and 1945 was \$200,000,000. The total cost of the program for 1944 and 1945 was \$200,000,000.

References

The total cost of the program for 1944 and 1945 was \$200,000,000. The total cost of the program for 1944 and 1945 was \$200,000,000. The total cost of the program for 1944 and 1945 was \$200,000,000.

of increase to the canal and this is quite to be expected since, of the original estimate of approximately \$400,000, \$348,000 was chargeable to earth and rock excavation.

Bridges

The bridges estimated to cost \$610,000 cost over \$2,000,000.

Right-of-Way

Right-of-way, for which \$600,000 was included in the estimate, by reason of increased purchases, cost over \$1,400,000.

The remainder of the work consisting of gate and screen house, penstocks and power house, also greatly exceeded the estimates, but not to the same extent as the work in the canal.

Section 43

EFFICIENCY OF EXCAVATING EQUIPMENT

General

We have referred in the previous section of this report to what may be termed the indirect effects that the reduction of output had upon the cost of the work and have briefly stated that the direct results of over-estimating the capacity was to decrease the unit costs used in the estimate which in turn was one of the big reasons which caused the estimates to be so largely overrun. The following paragraphs in this section will be devoted to this direct result and we will endeavour to indicate what an important bearing this had on the correctness of estimates in use by the engineers of the Commission up to the end of 1919.

Output of Shovels

As before quoted, the report forming part of Estimate No. 2 states:

"The main factor affecting unit cost is the volume of the output of excavated material."

Again:

"In working out this schedule, the daily output of the excavating plant has been conservatively estimated according to the manufacturers' specifications....."

The estimated capacity of each type of shovel in earth and in rock was stated to be as follows:

COPY

Type of Shovel	Estimated Capacity in Ten Hours		
	Earth Cubic Yards	Rock Cubic Yards	
225-B	5,000	3,000	WJF.
103-C	3,500	2,000	M-42

Our Consulting Engineer on page M-43 of his report entitled

"Discussions" states as follows:

"The average maximum performance of the shovels over short periods of time was as shown below, although certain shovels exceeded the above estimated capacity on some occasions:

Shovel	Average Maximum Performance of each shovel in Ten Hours	
	Earth Cubic Yards	Rock Cubic Yards
Nos. 1 & 2, 225-B	4,620	1,896
Nos. 3 & 4, 103-C	2,759	1,824

January 1, 1954

Dear Sirs: The report of the

State

The report of the State is the result of the

State

The report of the State is the result of the

The report of the State is the result of the

The report of the State is the result of the

COPY

Estimated Number of

Type of

1954

1954

1954

1954

The report of the State is the result of the

"Observations" are as follows:

The average number of the State is the result of the

Estimated Number of

Type of

1954

1954

1954

The above figures show that even the average maximum performance over short periods never reached the capacities estimated upon. Under ordinary working conditions estimated capacity should represent an average performance over a protracted period. As an illustration, if a shovel of the 225-B type could be safely depended on to give a working output of 5,000 cubic yards in ten hours, then under the most favourable conditions its capacity per shift would have to be greatly in excess of this figure. Under adverse conditions the output would be greatly reduced, but the average or mean capacity, taking all things into account such as hard digging, adverse weather conditions, breakdowns, poor train service and so forth, would be 5,000 cubic yards to meet the estimates.

Capacities greatly Overestimated

As an indication of actual conditions obtaining on the work, we submit hereunder a table which has been compiled from figures given in Mr. Acres' replies to contractors' evidence, Appendix 16, page 3:

Shovel Number	Summary of Electric Shovel Performance giving Cubic Yards per Ten-hour Shift		
	Estimated	Actual Output	Per cent. Efficiency
<u>Earth</u>			
1 (225-B)	5,000	2,051	41.02
2 (225-B)	5,000	1,612	32.24
8 (225-B)	5,000	-	-
3 (103-C)	3,500	873	24.94
4 (103-C)	3,500	522	14.91
9 (103-C)	3,500	-	-
Average for 225-B	5,000	1,732	34.64
Average for 103-C	3,500	773	22.08
<u>Rock</u>			
1 (225-B)	3,000	1,051	35.03
2 (225-B)	3,000	939	31.30
8 (225-B)	3,000	-	-
3 (103-C)	2,000	-	-
4 (103-C)	2,000	-	-
9 (103-C)	2,000	-	-
Average for 225-B	3,000	1,066	35.53
Average for 103-C	2,000	490	24.50

From this table it will be observed that the main excavating units employed by the Commission delivered only from one-quarter to one-third the amount of material which was anticipated in the estimates. This was undoubtedly a very important cause of the substantial increase in the cost over the estimate.

Now it is to be noted that the analysis given in the above table takes into account only the two largest types of shovels used on the work and that the shovels referred to were electrically driven and that the engineers of the Commission maintain that the efficiency of these shovels was much in excess of the steam driven plant otherwise employed. The figures above given can, therefore, be taken as representing a much better condition than actually obtained in the work if all equipment is taken into consideration. The shovels above mentioned, however, excavated the large percentage of material and it is for this reason that they have been used in these comparisons. In order to graphically represent what actually occurred with respect to the large electric shovels, 1, 2 and 8, we have had plotted in diagrammatic form the progressive efficiencies in earth and rock excavation and these diagrams are included herewith as pages 298 and 299.

Looking for the reason bringing about this condition, one is naturally faced with the following questions:

1. Did the engineers of the Commission properly estimate the working capacity of the shovels?
2. To what extent was the inefficiency of labour responsible for the failure of the equipment?

From this table it will be seen that the main amounting

units employed by the Commission are only four and are in the

three the amount of material which was subjected to the analysis. This

was undoubtedly a very important cause of the substantial increase in the

cost over the estimate.

It is to be noted that the analysis given in the above table

shows that the amount of material which was subjected to the analysis

and that the amount of material which was subjected to the analysis

shows that the amount of material which was subjected to the analysis

and that the amount of material which was subjected to the analysis

shows that the amount of material which was subjected to the analysis

and that the amount of material which was subjected to the analysis

shows that the amount of material which was subjected to the analysis

and that the amount of material which was subjected to the analysis

shows that the amount of material which was subjected to the analysis

and that the amount of material which was subjected to the analysis

shows that the amount of material which was subjected to the analysis

and that the amount of material which was subjected to the analysis

From the above table it will be seen that the main amounting


units employed by the Commission are only four and are in the

three the amount of material which was subjected to the analysis. This

was undoubtedly a very important cause of the substantial increase in the

cost over the estimate.

It is to be noted that the analysis given in the above table




HYDRO-ELECTRIC INQUIRY COMMISSION
W.D.GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
ELECTRIC SHOVELS 1,2 AND 8, TYPE 225-B
PERFORMANCE CURVES IN EARTH EXCAVATION
Toronto, Oct. 31st, 1923. Made by *W.D.G.*, Checked by *J.C.*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

THE EFFICIENCY PERCENTAGES ARE BASED ON 5,000 CUBIC YARDS PER SHOVEL PER 10-HOUR SHIFT IN EARTH AS BEING 100 PER CENTUM. (AS ASSUMED IN H.E.P.C. ESTIMATE No. 2.)

THE MONTHLY AVERAGE PERFORMANCE PER SHOVEL PER 10-HOUR SHIFT IS SHOWN THUS:

THE PROGRESSIVE AVERAGE PERFORMANCE PER SHOVEL IS SHOWN THUS:



THE EFFICIENCY PERCENTAGES ARE BASED ON 3,000 CUBIC YARDS PER SHOVEL PER 10-HOUR SHIFT IN ROCK AS BEING 100 PER CENTUM. (AS ASSUMED IN H.E.P.C. ESTIMATE No. 2.)

THE MONTHLY AVERAGE PERFORMANCE PER SHOVEL PER 10-HOUR SHIFT IS SHOWN THUS:

THE PROGRESSIVE AVERAGE PERFORMANCE PER SHOVEL IS SHOWN THUS:

HYDRO-ELECTRIC INQUIRY COMMISSION
W.D.GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
ELECTRIC SHOVELS 1,2 AND 8, TYPE 225-B
PERFORMANCE CURVES IN ROCK EXCAVATION
Toronto, Oct. 31st, 1923. Made by *W.D.G.* Checked by *J.*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

Dealing with the first question, it is well to again refer to the statements contained in the report attached to Estimate No. 2:

"The main factor affecting unit cost is the volume of the output of excavated material."

Again:

"In working out this schedule the daily output of the excavating plant has been conservatively estimated according to the manufacturers' specifications."

The wisdom of the first statement will be apparent to everyone familiar with construction work, and the second statement indicates that the engineers of the Commission were largely guided by statements of the manufacturers. To what extent they were guided in this respect we will deal with presently, but at this point it is important to note that experienced contractors know that the statements of manufacturers are usually based upon short period operations and ideal working conditions, and that under ordinary working conditions, the output of shovels, concrete mixers and the like is usually very much less than the output claimed for them by their makers. In the report entitled "Comments on Evidence by Contractors on May 18th, 22nd and 23rd, 1923", Appendix 5, page 10, it is stated as follows:

"The Canadian Equipment Company, from whom the shovels were purchased, also indicated in their letter of December 9th, 1919, that we were perfectly safe in estimating the capacity of the large 225-B shovels to be 5,000 cubic yards in ten hours."

In examining the letter in question, which is also quoted in Appendix 5, page 10, we find the company stated:

"We believe that an average of 5,000 cubic yards per day of ten hours can easily be maintained."

Downloaded from <http://ajphaphapublications.sagepub.com/> at 11:01 11 November 2014

THE UNIVERSITY OF CHICAGO PRESS

"The main factor affecting the cost of the program is the cost of the program to the government."

31139A

"In working out this schedule the daily output of the saving plant has been conservatively calculated according to the manufacturers' specifications."

The witness at the first trial stated that he signed the document as follows:

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

efficiency of the investigation was largely aided by statements of the above

CONFIDENTIAL

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

CONFIDENTIAL THIS FILE HAS ELEMENTS OF SENSITIVITY AND SHOULD BE HANDLED APPROPRIATELY

grants under this Act, including private in-lieu fee acquisitions, shall be made

[illegible]

usually very much less than the subject himself has been by their subjects. In

1991-92 season, the first year of the study. The results of the study are presented in Table 1. The results show that the mean number of fish caught per trap was 1.5 (range 0-4) and the mean number of fish caught per trap was 1.5 (range 0-4). The results also show that the mean number of fish caught per trap was 1.5 (range 0-4) and the mean number of fish caught per trap was 1.5 (range 0-4).

DECLASSIFIED BY: 6032 JAL/STW Date of Review: 03/20/2013

...also indicated in their letter of December 9, 1955, that we were previously also in possession of the copy of the large black book in the 4,000 series which is ...

at 12000 miles at 12000 miles, relative to what is relative to

the state was not at all as, of course, a witness

To get the story right 500,000 to 600,000 in cash would be needed.

Reading further, it is found that this statement is apparently based upon the performance of a shovel operating in the Pittsburgh-Kansas Coal Fields, where it is stated the company have records of an average of over 6,000 yards per nine-hour day. No doubt the information given by this company was correct, but the conditions under which these capacities were obtained were, as far as can be learned, greatly different from those obtaining on construction work. In operating a shovel in connection with a coal mine, a quarry or a clay pit, all conditions are known, the operation is usually continuous over short periods, and it is possible to arrange and systematize the work in a manner quite impossible in ordinary construction work. It usually happens that, under such conditions, a shovel will excavate much more material than is possible under the varying conditions encountered on construction work, and when assumptions are based on other than actual operating conditions they are almost sure to be misleading. Similar information to that quoted above is submitted in Appendix 5 of the above-noted report from the Bucyrus Bulletin. The capacities given in this bulletin are for shovels operating under conditions almost similar to those referred to by the Canadian Equipment Company, and the capacities obtained are generally comparable.

Engineers Disregard their own Conclusions

The engineers of the Commission did actually observe a model, No. 300 Marion, revolving shovel, operating in an earth cut on Section 13 of the Calumet-Sag Canal. In reporting upon this matter they state:

"At the time of our visit, the shovel was handling about 5,000 cubic yards in ten hours"

leading interest, it is found that while the interest is

based upon the performance of a service rendered in the

case cited, where it is stated the company's interest in the service is

over 5,000 per cent. The fact that the interest is based upon this

company's interest, but the commission which is paid is based upon

the interest, as the fact is that the interest is based upon the

interest in the service rendered. In addition, a service is rendered in

the case, a party on a ship. All commissions are based upon the interest

in the service rendered over the interest, and it is found that the interest

is based upon the interest in the service rendered. In addition, a service is

rendered. It is found that the interest is based upon the interest in the

service rendered. In addition, a service is rendered. In addition, a service is

rendered. In addition, a service is rendered. In addition, a service is

rendered. In addition, a service is rendered. In addition, a service is

rendered. In addition, a service is rendered. In addition, a service is

rendered. In addition, a service is rendered. In addition, a service is

rendered. In addition, a service is rendered. In addition, a service is

rendered. In addition, a service is rendered. In addition, a service is

rendered. In addition, a service is rendered. In addition, a service is

rendered. In addition, a service is rendered. In addition, a service is

The interest of the Commission and the interest of the

Commission is based upon the interest in the service rendered. In

addition, a service is rendered. In addition, a service is

rendered. In addition, a service is rendered. In addition, a service is

rendered. In addition, a service is rendered. In addition, a service is

Again:

"A conservative estimate with good train service would be 4,000 cubic yards per day of ten hours."

p.23

While the engineers of the Commission observed that at the time of their visit to the Calumet-Sag work one of these large shovels was actually delivering 5,000 cubic yards of material in ten hours, no mention is made of an observation of the average capacity over reasonably long working periods. The output observed in the single occasion must have been considered above the average capacity for they suggest a reduced capacity as a conservative estimate contingent upon train service.

Notwithstanding the recommendation above made, we find the engineers of the Commission assuming that they can increase the working capacity from 4,000 yards to 5,000 yards per day for the purpose of estimating this job, and this in spite of physical conditions in respect of the Chippawa work which made it, in our opinion, very much more expensive than work that had been observed by them up to that time. The only reduction remotely provided for as regards average output would have resulted from the possibility of operating a few more days per year than they estimated upon.

Bad Working Conditions Discounted

The engineers of the Commission were well aware of the conditions likely to be encountered in the construction of this work, as the following statement appears on pages G-14 and G-15 of our Consulting Engineer's report entitled "Contract Work and Other Construction Procedure":


"At the time when it became necessary to actually commence construction work, therefore, the engineers of the Hydro-Electric Power Commission say that there were four outstanding conditions influencing the Commission as regards the general policy of construction procedure. These points were:

- (a) The saturated condition of the earth overburden as evidenced by core drill surveys, and the consequent necessity of utilizing a special type of plant for removing the earth overburden;
- (b) The growing disorganization of the labor market and raw material market, and so forth.

Referring to the saturated condition of the earth overburden, we include herewith as page 304 a diagram prepared by our Consulting Engineer indicating the conditions as shown by the core drills referred to as available at March 4th, 1916. From observing this chart, it must be concluded that the decision, arrived at by the Commission's engineers in reference to the saturated condition of the earth excavation, was sound, for the chart indicates that the character of work to be encountered was far from ideal. They state that they expected with ordinary drainage methods to easily handle the water encountered, but, in our opinion, the information given on the chart should have caused them to be most conservative in estimating the output capacity of the equipment. The engineers of the Commission were undoubtedly right when they decided to use large equipment which could operate from a firm foundation, namely, the rock surface, but they did not exercise mature judgment in anticipating that, in material of this kind and under the general working conditions, anything like the capacity estimated by them could be obtained.

Referring to the growing disorganization of the labour market, Mr. Walter J. Francis has prepared a chart on the basis of information provided by the engineers of the Commission, which shows, among other things, the periods of labour inefficiency. This chart forms page 318 of

Sheet 3



MARCH 4 1916

the information given and the following information will be
supplied and the largest of the two will be the
the only the best of the two will be the
information given and the following

(1) The General Administration of the State Security and the State Security Council shall be responsible for the implementation of the law.

[illegible]

100-443887-100

It is possible that the observed differences in the response of the two groups to the different treatments may be due to the different levels of the various factors involved in the response. For example, the response of the two groups to the different treatments may be different because of the different levels of the various factors involved in the response. For example, the response of the two groups to the different treatments may be different because of the different levels of the various factors involved in the response.















9903

Revised by the author in 1964.












mineralized. The degree of mineralization is determined by the amount of mineralization.

Copyright © 1999 by John Wiley & Sons, Inc.

© 2000 Blackwell Science Ltd, *Journal of Internal Medicine* 247: 395–401



Note:-
1 1/2" Calyx Core Drill Used
Material Classified at time of Drilling
Very Hard - Core Force Feed Used
Hard - Core
Soft - No Core
Very Soft - No Core obtainable with drill and difficult to get with auger.



HYDRO-ELECTRIC INQUIRY COMMISSION
W. D. GREGORY - CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
DETAILS OF CORE BORINGS
AS AVAILABLE AT
MARCH 4TH 1916
Toronto, Nov. 24th., 1922, Made by *W. J. Francis* Checked by *J. L. H.*
WALTER J. FRANCIS, C.E.,
CONSULTING ENGINEER

FOR LOCATION OF BORINGS SEE SHEET I

Sheet 3

this report and reference to it shows that labour inefficiency did not apparently commence until the beginning of the year 1919. In Mr. Acres' "Comments on Evidence given by Contractors", Appendix 10, Table No. 2, is shown a record of comparisons of shovel efficiency. In this record it is shown that the efficiency of shovel output is greater in 1919 when labour inefficiency existed than in the year 1918 when, according to the first chart mentioned, there was no labour inefficiency.

Shovel Output regulates Cost

Mr. Acres apparently considers the failure of the plant to live up to expectations as the most important cause of the increased cost. In Appendix 16 of his report entitled "Comments on Evidence given before the Commission by Contractors on May 15th, 22nd and 23rd, 1921", he gives an analysis showing what the actual cost of excavating would have been if the shovels had realized their estimated capacities. In summing up the matter on page 9 of the above-noted Appendix, he states:

"It therefore appears from the above that the unit costs with originally estimated capacities are actually less than the original 1917 estimates and show that had anticipated shovel capacities been realized and maintained,..... the actual cost of excavation would have been less than that estimated in 1917, even though handicapped by the inflated prices of labor and material."

What Mr. Acres says may be quite true. It is quite possible that the cost of excavation would have been less than the estimate had the shovels done what the engineers expected them to do, but the shovels did a great deal less than they were expected to do and, in our opinion, one

of the fundamental reasons for the costs so greatly exceeding the estimate, is the faulty judgment of the engineers, for they estimated that the shovels would excavate much more than they possibly could have under the circumstances, and even when in 1918 and 1919 they knew what could actually be expected they failed to correct their estimates.

Engineers Believe Shovels operated Efficiently

In connection with our statement in reference to this matter, the argument may be advanced that the inefficiency of labour had a definite bearing upon the output of the equipment. In the first instance, it is to be remembered that, on a construction job of this character, the first concern is to keep the excavating units operating as continuously as possible, and the whole object is to see that the shovels are served with a sufficient number of men with trains and with other auxiliary services that will keep them constantly digging. It would appear that, aside altogether from the actual cost of operations, Mr. Acres has no criticisms whatsoever to make of the efficiency of the mechanical crews which operated the shovels. One of the witnesses appearing before us who was employed on one of the large electric shovels during the period 1920-1921 states as follows:

"So far as the efficiency of the skilled workmen on the canal goes, I think there was a high standard of efficiency, particularly on the unit on which I was employed. We took out 130,000 yards of earth a month and loaded it in cars sixty feet above the shovel ... What I have said about the efficiency was general amongst the mechanics on the job."

Ev.
2803

We believe that the statement made by this witness with reference to the efficiency of mechanics is quite correct, as it was generally found

throughout the war period that the efficiency of men employed in the skilled trades was fairly well maintained.

That Mr. Acres thoroughly believes that the shovels gave excellent and efficient service is shown by his following remarks:

"May I interject a remark? What Mr. McBride says about the shovels is quite correct; the shovel operation was one of the shining exceptions of inefficiency on the Queenston work; the shovel crews did very wonderful work, and I have no hesitation in certifying to the fact. It is what saved the job. I have no criticism to make."

Ev.
2804

We do not believe that the excavating units gave the output they were capable of giving, not for the reason of inefficient operation of their crews, for in this matter we find general agreement with the statements made by the witness quoted above and also the statement made by Mr. Acres, but the very manner in which the work was conducted could not help but affect the efficiency of the shovels for the conditions obtaining on the work during the latter part of 1920 and during 1921 resembles what may be termed a "mad rush" to complete the work on time. Such procedure invariably reduces efficiency.

Accepting, however, the statement of Mr. Acres that the shovels did all that could be expected of them, and referring back to his previous statement wherein he shows that had they done what was originally expected of them, the estimate would not have been exceeded. It can only be concluded from his remarks that, in spite of all conditions such as lower efficiency, wage increases, abnormal expenditures for supplies, equipment and plant, the work would have cost little, if any, more than the estimate.

if capacities as estimated upon had been realized. This gives a broad idea of the importance which Mr. Acres himself attaches to this matter.

Relation of Output to Estimated Cost

The important bearing that the capacities assumed by the engineers for these shovels had on the estimates prepared by them may perhaps be best observed by referring to Estimate No. 2, wherein is given a "Discussion and Analysis of Cost of Operating Excavation Plant, including Railway". The various items making up the estimated unit cost of excavation are given in a summary at the end of the discussion, and are as follows:

Earth Excavation		Rock Excavation	
1. Shovels	5.30 cts.	1. Shovels	9.02 cts.
2. Locomotives	5.00 "	2. Locomotives	8.53 "
3. Cars	3.90 "	3. Cars	8.62 "
4. Track and Maintenance ..	4.64 "	4. Track and Maintenance ...	4.64 "
5. Dump Ex. (Total)	1.83 "	5. Dump Ex.....	2.69 "
6. Overhead Trolley	1.87 "	6. Overhead Trolley	1.96 "
7. Bonding07 "		
8. Rotary Converters99 "	7. Rotary Converters	0.98 "
9. Trimming50 "	8. Channelling Expenses	21.46 "
10. Sodding50 "	9. Drills	11.63 "
11. Miscellaneous	2.00 "	10. Dynamite	29.74 "
Total	26.60 cts.	Total	97.27 cts.

Dealing first with earth excavation, it is to be observed that items 1, 2, 3 and 5, aggregating over 16 cents of the total estimated unit cost of 26.6 cents are arrived at directly by using the estimated capacity of the shovel as a base. As an illustration, item 1 was made up of a total

It is requested that you indicate on this form the estimated value of the items listed below. This value should be based on the information available to you at the time of the inventory.

Estimated Value of Items

The inventory should be completed by the owner of the items. The estimated value should be based on the information available to you at the time of the inventory. The value should be based on the information available to you at the time of the inventory. The value should be based on the information available to you at the time of the inventory.

Signature

COPY

Inventory Worksheet

Inventory Worksheet

1. Miscellaneous	10.00	1. Miscellaneous	10.00
2. Miscellaneous	10.00	2. Miscellaneous	10.00
3. Miscellaneous	10.00	3. Miscellaneous	10.00
4. Miscellaneous	10.00	4. Miscellaneous	10.00
5. Miscellaneous	10.00	5. Miscellaneous	10.00
6. Miscellaneous	10.00	6. Miscellaneous	10.00
7. Miscellaneous	10.00	7. Miscellaneous	10.00
8. Miscellaneous	10.00	8. Miscellaneous	10.00
9. Miscellaneous	10.00	9. Miscellaneous	10.00
10. Miscellaneous	10.00	10. Miscellaneous	10.00

Total Estimated Value: \$100.00

It is requested that you indicate on this form the estimated value of the items listed below. This value should be based on the information available to you at the time of the inventory. The value should be based on the information available to you at the time of the inventory. The value should be based on the information available to you at the time of the inventory.

estimated daily cost for a 225-B shovel of \$267.20, plus a total estimated working day cost for a 103-C shovel of \$183.95, making a total daily cost for two shovels of \$451.15. In turn, this daily cost was divided by the estimated daily output of both shovels, namely, 5,000 yards and 3,500 yards, respectively, or 8,500 cubic yards, resulting in the figure given in the table above, namely, 5.3 cents.

As we have already shown the average efficiency for the 225-B shovel was about 35 per cent. or in other words, 1,750 cubic yards instead of 5,000. The average for the 103-C type in earth was about 22 per cent. or 770 yards instead of 3,500. Therefore, other things being equal, the total cost of \$451.15 may be divided by 2,520 to get a comparative figure, which gives us, instead of 5.3 cents per cubic yard, almost 18 cents. Items 2, 3 and 5 would not be increased in the same ratio, but that they would be increased to a certain extent is obvious.

Dealing with rock excavation, the estimated capacity of the shovels affected items 1, 2, 3 and 5.

The remaining items for both earth and rock while indirectly affected were generally arrived at in another way.

Viewing the matter from a different angle and one which will have more appeal to the layman, it is to be observed that on the basis on which the engineers of the Commission estimated, namely, that a 225-B shovel would give 5,000 yards per ten-hour day for 250 working days in a year, it is to be observed that these mammoth shovels would have to dig and load cars lifting the excavated material through a height of 50, 60, 70 and sometimes 80 feet, once every 57-1/2 seconds throughout each ten-hour day for every working day in the month, for ten months in the year. Since the shovels had to be moved and since delay for repairs and hard digging always occur on any job, it is obvious that at times the shovels to keep up their average would have to dig and swing

[illegible]

is to be understood in the same sense as the word "copy" is used in the title of the document. It is a copy of the original document, and it is not a reproduction of the original document. The word "copy" is used in the title of the document to indicate that it is a copy of the original document, and it is not a reproduction of the original document. The word "copy" is used in the title of the document to indicate that it is a copy of the original document, and it is not a reproduction of the original document.

Aluminum and its various derivatives are, of course, very important in the construction of aircraft.

10-10-68

[illegible]

probably in one-half this period of time, or in about every thirty second during the period that they were actually in operation.

The foregoing discussion has been based upon the assumption that the dipper on the shovel would average an eight yard quantity each time. Now this is a theoretical condition which seldom obtains on any work. Under average conditions over long working periods, it will probably be found that an eight yard dipper will average only about six yards per lift. If the excavation is dense and reasonably moist, the full eight yards or more may be realized at times. If the excavation is very wet or in a "soupy" condition, much of the bucket capacity will be lost. Our comparisons are, therefore, based upon what may be termed ideal conditions and for the Chippawa work a great proportion of which was very wet, the dipper capacity per lift would necessarily be reduced, which in turn would affect the output quantity per day.

The comparisons given above relate only to operation in earth, a 225-B shovel in rock operating with a five-yard capacity bucket was estimated by the engineers to give a capacity of 3,000 yards per ten-hour day. For use in our comparisons we have assumed that it was possible on an average to lift a full bucket of earth at each swing, but in rock work, it is impossible to make any such assumption and the most liberal amount that can be allowed per swing would not exceed three yards. On this basis it will be found that in rock the shovels would have to dig and swing on an average of once every 36 seconds, throughout each ten-hour day for every working day in the month, for ten months in the year, if the estimates of the engineers are correct. This discloses even a worse condition than that obtaining with reference to earth excavation. Over long working periods such rapidity of operation would be considered excellent performance for much smaller types of standard steam shovels which only have a fraction of the lift, oftentimes only to the top of an

Answer: 95100 (your score of 75, plus 20 bonus, plus 10000 of questions)

During the period that they were actually in operation,

These findings are consistent with the idea that the brain is not a simple machine, but a complex system that can adapt and change in response to its environment.

and will also allow the State to receive more income and to supply a

This is a Confidential communication with the FBI and is not to be released to the public.

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED EXCEPT WHERE SHOWN OTHERWISE

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

[illegible]

... ..

most of its future capacity will be used. Its expansion may therefore

A more complete list of the conditions that govern all the laws of nature

14-00000

Reportedly in general, this will affect the quality of the work.

The Department does not intend to carry a

bio-6 moved in from operating with a frequency slightly below the nominal

By the undersigned is given a receipt of \$4000 paid for the use

It was suggested by John Wray (2) that the following are all

It is important to note that the above information is for informational purposes only and should not be used as a basis for investment decisions. The information is subject to change without notice.

yang memiliki arti dan nilai sebagai berikut: *Yang pertama* adalah sebagai sumber daya manusia yang memiliki kemampuan untuk berinovasi dan berkreasi.

at that time, and I am not sure if it is still the case, but I am not sure.

From the above it would seem to all that the above is not a

...the

Two months in the past, it was evidence of the weakness of the economy and the

Students now have a more complex task that requires them to

1. The first step is to identify the problem or issue that needs to be addressed. This involves gathering information and understanding the context of the problem.

Source: *Statistical Abstract of the United States*, 1992, Table 1201.

we try and get it right sometimes. Still not to disrespect a good thing either, eh?

ordinary horse-drawn dump-cart and it is to be remembered that while electric shovels are cheaper to operate than steam shovels they are not so rapidly handled.

Summary

It is a very difficult task to make an exact analysis of what Estimate No. 2 should have amounted to on the basis of actual output as it is obviously impossible to know just every detail that the engineers of the Commission had in mind when they were preparing their estimate. We have been able, however, to arrive at approximate prices for earth and rock excavation which would have represented more nearly those which the engineers should have employed in revising Estimate No. 2 when subsidiary Estimates Nos. 2-A and 2-B were prepared and, in our opinion, a man of practical experience would have used much the same figures even when Estimate No. 2 was prepared in 1917.

The unit prices we have arrived at indicate most clearly that both earth and rock excavation was considerably underestimated. Correcting the estimates in accordance with these units for earth and rock excavation in the canal, forebay, screen house and power house excavation, and making other necessary adjustments to bring the estimates into conformity with our present analysis we arrive at a figure of approximately \$6,000,000 which we believe fairly represents the amount by which the engineers underestimated the cost of work. This means that Estimate No. 2 and its subsequent revisions Nos. 2-A and 2-B should have been about \$39,721,000 instead of \$33,721,000, as shown on page 279 of this report, when corrected for quantities as built.

John C. Galt

... ..

It is a very difficult one to solve and I am afraid that it is a very difficult one to solve.

It is another factor to give all of them and have a lot of people.

is entirely impossible to know just how small the amount of the

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

1911, January, the district of agricultural culture for seeds and root cultivation

Do not speculate on all this stuff that you indicated and show signs

[illegible]

©1999 World Wide Web Publishing Company. All rights reserved. This document is the property of World Wide Web Publishing Company. It is to be used for personal use only and may not be reproduced, stored in a retrieval system, or transmitted in any form or by any means, electronic, mechanical, photocopying, recording, or otherwise, without prior written permission from World Wide Web Publishing Company.

There were only 700 more Elgers in use when Robert's 100,000 was captured in 1917.

The first group of people who arrived at the site were the...

Both ends are well separated and completely independent.

the authors in accordance with their own and their colleagues' views.

IN THE COURT OF THE DISTRICT OF COLUMBIA

after treatment with 100 mg/kg of 17- β -oestradiol for 14 days.

... ..

Before this research, the most common method for measuring the effect of a treatment on a continuous outcome was the analysis of variance (ANOVA). ANOVA is a statistical test that compares the means of two or more groups. It is based on the assumption that the data are normally distributed and that the variances are equal. ANOVA is a powerful tool for comparing the means of two or more groups, but it has several limitations. First, ANOVA is a parametric test, which means that it requires the data to be normally distributed. Second, ANOVA is a global test, which means that it only tells you whether there is a difference between the groups, but it does not tell you which group is better. Third, ANOVA is a one-way test, which means that it only compares the means of two or more groups, but it does not take into account other factors that may affect the outcome.

with the following: 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838. 839. 840. 841. 842. 843. 844. 845. 846. 847. 848. 849. 850. 851. 852. 853. 854. 855. 856. 857. 858. 859. 860. 861. 862. 863. 864. 865. 866. 867. 868. 869. 870. 871. 872. 873. 874. 875. 876. 877. 878. 879. 880. 881. 882. 883. 884. 885. 886. 887. 888. 889. 890. 891. 892. 893. 894. 895. 896. 897. 898. 899. 900. 901. 902. 903. 904. 905. 906. 907. 908. 909. 910. 911. 912. 913. 914. 915. 916. 917. 918. 919. 920. 921. 922. 923. 924. 925. 926. 927. 928. 929. 930. 931. 932. 933. 934. 935. 936. 937. 938. 939. 940. 941. 942. 943. 944. 945. 946. 947. 948. 949. 950. 951. 952. 953. 954. 955. 956. 957. 958. 959. 960. 961. 962. 963. 964. 965. 966. 967. 968. 969. 970. 971. 972. 973. 974. 975. 976. 977. 978. 979. 980. 981. 982. 983. 984. 985. 986. 987. 988. 989. 990. 991. 992. 993. 994. 995. 996. 997. 998. 999. 1000. 1001. 1002. 1003. 1004. 1005. 1006. 1007. 1008. 1009. 1010. 1011. 1012. 1013. 1014. 1015. 1016. 1017. 1018. 1019. 1020. 1021. 1022. 1023. 1024. 1025. 1026. 1027. 1028. 1029. 1030. 1031. 1032. 1033. 1034. 1035. 1036. 1037. 1038. 1039. 1040. 1041. 1042. 1043. 1044. 1045. 1046. 1047. 1048. 1049. 1050. 1051. 1052. 1053. 1054. 1055. 1056. 1057. 1058. 1059. 1060. 1061. 1062. 1063. 1064. 1065. 1066. 1067. 1068. 1069. 1070. 1071. 1072. 1073. 1074. 1075. 1076. 1077. 1078. 1079. 1080. 1081. 1082. 1083. 1084. 1085. 1086. 1087. 1088. 1089. 1090. 1091. 1092. 1093. 1094. 1095. 1096. 1097. 1098. 1099. 1100. 1101. 1102. 1103. 1104. 1105. 1106. 1107. 1108. 1109. 1110. 1111. 1112. 1113. 1114. 1115. 1116. 1117. 1118. 1119. 1120. 1121. 1122. 1123. 1124. 1125. 1126. 1127. 1128. 1129. 1130. 1131. 1132. 1133. 1134. 1135. 1136. 1137. 1138. 1139. 1140. 1141. 1142. 1143. 1144. 1145. 1146. 1147. 1148. 1149. 1150. 1151. 1152. 1153. 1154. 1155. 1156. 1157. 1158. 1159. 1160. 1161. 1162. 1163. 1164. 1165. 1166. 1167. 1168. 1169. 1170. 1171. 1172. 1173. 1174. 1175. 1176. 1177. 1178. 1179. 1180. 1181. 1182. 1183. 1184. 1185. 1186. 1187. 1188. 1189. 1190. 119

24. *Isotria medeolae* (L.) Link. *Isotria medeolae* (L.) Link. *Isotria medeolae* (L.) Link.

14. The following information was obtained from the records of the [redacted] Office of the [redacted] Attorney General:

Rush Schedule.

Now, so that our analysis of this subject will be properly understood and the significance of the matter placed within easy grasp, we will deal with two items of extra expenditure which arose entirely out of the error made in respect to estimates which in turn affected the planning of the work. The subject we have in mind is the question of increased cost due to rush schedule, which was inaugurated in the latter stages of the work and which subject is closely related to the inefficiency of night operations and the greatly increased working force employed during this period.

As previously pointed out, the report prepared by Messrs. Stuart and Kerbaugh was made in September, 1920. In February, 1921, Mr. Gaby, Chief Engineer, presented a report to the Commission asking for appropriations based on the Stuart and Kerbaugh report to which he added an extra contingency item in addition to contingency items of 10 per cent. already included in the Stuart and Kerbaugh estimate. In this connection, Mr. Gaby was asked:

Q.- Did you think when you presented your estimates that that item of contingencies was too low? Is that why you added 10% more to the contingencies?

Ev.
4503

A.- I would not say that I considered it too low, but in my own general judgment and to be on the safe side I added 10% to the cost of the canal construction.

The contingency amount provided by Messrs. Stuart and Kerbaugh amounted to \$3,634,611.00 and though the evidence is not quite clear as to the additional contingency amount provided by Mr. Gaby, it appears to have been after providing for interest a net amount of between \$2,000,000 and

1-10-1931

...and, we have seen, the subject will be generally
 considered and the significance of the subject is not only
 will be the first of the subject which is not only
 the first of the subject which is not only
 of the work. The subject we have in mind is the question of increased cost
 due to rush schedule, which was mentioned in the latter stages of the
 work and which subject is closely related to the intelligibility of night
 operations and the results mentioned earlier. It is not only this
 period.

COPY

and the subject is not only this period.

Chief Engineer, presented a paper in the conference which was
 based on the subject and the subject was not only this period
 there is nothing in the subject which is not only this period
 about the subject which is not only this period.

A-1-10-1931 was the first of the subject which is not only this period
 of the subject which is not only this period.

A-1-10-1931 was the first of the subject which is not only this period
 of the subject which is not only this period.

The conference was held at the subject which is not only this period
 of the subject which is not only this period.

\$2,400,000. Dealing with the matter further Mr. Gaby stated:

Now there is one thing I want to draw to your attention that had materialized between the time of making this report (Stuart and Kerbaugh), which you will know provides for a date of completion in November (1921). The Commission had decided to go on with the dredging operations as recommended here, and in view of the fact that we had a tremendous rush schedule to be carried on, I considered that an additional contingency item was necessary.

Mr.
4504

Q.- Then part of the consideration which led you to add this additional 10% was a decision to rush that work?

A.- Yes, and deal with it by September 1st, 1921.

Mr. Gaby was then asked if he received written instructions from the Commission regarding the rush schedule and replied:

"It would come in an instruction or authorization to go on with arrangements for the rental of the dredging equipment and to carry on the suggestions of completing the work by September 1st, 1921."

Mr.
4504

In passing, it is of interest to note that the Commission, judging by Mr. Gaby's evidence, dealt with the extra expenditures for the rush schedule amounting to millions of dollars in a very casual way, and we do not know of anything which shows that the Government's attention was particularly directed to this decision which involved so great an additional expenditure. Continuing, the evidence reads as follows:

Q.- What was the object of completing by September 1st, 1921?

A.- In order to meet the increased demands for power in the fall of 1921.

Q.- What increased demand was there in the fall of 1921?

A.- There was one thing of course, the load of the Toronto Street Railway, it was being taken over by the City of Toronto and that was one; but our general estimates showed that we would

12,400,000. Selling price in 1960-61: 10,000,000.

100-443887-100

3. - From part of the investigation which led me to call this additional job was a decision to push that work.

A. -- Yes, and deal with it by September 1st, 1951.

Mr. Gaby was then asked if he received any other information from

the literature suggests the following hypotheses:

100-443887-100

...relations and joint work of personnel to it, raising it

judging by Mr. Gandy's evidence

to millions of dollars in a very short time, and we

© 2000 Blackwell Science Ltd *Journal of Internal Medicine* 247: 101–108

Downloaded At: 11:53 11 September 2009

1. The first step is to identify the problem or question that needs to be answered. This involves understanding the context and the specific requirements of the task.

1. That the object of the investigation is to determine the

and all money has been accounted for. The fact is that the money is all accounted for.

1961 to 1962 and at about the same time.

1. The first step in the process of the investigation is to identify the problem. This is done by the investigator who is assigned to the case. The investigator will then gather information about the problem and the people involved. This information will be used to develop a plan of action.

have an enormous increase in our load which we could not take care of any other way than by the Greenston-Chippawa Development or by purchase elsewhere.

Dr.
4536

THE CHAIRMAN: You might have purchased elsewhere?

A.- No, in 1920 it was a doubtful thing; but on account of the slackening off of industrial conditions, in the Spring of 1921, we were able to buy power that we could not have bought in 1920.

COMMISSIONER HUGHES: Your program was set for September?

A.- Yes.

Q.- How nearly did you complete that program?

A.- We slowed down in July; but I would say that with the exception of the equipment which, on account of the fire destroying the plant in the power house, was lost, we would have practically completed the work at that time.

(It should be noted here that the Cooper estimate contemplated the operation of the first two units in the fall of 1922 or about one year later.)

Q.- Why did you slow down in July 1921?

A.- In May I kept getting the cost reports, and in June, and we noted that the estimated unit costs were rising and instructions were issued to prepare reports at once in connection with this matter, in detail. And in view of the fact that other arrangements could be made to continue the Power Company's contract beyond September, 1921, further, in view of the fact that we could probably obtain a supply of power from these other companies, which was not known in December and January, 1920, and in order to conserve and keep costs down to the minimum, we decided it would be better to cut out the inefficient night shift."

Dr.
4536

On October 7th, 1921, Mr. Gaby prepared what may be termed a justificatory report addressed to Sir Adam Beck, which set forth the reasons for increases over and above the Stuart and Kerbaugh report of September, 1920. In it several significant statements are made. Referring to the inefficiency of night shift operations, it states:

"As an illustration of this -- in the month of August last the

[Faint handwritten text at the bottom of the page]

1. The first of these is the fact that the Commission has not yet received any information from the Government of the United States regarding the activities of the Committee for the Liberation of the Americas (CLA) in the United States.

COMPLAINING NOW, YOUR PROPERTY WAS NOT FOR SALE

4282 J. Neurosci., May 19, 2010 • 30(20):4275–4282

and the equipment which, in the event of an emergency, would be used to transport the equipment and personnel to the site of the accident.

It should be noted that the above information is for informational purposes only and is not intended to be used as a basis for any investment decision. The information is subject to change without notice.

17 May 1964

that the estimated unit costs were slightly and inaccurately stated in detail. And in view of the fact that other arrangements will be made to maintain the same level of production, September, 1951, further, in view of the fact that the unit costs were not known in December and January, 1951, and in order to be better to set out the production costs unit."

ON SEPTEMBER 17TH, 1961, THE FOLLOWING INFORMATION WAS RECEIVED FROM THE

THE UNIVERSITY OF CHICAGO PRESS

1980s. It is a very important and valuable contribution to the literature on the history of the United States.

JAMES H. WATSON

[Faint, illegible text from bleed-through]

working force was reduced from 8,000 to 3,000 men; direct labour costs dropped approximately 37%, and the average rock production per shift increased about 26%. These economies were obtained while the work was not fully systematized under the new working conditions and while the wage reduction only applied to 70% of the working days of that month." Ex. p.81

"Wholesale dismissals during the night shift on account of misdemeanors in connection with the illicit traffic caused a large expenditure in operation and consequent disruption in organization."

"If the re-organization had taken place on February 1st instead of in August last the estimated saving in labour costs alone would have been \$3,418,000."

Again:

"Following is a summary of increased costs due to the rash schedule:

Labour Costs	\$3,418,000	
Freight and Exchange	1,100,000	
Stores and repair parts	1,000,000	
Concrete plants	425,000	
Extra Trackage	352,000	
Extra Fuel Costs	100,000	
Extra Cost of Sand	100,000	
Auxiliary Service	500,000	
		Ex. p.82

profitable. When their estimates Total ... \$6,795,000

The general conclusion is that the estimates made previous to July of last year were not sufficient to absorb the set-back due to the strike of last year and the resultant wage increase and abnormal requirements of the double shift schedule.

Two main items which contributed to the failure of these expectations were:

1. The impossibility of making the night shift operations as efficient as the day operation, and
2. The unavoidable delay in getting the steam equipment into operation and its failure to make good as compared with the electrically driven plant."

So according to Mr. Gaby's own statement, the rash schedule

100-443887-100

Expenditure in operation and subsequent distribution in operation

"If the re-examination had taken place on February 1st instead of in August, I am sure the outcome would have been \$5,000."

● 理人 理人

© 2000 Blackwell Science Ltd *Journal of Internal Medicine* 247: 105–112

COPY

and to the extent of last year and the previous year, and
and official representatives of the American people.

The main group which contributed to the 1970-71 season was the

Das Modellierungssystem ist eingebettet in ein Java-Programm, das die
Benutzerschnittstelle und die Kommunikation mit der Datenbank steuert.

the authorizing statute itself.

The recordation to Mr. [redacted] was made at [redacted]

increased the cost by almost \$7,000,000.

And that no decrease in wages occurred during the period.

We have already shown that part of the sum provided by Mr. Gaby already spent.

for contingencies was to cover the anticipated extra cost of the rush

schedule. The rush schedule cost, however, according to Mr. Gaby's statement of 1923, the amount was only \$2,400,000.

ment, \$6,795,000, and it was not continued for so long a period as originally

intended. Even if we assume that the whole sum of \$2,400,000 was provided

for this purpose alone, we find that it was only a little more than one

third of the additional expenditure involved. This comparison shows that,

after three years' experience on the work and of the conditions under which

it was being done, the engineers estimated that less than two and one-half

million dollars was a sufficient sum to allow for work which cost over six and three-quarter millions.

and efficiency obtained during the period that was provided.

The question arises as to whether the Commission was justified in inaugurating a rush schedule, necessitating such large additional expenditures, when their estimates had already been greatly exceeded. What-

ever the facts may be in reference to the Commission obtaining power from

sources other than the Greenston-Chippewa Power Development, it evidently

became alarmed at the over-increasing expenditure, for Mr. Gaby points out

that the rising costs, among other things, had a definite bearing on the Ev. per month. In this matter the mortgage holders of the project and the 4505 decision to "cut out the inefficient night shift".

There is another factor, bearing on the rush schedule, which undoubtedly gave rise to extra costs which were also of considerable

importance. We have already shown that a decided drop occurred in the cost

of labour and materials under ordinary commercial conditions during midsummer

transmitted the same information to the Navy.

We have already shown that one of the men provided by Mr. Gaby

the anti-submarine was to cover the anticipated extra cost of the main

schedule. The main schedule cost, however, amounted to \$1,000,000.

Now, \$1,000,000, and it was not until the end of 1941 that the Navy

indicated that it was not going to be paid for the main schedule.

The main schedule, as you know, is the main schedule.

First of all, the main schedule is the main schedule.

After that, the main schedule is the main schedule.

It was not until the end of 1941 that the Navy

indicated that it was not going to be paid for the main schedule.

and the main schedule is the main schedule.

The main schedule is the main schedule.

is the main schedule, and the main schedule is the main schedule.

position, and the main schedule is the main schedule.

over the main schedule is the main schedule.

main schedule is the main schedule.

main schedule is the main schedule.

that the main schedule is the main schedule.

4855

decision to "out out the main schedule right shift."

There is another factor, however, on the main schedule, which

main schedule is the main schedule.

main schedule is the main schedule.

at least one main schedule is the main schedule.

HYDRO-ELECTRIC INQUIRY COMMISSION

COPY FOR ENCLOSURE TO

317

COMMISSION

NEW DEVELOPMENT


ANALYSIS OF WAGES EXPENDITURE

bureau of labor statistics, U.S. Department of Commerce

and the latter part of 1920. Examining the records of the Commission, we find that no decrease in wages occurred until mid-summer of 1921. As already shown, the first half of 1921 was the period when the work on this development was at its height. We have it from Mr. Gaby's statement that in August of 1921, the working force was 3,000 men. It is apparent, therefore, that rushing the work during the period of maximum wage rates must have had the effect of pyramiding costs to an enormous extent.

Mr. Francis has prepared charts which show this condition in a most graphical manner. We include herewith as page 318 chart showing analysis of wage expenditures, on page 319 chart showing the number of men employed, and on page 320 the total payroll and average rate per man hour. Comparing these charts, it will be noted that the maximum of wage increase and inefficiency obtained during the period that the greatest working force was employed, and it naturally follows, therefore, that the total payroll during this period was comparatively higher than at any other stage of the job. The monthly wage expenditure had increased gradually from the commencement of operations in 1917 up until the latter part of 1920, when the monthly payroll amounted to \$500,000, and in the short space of nine months the monthly expenditure in respect of wages had reached almost \$1,500,000 per month. In like manner the average number of men employed during the latter part of 1920 was between 2,000 and 2,500. By June of 1921 the force had been increased to well over 3,000.

The last chart referred to, namely that on page 320, shows the fluctuation in the average rate per man hour. On the 15th of May, 1920,



NOTE -

TOTAL WAGES PAID UP TO DECEMBER 31st, 1921 \$ 19,896,657.53

AMOUNT DUE TO WAGE INCREASE . . . \$ 6,943,295.37

AMOUNT DUE TO INEFFICIENCY 4,423,142.96

AMOUNT OF NORMAL WAGES 8,530,219.20

HYDRO-ELECTRIC INQUIRY COMMISSION

W. D. GREGORY, CHAIRMAN


QUEENSTON-CHIPPAWA POWER DEVELOPMENT

ANALYSIS OF WAGES EXPENDITURE

Toronto, July 27th., 1923. Made by S.R.W., Checked by W.P.A.

WALTER J. FRANCIS & COMPANY

CONSULTING ENGINEERS



Note:

The curve has been plotted by taking the maximum number of men engaged at one time during every month.

HYDRO-ELECTRIC INQUIRY COMMISSION

W. D. GREGORY, CHAIRMAN

QUEENSTON-CHIPPAWA POWER DEVELOPMENT

**NUMBER OF MEN EMPLOYED
(DAILY PEAK)**

Toronto, July 27th, 1923. Made by ~~the~~ ^{me}, Checked by ~~W. H. H.~~

WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

HYDRO-ELECTRIC INQUIRY COMMISSION
W.D. GREGORY, CHAIRMAN

QUEENSTON-CHIPPAWA POWER DEVELOPMENT


**TOTAL PAY ROLL
AND AVERAGE RATE PER MAN-HOUR**

Toronto, July 27th, 1923. Made by *W.D.G.*, Checked by *W.D.G.*

WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

Note:

The curve marked "Average Rate per Man-Hour" is obtained by dividing the total number of man-hours into the amount of the corresponding pay roll.



the average rate per man hour increased from 52½¢ to about 63¢ per man hour, and continued at about this rate until the end of April, 1921. During May and July of the period following, the average rate actually rose to 63 and 72¢ per man hour, thereafter dropping during the remainder of 1921 to an average level of 55¢.

Perhaps the most remarkable thing about the whole construction procedure on this job was the tremendous amount of rock excavation moved during the year 1921. This excavation was actually commenced about mid-summer of 1918 and two and one-half years after, namely the end of 1920, less than 40 per cent. had been excavated, the balance, being 60 per cent., was all excavated during the year 1921. It is apparent, therefore, that the extra cost involved through rushing the work at this time and in the manner and by the methods employed by the Commission, increased the cost of the work very greatly and, in our opinion, little if any of this expenditure would ever have been incurred had the work been conducted in an orderly fashion from the commencement of operations or even during the years 1919 and 1920. Therefore, the amount of money involved in this respect can only be regarded as an economic loss not chargeable against any of the items before discussed in this report, and may be most clearly described as "true excess cost".

In arriving at a figure which may be said to fairly represent in dollars and cents this excess cost, the figures submitted by Mr. Gaby and also those given by Stuart and Kerbaugh in their report of December 13th, 1921, are interesting. As shown, Mr. Gaby places the amount attributable to rush

at 1981 to an average level of 50%

Perhaps the most remarkable thing about the whole conversation

The following information was obtained from the records of the
 Bureau of the Census, Washington, D. C., and is being furnished
 to you for your information. It is requested that you keep this
 information confidential and not disclose it to any other person.
 The information was obtained from the records of the Bureau of the
 Census, Washington, D. C., and is being furnished to you for
 your information. It is requested that you keep this information
 confidential and not disclose it to any other person.

It appears as a slight error may be said in this connection
in Illinois and some other states were, the Illinois submitted by the State and
also some other of Illinois and Kentucky in their report at December 1897,
and afterwards, in 1898, the State of Illinois and Kentucky submitted a report

schedule at \$6,795,000, but his analysis does not take into account the pyramiding of costs due to the bulk of the work being done during the period of highest wage rates and least efficiency, which matter we believe was of almost equal importance.

We have previously referred to the fact that the total wages on the work to December 31st, 1921, were about \$29,000,000 made up according to the Commission's figures of \$7,000,000 chargeable to wage increases, \$4,500,000 chargeable to inefficiency, the balance \$17,500,000 being on the basis of 1917 rates. It is interesting to note just how these amounts are arrived at by years, and we submit as page 318 of this report, a chart prepared by our Consulting Engineer and hereunder a table prepared from this chart showing the yearly amounts chargeable to wage increases, inefficiency and wages under 1917 conditions.

Analysis of Wages Expenditures.

Year	Amount due to Wage Increases	Amount due to Inefficiency	Amount of normal wage	Total Wages
1917	-	-	\$ 213,000 (100%)	\$ 213,000
1918	\$ 194,000 (18%)	-	882,000 (82%)	1,076,000 W.J.F
1919	958,000 (32%)	\$ 359,000 (12%)	1,637,000 (56%)	2,954,000 H-S
1920	1,463,000 (30%)	1,157,000 (24%)	2,246,000 (46%)	4,866,000
1921	4,328,000 (40%)	2,907,000 (27%)	3,553,000 (33%)	10,788,000
	\$6,943,000	\$4,423,000	\$8,531,000	\$19,897,000

First, it will be observed that of the \$19,897,000 wages over half, or \$10,788,000 was expended in 1921, out of a total working period of well over four years. Secondly, the amount spent in 1921 was more than twice that spent in 1920 and nearly four times that spent in 1919. The effect of

page 272 of this report. Includes charges all of which were caused by such expenditures during highest wage rates and least efficiency, caused a pyramiding in costs which is quite apparent. In another place we have shown that wages dropped and efficiency increased under commercial conditions in 1920, not so on this work however. On a percentage basis both wage rates and efficiency were greater in 1921 than in 1920.

Using Mr. Gaby's figure of nearly \$7,000,000 and correcting this for costs which may be said to be justified and adding thereto an amount in respect of the pyramiding of costs and other factors throughout the construction period, we have a figure on the order of \$9,000,000 or \$10,000,000 as representing a conservative estimate of excess abnormal expenditure chargeable against our figure of \$26,480,000.

Summary

Summing up, therefore, our discussions of the various amounts totalling the \$26,480,000 before referred to, we have the following:

Amount chargeable as underestimated	\$6,000,000	
Amount chargeable as excess cost, (say) ..	9,000,000	\$15,000,000
Balance	\$11,480,000	

This balance, we believe, fairly represents what may be termed justifiable abnormal expense brought on by conditions over which the Commission had no control and which were unforeseen when estimates were prepared.

The figure of approximately \$11,000,000 given above does not by any means represent the total of expenditures entering into this work, chargeable as justifiable abnormal expense, for it must be remembered that the sum of over \$4,000,000 given as Item 4, on our balance sheet forming

...and expenditures during 1950 were not less than \$100,000, and
...in 1951 were not less than \$100,000. In 1952, the expenditures were not less than \$100,000.
...and in 1953 were not less than \$100,000. In 1954, the expenditures were not less than \$100,000.
...and in 1955 were not less than \$100,000. In 1956, the expenditures were not less than \$100,000.
...and in 1957 were not less than \$100,000. In 1958, the expenditures were not less than \$100,000.
...and in 1959 were not less than \$100,000. In 1960, the expenditures were not less than \$100,000.

...and in 1961 were not less than \$100,000. In 1962, the expenditures were not less than \$100,000.
...and in 1963 were not less than \$100,000. In 1964, the expenditures were not less than \$100,000.
...and in 1965 were not less than \$100,000. In 1966, the expenditures were not less than \$100,000.
...and in 1967 were not less than \$100,000. In 1968, the expenditures were not less than \$100,000.
...and in 1969 were not less than \$100,000. In 1970, the expenditures were not less than \$100,000.

COPY

CONFIDENTIAL

...and in 1971 were not less than \$100,000. In 1972, the expenditures were not less than \$100,000.
...and in 1973 were not less than \$100,000. In 1974, the expenditures were not less than \$100,000.

...and in 1975 were not less than \$100,000. In 1976, the expenditures were not less than \$100,000.
...and in 1977 were not less than \$100,000. In 1978, the expenditures were not less than \$100,000.

...and in 1979 were not less than \$100,000. In 1980, the expenditures were not less than \$100,000.
...and in 1981 were not less than \$100,000. In 1982, the expenditures were not less than \$100,000.

...and in 1983 were not less than \$100,000. In 1984, the expenditures were not less than \$100,000.
...and in 1985 were not less than \$100,000. In 1986, the expenditures were not less than \$100,000.

...and in 1987 were not less than \$100,000. In 1988, the expenditures were not less than \$100,000.
...and in 1989 were not less than \$100,000. In 1990, the expenditures were not less than \$100,000.

...and in 1991 were not less than \$100,000. In 1992, the expenditures were not less than \$100,000.
...and in 1993 were not less than \$100,000. In 1994, the expenditures were not less than \$100,000.

page 272 of this report, includes charges all of which were largely inflated due to increased cost due to war conditions. For instance, the indirect cost attributable to fires would probably have been only half what it was had 1917 conditions prevailed. It is also probable that the strike would never have occurred, and the loss charged against this account would not have been experienced. Unwatering charges would probably have been about one-half what they actually were. Overhead expenses on the above items would probably have been reduced in the same ratio. It may be concluded, therefore, that the sum of \$11,000,000 must be increased by about \$2,000,000 before a truly representative figure may be arrived at as a total justifiable abnormal expense on this work, thus giving as a total approximately \$13,000,000, and adding to this the amount of about \$2,000,000 allowed in the estimates, the total justifiable abnormal expense would appear to be \$15,000,000 or \$16,000,000.

In like manner the item of \$4,000,000 also includes costs caused by the manner in which the work was conducted and these should be added to our figure of \$9,000,000.

Section 44

OTHER LOSSES

Fires.

An examination of the records of the Commission, show that a good policy was adopted in reference to insuring the works during the period of their construction, and the amounts collected by the Commission from the insurance companies exceeded the premiums paid. It would also appear that the amount so collected adequately covered the direct loss due to the destruction of buildings and equipment by the fires that occurred on the work.

On any construction work, the direct losses may be covered by insurance, but in the event of fire, there are indirect losses which are not

and cannot be covered by insurance policies. The Greenston-Chippawa work experienced several fires of varying degree, but the two most important are those which occurred in the power house at Greenston and the main transformer station at Montrose. The fire at the power house disrupted operations for some little time, which naturally caused a loss which was not recoverable. The amount was small, however, and on a work of this magnitude has little or no significance.

The fire at the Montrose sub-station was, however, of much greater importance, and while direct losses were recoverable from the insurance companies, the indirect loss which occurred was of very considerable importance. It was through this station that all power operating the transportation system was handled, and the fire which occurred greatly disrupted the whole work for some little time. It is very difficult to state just what this loss amounted to, but it has been stated to us by Mr. Acres in evidence that, in his opinion, a sum of \$1,000,000 would probably represent the economic loss which resulted from this occurrence. These figures find support in an estimate prepared by Messrs. Stuart and Kerbaugh and in all probability is as near the mark as can be ascertained at this time. This is a matter which was wholly unforeseen and against which no definite provision could be made unless it be assumed that it came under the general heading of contingencies.

Strike due to general water, but time

On a work of this size, a disruption of working conditions is a matter which results in indirect costs the magnitude of which it is

The first of the two tests was made on the 10th of May, 1918, and was conducted by the Bureau of Standards. The second test was made on the 11th of May, 1918, and was conducted by the Bureau of Standards. The first test was made on the 10th of May, 1918, and was conducted by the Bureau of Standards. The second test was made on the 11th of May, 1918, and was conducted by the Bureau of Standards.

The first of the two tests was made on the 10th of May, 1918, and was conducted by the Bureau of Standards. The second test was made on the 11th of May, 1918, and was conducted by the Bureau of Standards. The first test was made on the 10th of May, 1918, and was conducted by the Bureau of Standards. The second test was made on the 11th of May, 1918, and was conducted by the Bureau of Standards.

133

The first of the two tests was made on the 10th of May, 1918, and was conducted by the Bureau of Standards. The second test was made on the 11th of May, 1918, and was conducted by the Bureau of Standards.

difficult to ascertain. In 1920 a strike occurred on the Greenston-Chippewa work which lasted about a month and which undoubtedly gave rise to an economic loss of some considerable proportion. The total or partial closing down of a work of this size, necessitating to a large extent the reorganization of the working force when operations are again commenced, and having regard to the fact that fixed charges on equipment, etc. are continuing during the period of the strike, results in losses which are very real.

Estimates made by our Consulting Engineer and others on this matter would indicate that the economic loss in this respect might vary from one-half million to as much as one million dollars. Stuart and Kerbaugh, in their report of 1921, placed the figure "conservatively" they state, at \$612,000. For the purpose of this report, we think this figure may be well accepted as a measure of the loss which occurred in this respect. This amount cannot properly be included as an expense which could be foreseen, unless, like the loss due to fires, it be considered as coming under the head of contingencies.

Unwatering Costs.

The total cost of unwatering, as per figures submitted to our Consulting Engineer by the Commission, amount to something over \$1,700,000. As we have already shown, the information in the hands of the Commission before Estimate No. 2 was prepared indicated that the earth overburden was in a very saturated condition and further indicated that this condition was not entirely due to ground water, but that running springs would be encountered as the work was opened up, together with quick sand, gas pockets, etc. An analysis of Estimate No. 2 shows that some provision was made in respect of the purchase of land purchased in the project.

unwatering, and for earth and rock excavation there is an item shown as "Miscellaneous and pumping, and other accounts". The provision for earth amounts to about 1.05¢ per cubic yard and for rock about 1.8¢ per cubic yard. Apparently these charges are intended to cover other things than unwatering, but assuming that they may be all charged for unwatering, we find on the basis of yardage that the total sum allowed is something under \$200,000. We feel that, knowing the conditions as they did, the amount allowed was much too small.

In our analysis we have allowed as an extra cost the sum of \$1,250,000 in respect of unwatering. This is arrived at by allowing the sum provided in Estimate No. 2 in respect of earth and rock excavation and a reasonable amount in respect of unwatering charges for the intake and other parts of the work. Now, while \$1,250,000 is an excess cost over the estimate and may indeed be in excess of the amount justified, we are using it as a justifiable excess expenditure for the purpose of this analysis.

Right-of-Way purchased, compared with
Right-of-Way estimated upon.

Our Consulting Engineer has prepared a report entitled "Chapter J - Quantities, Right-of-Way" in which a great deal of detailed information is given in reference to quantities and prices paid by the Commission for the ground purchased by them in connection with the right-of-way of the Queenston-Chippawa Canal. We include herewith, for the purpose of illustration, as page 328, a general right-of-way plan. In addition to this plan, Mr. Francis included, as pages J-12 to J-17 of his report mentioned above, plans showing the parcels of land purchased, in greater detail.



HYDRO-ELECTRIC INQUIRY COMMISSION
W.D. GREGORY - CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
RIGHT-OF-WAY PLAN
(KEY PLAN FOR 6 SHEETS FOLLOWING)
Toronto, June 21st. 1922, Made by *SDW*, Checked by *W.D.G.*
WALTER J. FRANCIS, C.E.,
CONSULTING ENGINEER

MILES FROM JUNCTION OF CANAL AND WELLAND RIVER SHOWN THUS — (7)
LANDS ACQUIRED BY H.E.P.C. SHOWN THUS — (7)

Scale of Feet
0 1000 2000 3000 4000 5000 6000

As stated elsewhere in this report, Estimate No. 1, while only providing for an immediate installation of 100,000 horse-power, provided a canal capacity and other works for 300,000 horse-power. We submit hereunder a table compiled from Estimate No. 1, showing the various items then figured upon:

	Quantity	Unit Cost	Total Cost
Canal in Earth (100,000 h.p.)	90 acres	\$150.00	\$13,500.00
Canal in Rock (300,000 h.p.)	200 acres	500.00	140,000.00
Regulating Flume (300,000 h.p.)	140 acres	500.00	70,000.00
Whirlpool Storage (300,000 h.p.) ...	16 acres	150.00	2,400.00
Whirlpool Storage (300,000 h.p.) ...	22 acres	150.00	3,300.00
Forebay (300,000 h.p.)	5 acres	500.00	2,500.00
Total	553 acres	\$419.00	\$231,700.00

In Estimate No. 2, which provided for 300,000 horse-power installation, the sum of \$600,000 was allowed for right-of-way. Estimate No. 2-A is in effect a revision of No. 2 and provides for an increase in capacity from 300,000 horse-power to 500,000 horse-power. The total of Estimate No. 2-A is arrived at by adding certain sums for extra work to the total of Estimate No. 2, but as no extra sum is provided in Estimate No. 2-A for right-of-way, it is presumed that the same amount was allowed as in Estimate No. 2, namely, \$600,000. Estimate No. 1 was based on a canal 42 feet wide. Estimate No. 2-A was based on a canal 6 feet wider, but the sum allowed for right-of-way in Estimate No. 2-A was over 2½ times greater than the amount allowed for right-of-way in Estimate No. 1.

As noted elsewhere in this report, Bureau No. 1, while only providing the essential information of the investigation, provided a more complete and detailed account of the events than the other two reports.

Quantity	Unit Price	Total Price
100	1.00	100.00
200	2.00	400.00
300	3.00	900.00
400	4.00	1,600.00
500	5.00	2,500.00
600	6.00	3,600.00
700	7.00	4,900.00
800	8.00	6,400.00
900	9.00	8,100.00
1,000	10.00	10,000.00

The following is a list of the names of the persons who have been
 appointed to the various positions in the Department of the Interior,
 for the year ending June 30, 1900.

Our Consulting Engineer, on page J-7 of his report, states:

"The properties purchased may be said to consist of about two hundred parcels of land containing 3,543 acres. Of this amount, 3,518 acres were parts of original farm lots and were purchased at an average price of \$377.00 per acre. The balance of the property was in town and village lots and consisted of 5,030 lineal feet frontage, at an average purchase price of \$13.10 per lineal foot. The total cost of the properties purchased is \$1,391,876.00."

When we sum up this information we find that, though the canal as constructed is only six feet wider than the canal as proposed in Estimate No. 1, the Commission purchased more than six times the area of land provided for in Estimate No. 1. We also find that the total cost of the land purchased exceeded the amount allowed in Estimate No. 2-A, which was for a canal of the width as at present constructed, by almost \$800,000.00, or 57%.

It is obvious that the Canal, as at present built, requires only a comparatively small fraction of the lands that have been purchased. Mr. Francis, in commenting upon this matter on pages J-19 and J-20 of his report, states:

"It will be noted ... that on the westerly side of the canal such more land was acquired than the immediate needs of the Queenston-Chippewa Power Canal warrant. It has been explained to us by the engineers of the Hydro-Electric Power Commission that these lands were procured because it was considered advisable to do so in order to provide sufficient right-of-way for two other canals parallel with the present one."

But the engineers of the Commission had the greater development in mind when Estimate No. 1 was prepared, for Mr. Gaby stated in evidence before us that:

".... under the original estimate we contemplated purchasing a great deal more right-of-way than was necessary for the 100,000 h.p. development or 200,000 h.p."

From the foregoing we can come to one of the following conclusions:

(1) That the Engineers of the Commission when preparing Estimate No. 1 under-estimated the total amount of land required, or,

(2) That the engineers included in Estimate No. 1, only sufficient land for the development then under way and later purchased land required for development in the future, not yet commenced, and not provided for in the estimates.

In our analysis previously set forth, we have allowed the sum of \$400,000 as a justifiable excess cost in respect of the six-unit plant. We believe that this is a very liberal amount as it would appear that the acreage could be considerably reduced and having regard to the fact that the price paid per acre was somewhat less than the amount estimated justifiable cost, in respect of right-of-way could be safely set at some figure considerably under \$1,000,000. We have shown that the total amount actually spent was \$1,400,000 and that the amount estimated was \$600,000. There remains, therefore, still the sum of \$400,000 to be accounted for. This, as Mr. Francis points out, represents acreage in excess of requirements, but at the same time it represents what may be termed a recoverable asset. Therefore, in our analysis, the amount of \$400,000 is allowed as a justifiable excess expenditure.

- (a) Total additional land, a conservatively \$1,400,000
- (b) Estimates made in 1919 when corrected for over-estimation, as built, and for removal deposits used for power on six-unit plant, should have been about \$600,000

When the Commission was held in one of the following cases:

1. (a) The Commission was held in one of the following cases:

(1) The Commission was held in one of the following cases:

(2) The Commission was held in one of the following cases:

(3) The Commission was held in one of the following cases:

(4) The Commission was held in one of the following cases:

(5) The Commission was held in one of the following cases:

The Commission.

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

The Commission was held in one of the following cases:

Section 45DISTRIBUTION OF COSTS

All figures deduced in the preceding pages of this report have been arrived at on the assumption that a contractor should have been employed to do the work and on this account the figures given include a reasonable profit plus all other charges which the Commission would have incurred had this plan of doing the work been adopted. On page 272 of this report we submitted a balance sheet which has formed the basis of our analysis up to this point. We now submit hereunder a summary of our analysis divided into two classes which are referred to earlier in this report as (a) uncontrollable items and (b) controllable items. This classification of the excess expenditure of \$38,000,000 is as follows:

(a) Uncontrollable Items:			
Quantities, etc. (approx.)	\$7,200,000	
Abnormal conditions	"	18,000,000
Underestimated	"	6,000,000
(b) Controllable Items:			
Over-expenditure	"	<u>9,000,000</u>
			<u>\$38,000,000</u>

Summarizing further, we have the following:

(a) Total of Estimate for six-unit plant in use by Commission late in 1919, approximately	\$26,500,000
(b) Total cost for six-unit plant as constructed	64,300,000
(c) Total additional cost, approximately	38,000,000
(d) Estimates late in 1919 when corrected for quantities, as built, and for shovel capacities and so forth for six-unit plant, should have been about	39,000,000

Section 10
CONFIDENTIAL - SECURITY INFORMATION

This document contains information in the possession of the United States Government which is classified "Secret" under the provisions of Executive Order 11652, dated March 28, 1947, and is being furnished to you for your information only. It is not to be distributed outside your organization without the express approval of the source from which it was obtained. This document is to be destroyed when it is no longer needed for your information.

1. (a) Confidential Source	1. (a) Confidential Source
2. (b) Confidential Source	2. (b) Confidential Source
3. (c) Confidential Source	3. (c) Confidential Source
4. (d) Confidential Source	4. (d) Confidential Source
5. (e) Confidential Source	5. (e) Confidential Source
6. (f) Confidential Source	6. (f) Confidential Source
7. (g) Confidential Source	7. (g) Confidential Source
8. (h) Confidential Source	8. (h) Confidential Source
9. (i) Confidential Source	9. (i) Confidential Source
10. (j) Confidential Source	10. (j) Confidential Source

Summary of findings, we have the following:

- (a) Source of information for this report is a confidential source who has provided reliable information in the past.
- (b) Source of information for this report is a confidential source who has provided reliable information in the past.
- (c) Source of information for this report is a confidential source who has provided reliable information in the past.
- (d) Source of information for this report is a confidential source who has provided reliable information in the past.
- (e) Source of information for this report is a confidential source who has provided reliable information in the past.
- (f) Source of information for this report is a confidential source who has provided reliable information in the past.
- (g) Source of information for this report is a confidential source who has provided reliable information in the past.
- (h) Source of information for this report is a confidential source who has provided reliable information in the past.
- (i) Source of information for this report is a confidential source who has provided reliable information in the past.
- (j) Source of information for this report is a confidential source who has provided reliable information in the past.

- (e) Justifiable excess cost due to war-time conditions
and all other reasonable factors \$16,000,000
- (f) Justifiable total cost of the six-unit plant as
built including a reasonable profit had a
contractor been employed to do the work 55,000,000
- (g) Justifiable net cost of work would be something
less than, say, 50,000,000

Section 46OTHER ESTIMATESGeneral

In our discussion regarding the reasons for increases in estimates, we have confined our remarks entirely to those estimates which were prepared by the engineers of the Commission. It will be remembered that in a previous section of this report we have stated that two other important estimates were prepared during the year 1920, the one by Messrs. Hugh L. Cooper & Company, and the other by Messrs. Francis Lee Stuart and H. S. Kerbaugh. It will also be remembered that the estimate prepared by Messrs. Hugh L. Cooper & Company in 1920 agreed fairly closely with the actual costs of the work as completed, but that the estimate prepared by Messrs. Stuart and Kerbaugh in 1920 represented a figure considerably under the actual cost. In December, 1921, Messrs. Stuart and Kerbaugh were again engaged by the Commission to report upon the reasons why their estimate of cost had been so materially overrun.

Therefore, in order to complete our discussion of the general subject of increases in estimates, the following paragraphs will be devoted to a general discussion of the two estimates mentioned above.

Stuart and Kerbaugh Estimate September, 1920,
and December 1921.

From our previous analysis in that part of this report dealing with the general subject of estimates and appropriations we have shown that the estimate prepared by Messrs. Stuart and Kerbaugh and presented to the Commission in September 1920, after allowing for the corrections made by Mr. Gaby, amounted to the sum of approximately \$50,000,000 to complete a five-unit plant by the end of 1921. Now the comparisons given in previous sections have all dealt with a six-unit installation. It would seem reasonable therefore to add the sum of about \$3,000,000 to the figure just above quoted in order to bring the Stuart and Kerbaugh estimate to a basis comparable with our present analysis. In this way we find that the estimate then made would amount to approximately \$53,000,000. In passing, it will be noted that this figure is not dissimilar to the one which we have arrived at, namely \$55,000,000, as representing what may be termed total justifiable cost.

As pointed out, the estimate prepared by Messrs. Stuart and Kerbaugh was considerably overrun, which fact resulted in the submission of what may be termed a justificatory estimate by these two gentlemen under date of December 13th, 1921, in which reasons are given for the excess costs.

Before discussing these reasons, it is pointed out that the agreement between the figures of \$55,000,000 which we have arrived at and the figures of \$53,000,000 on the basis of the 1920 estimate is supported by a relatively similar agreement of unit prices used in our estimate and those employed by Messrs. Stuart and Kerbaugh.

1945-1946, 1947-1948, 1949-1950

1945-1946, 1947-1948, 1949-1950

1945-1946, 1947-1948, 1949-1950

1945-1946, 1947-1948, 1949-1950

1945-1946, 1947-1948, 1949-1950

1945-1946, 1947-1948, 1949-1950

In addition to an agreement of total costs and unit costs, we find that in the justificatory estimate of December, 1921, these two gentlemen attributed the extra cost to practically the same causes as those dealt with in previous sections of this report. For purposes of direct reference, therefore, we repeat hereunder a paragraph of this report:

"Costs.

Under this head we may state briefly at the outset that the major portion of the overrun on the September, 1920, estimate may be ascribed, directly or indirectly, to the unexpected falling down of the steam shovels and canal lining plants. The excess cost directly chargeable against these factors is of minor significance as compared with the indirect costs for which they were responsible, arising out of such conditions as (a) obstruction to the operation of other plant; (b) irregular and congested operation of railway and dumping service; (c) additional burden on power, water, air, drilling, blasting, superintendence, engineering and other auxiliary services and overheads; and (d) the necessity of employing a working force at least 25% larger than would otherwise have been necessary.

As to specific and ascertainable items of cost entering into the excess over the September, 1920, estimate, we find that they divide themselves into two general classes; (a) items of excess cost arising out of conditions which were justifiable, unforeseen and unexpected; and (b) items of excess cost arising out of conditions which were foreseen and appreciated from the beginning, but which were not seen in their true perspective as related to a 12 months' working schedule, which, to the best of our knowledge, was quite unprecedented.

Under the head of wholly unforeseen or unknown items we may specify the following:

(1) Abnormal accidental contingencies ..	\$1,000,000
(2) Change in character of the rock	2,500,000
(3) Cement and sand	350,000
(4) Labor turnover	613,000
(5) Extra Plant	1,381,497
(6) Miscellaneous overheads	1,559,347

Total . \$7,403,834."

It appears clearly that Messrs. Stuart and Kerbaugh in September, 1920, submitted a report which was based largely on an orderly and systematic completion of this work, and on unit costs which Mr. Kerbaugh, as a contractor, states were such that he would be willing to take these prices as a basis for a contract. The estimate was further based on the assumption that extra equipment, necessary to maintain the working schedule required to complete a portion of the work by the end of 1921, would be immediately available, thus giving what may be termed a greatly increased working capacity for a period of fourteen or fifteen months. We believe that had the assumptions made by Messrs. Stuart and Kerbaugh been possible of accomplishment, their estimate would have been substantially realized, but the estimate then made failed to recognize two essential factors: first, that the Commission had unduly delayed the ordering of the amount of equipment necessary to complete the work in the time required, and that delivery of the desired extra plant could not be obtained in a reasonable period or of the type required; second, the estimate failed to realize that the work was not being done through the agency of a contractor but was being conducted as a Government job.

The resulting conditions proved most definitely our conclusions in this respect. The Commission, due to its delay in realizing or at least in correcting the conditions that obtained on the work since early in its commencement, were unable under the circumstances to obtain and put in operation the additional amount of equipment required until well on in 1921. This resulted in the chaotic condition to which we have previously referred in detail, and to which condition Messrs. Stuart and Kerbaugh definitely referred in that section of

1. The first of these is the fact that the Commission has not yet received a report from the Government of the United States on the progress of its investigation into the activities of the Communist Party in the United States.

[illegible][illegible]

their report just previously set forth.

It may be argued by some that with the information in hand at the time Estimate No. 2 was made that the engineers of the Commission were justified in using the capacity for shovel output that they did. Even so, it is to be remembered that the large electric units commenced operations early in 1918, and that from the start they never gave anything like the capacities which had been estimated for them, and this during the period of least inefficiency, and at a time when the shovels were working under the best conditions obtaining on the work. In this connection Mr. Coby advances the excuse that they expected cost to greatly decrease after the Armistice in November, 1918. Obviously a reduction in labour and material costs, while having some effect on expenditure, could not have affected materially the output capacity of these shovels which after all was the main factor controlling and governing the speed and cost of this work.

With a sufficient amount of equipment on the work during the years 1918, 1919 and 1920 much more work would have been done during these periods, and during the years 1918 and 1919 when lower wage rates obtained and less inefficiency was apparent the cost of the work on the whole would have been materially reduced.

It may be said, therefore, that while the Stuart and Kerbaugh estimate of September, 1920, was substantially in error as compared with actual cost, the figures given in it fairly represent what may be termed a justifiable cost of this work.

CONFIDENTIAL - SECURITY INFORMATION

It may be argued by some that with the information in hand as
the time indicated that I was made that the employees of the Commission were
detailed in some way or capacity for special duty that they did. Even so,
it is to be remembered that the large electric utility companies
only in 1916, and that from the start they never gave anything like the
detailed work and time indicated for them, and this being the case in
their investigation, and as a fact that the electric utility companies
best facilities available in the work. In this connection it is noted
the reason that they reported was to supply electricity after the
in December, 1916. The electric utility companies in the United States, while
having some extent of responsibility, were not given sufficient credit for
helping possibly to meet electric needs after all and the main factor was
falling and covering the gap and none of this work.

With a different amount of attention in the work during the
years 1916, 1917 and 1918 much more work would have been done during these
periods, and during the years 1919 and 1920 when I was again engaged
and have investigated and reported the work of the work on the electric
have been substantially reduced.

It may be said, however, that with the electric utility companies
attitude in December, 1916, and especially in 1917 as suggested and
actual work, the electric utility companies in 1917 reported that they had done a
substantial part of this work.

Estimate prepared by Hugh L. Cooper, 1920.

The report of Hugh L. Cooper appears to have been prepared from an entirely different viewpoint from that prepared by Messrs. Stuart and Kerbaugh. First of all, we find that this estimate contemplates the completion of the work ready for the installation of the first units in the power house by the end of 1922 or the beginning of 1923. Looking for the reason of this extension of the working period, we find that the estimate apparently contemplates that the amount of equipment then on the work is not to be increased. On this basis, the period of time allowed by Mr. Cooper does not appear to be unreasonable in the light of ensuing results.

Again we find that the Cooper report and estimate is very conservative in its assumptions in reference to unit costs and output capacity of excavating equipment, the one being closely related to the other. Apparently Mr. Cooper found that the expectations of the engineers of the Commission were not being realized in this respect, and having regard to the work then to be completed put his unit cost on the most conservative basis. Furthermore, Mr. Cooper appears to have been thoroughly cognizant of the fundamental difference existing between construction work conducted on what may be termed a government basis, to that conducted on a contract basis. For his remarks in reference to labour conditions are very significant in this respect. In his report he says:

"With respect to the foregoing our observation of the labor performance on this entire job has convinced us that, broadly speaking, this labor has been very inefficient. This inefficiency in our judgment has not been due to any lack of zeal or intelligence on the part of those immediately responsible

1. *Chlorophyll a* (Chl a) is the primary photosynthetic pigment in most plants and algae. It is a green pigment that absorbs light energy in the blue and red regions of the visible spectrum. Chl a is essential for the light-dependent reactions of photosynthesis, where it converts light energy into chemical energy in the form of ATP and NADPH.

1. The report of the Joint Commission on the Organization of the Executive Branch of the Government, dated July 1947, is a landmark document in the history of the Executive Branch. It is a comprehensive study of the Executive Branch, and it is a landmark document in the history of the Executive Branch. It is a comprehensive study of the Executive Branch, and it is a landmark document in the history of the Executive Branch.

1. The Commission has received information from the Department of the Interior, Bureau of Land Management, that the Bureau is currently conducting a study of the feasibility of establishing a National System of Public Lands. The Bureau is currently conducting a study of the feasibility of establishing a National System of Public Lands. The Bureau is currently conducting a study of the feasibility of establishing a National System of Public Lands.

It is this responsibility that the Government has accepted. It is this responsibility that the Government has accepted. It is this responsibility that the Government has accepted.

for the handling of the labour, and we believe that the Construction Superintendent, Mr. George Angell, has achieved the best results that could possibly have been obtained as far as labour is concerned under the very trying conditions through which Mr. Angell and his subordinates have passed.

"All over the world it has always been observed that labour working for any government is always abnormally inefficient. The degree in which such labour fails to perform a reasonable day's work varies. The outstanding universal explanation of this difficulty of labour is found in the fact that a rich government is paying for their time."

The remarks made in reference to this matter are very similar to our own views previously expressed in this report and Mr. Cooper apparently had clearly conceived the idea that the manner in which the work was being conducted by the Commission was productive of costs in excess of those ordinarily encountered. That he believed this to be true is shown by recommendations made by him that a bonus system be introduced based upon man-hour output so that a stimulus might be provided for more economic work. We do not believe, however, that such a system would have had practical application at the time the recommendation was made, but Mr. Cooper's ideas in this respect only go to show that he believed economies could be affected which were not then being realized.

Making allowances, therefore, for all of these conditions it is not unnatural that Mr. Cooper should have arrived at a figure so much in excess of what may be termed justifiable cost, and while statements made in the report are of a somewhat conflicting character, and while some of the assumptions made vary considerably from results actually obtained, it cannot but be admitted that Mr. Cooper in making his report had in mind, perhaps

the Commission on the subject, and we believe that the
Government has a responsibility to the people to make
known the facts of the case and to make every effort
to bring about a settlement of the case as soon as possible.
The Commission has been working on this case for some time
and we believe that a settlement is possible.

All that we want to do is to bring about a settlement
of the case as soon as possible. We believe that a
settlement is possible and we believe that the Government
has a responsibility to the people to make known the facts
of the case and to make every effort to bring about a
settlement of the case as soon as possible.

The Commission on the subject of this matter has been

to our view has been expressed in this report and Mr. Cooper
has been convinced of the fact that the manner in which the work
has been conducted by the Commission has been of great value to
the Government and to the people. We believe that this is shown by

COPY

the fact that the Commission has been able to bring about a
settlement of the case as soon as possible. We believe that
the Commission has been of great value to the Government and to
the people. We believe that this is shown by the fact that
the Commission has been able to bring about a settlement of the
case as soon as possible. We believe that the Commission has
been of great value to the Government and to the people.

Having, therefore, the Commission, for all of these conditions it is
not possible that the Commission should be able to bring about a
settlement of the case as soon as possible. We believe that the
Commission has been of great value to the Government and to the
people. We believe that this is shown by the fact that the
Commission has been able to bring about a settlement of the case
as soon as possible. We believe that the Commission has been of
great value to the Government and to the people.

more clearly than anyone else at the time, the true perspective in reference to this undertaking.

Section 47CONCLUSION

In our analysis of this matter, we have stated that the figure of \$55,000,000, given as the maximum justifiable cost for the six-unit plant as built, provides for the work having been executed by a contractor on some modified form of the "cost plus" contract basis and our figure includes a reasonable profit for the contractor. In addition to the contractor's profit and overhead charges our estimate also includes a sufficient amount to take care of the Commission's overhead costs in supervising and financing this work. Consequently, it will be understood that our figure of \$55,000,000 represents the total ultimate cost of the work as viewed from the owner's standpoint, every reasonable and possible allowance having been made for the unusual conditions under which the work was carried out.

Since our figure of \$55,000,000 includes contractor's profit which we have figured at 10% above net cost, it follows that the net cost of this work should have been \$50,000,000. If the basis on which the Commission proposed to do this work was a sound one, it should have effected further savings in respect of overhead costs, for economies should have resulted from combining the direction of engineering and construction in one organization. It will be seen, then, that had the Commission constructed this work at net cost as it stated it could, the total expenditure for the six-unit plant would have been something less than \$50,000,000.

PART X - CONSTRUCTION METHODS AND MANAGEMENTSection 48GENERAL

In Part IV, entitled "Construction Procedure", we have dealt generally with the physical operations relating to the actual conduct of the work, but no particular references were made therein to the details of supervision and management. In Section 15 of that part we have indicated the manner in which the work was conducted and in it and subsequent sections have shown that the great bulk of the work was carried out directly by the Commission on a force account basis.

COPY

The decision of the Commission to conduct construction operations itself rendered necessary the establishment of an organization to take care of the actual control and management of the work. The nature of the organization so formed is dealt with in detail in our Consulting Engineer's report entitled "Chapter F - Organization", and it is largely from that document that the following statements have been procured.

The question referred to this Commission in the Letters Patent in reference to the general subject of construction methods, supervision and management, reads as follows:

"The methods of construction, supervision and management which have been employed in the Queenston-Chippawa Power Development, and whether they can justifiably be continued for the economical completion of the work."

FORM NO. 10-108 (REV. 1-1960)

have shown that the great bulk of the work was carried out directly by the
the manner in which the work was conducted and in it and subsequent practice
organization and management. It seemed to me that it was not so much
the work, but the particular relationship which existed in the working of
generally with the physical organization related to the actual working of
in 1947, which was the basis of the work, and the work itself.

Commission on a Force Account System

copy

document that the following statements have been received:

report entitled "Chapter 2 - Organization", and is in largely true and

organization as found in detail in our "Guiding Principles"

case of the national and management of the work. The nature of the

since itself contains necessary the establishment of an organization to take

The conclusion of the Commission to conduct investigation upon-

The question referred to the Commission in the latter part
in reference to the general subject of economic, political, religious,
and educational conditions in the country.

"The volume of construction, especially in the commercial field, has been reduced in the United States since 1929, and it is probable that this condition will continue for the foreseeable future."

Section 49CONSTRUCTION METHODS

In discussing this particular subject our remarks will be confined entirely to references regarding the nature of the equipment selected to do the work and the general plan adopted for carrying it out. In this connection only the principal items of plant will be referred to, especially those having to do with the excavating and concreting work done in the canal.

Excavating Units

We have previously set forth in detail the nature of the equipment purchased and the actual service which it rendered while in operation. It would appear that, on account of the magnitude of the work, requiring a long period of time for its construction, the purchase of large excavating units was based upon sound judgment and good construction practice. It is believed that the decision so made was rendered especially advisable by the fact that the test borings carried out when the project was first under consideration showed that the earth overburden was largely saturated with water and that quicksand was likely to be encountered in the excavation.

By the use of large excavating units having high lifts it was possible in most instances for the working base of the shovel to be on a solid foundation, namely, the rock surface. The large shovels were not only excavating units, but also elevators lifting the excavated material to work trains on a track system, which operated at high levels. The desire of the Commission's engineers to operate these shovels electrically was, we believe, also well founded. It must be remembered that the Commission

Section 10

CONFIDENTIAL - SECURITY INFORMATION

In planning this project, the Commission will be limited mainly in reference to the nature of the equipment selected to do the work and the general plan adopted for carrying it out. In this connection only the principal items of plant will be selected and especially those having to do with the monitoring and recording work done in the field.

Equipment

We have previously set forth in detail the nature of the equipment required and the actual service which it rendered while in operation. It would appear that, on account of the magnitude of the work, requiring a long period of time for the monitoring, the purchase of large quantities of equipment was made upon which judgment was given considerable weight. It is believed that the decision to make the project especially adaptable to the fact that the last device needed was when the project was first under consideration. It is noted that the entire equipment was largely obtained with money and that judgment was likely to be exercised in the selection.

By the use of large monitoring units during this time it was possible to have stations for the working part of the device as well as with foundation, power, the work method. The large device was not only monitoring units, but also stationary living the mounted units in with being on a fixed system, which operated at high levels. The desire of the Commission's engineers to operate these devices electrically was, as before, also well founded. It was recommended that the Commission

was in an ideal situation to obtain electric power and the results shown by analysis of comparative performances between electrically driven and steam plant, show that electrically driven shovels operated at a less cost than those driven by steam.

Transportation Facilities

The selection of equipment for transporting the spoil from the site of operations to the disposal areas was to a large extent governed by the type of excavating equipment used. With excavating units having a large output capacity, it was of primary importance that the transportation facilities should be so constructed and of such a type that uninterrupted service could be rendered to the excavating machinery. It would appear that the engineers of the Commission were well advised in adopting a standard gauge railway system, well constructed and ballasted, served with motive equipment and large steel dump cars of the latest type.

The selection of large excavating units had an important bearing on the transportation system in that the gradients were reduced to a minimum, for the track system was kept well above, and clear of, the actual working levels. Much of the motive power was supplied by electrically driven locomotives and it would appear from the records that, like the electrically driven shovels, these were operated at less expense than the steam driven equipment.

Concreting Plant

As already stated the original concreting plants supplied to the Commission failed, and it became necessary for the engineers of the Commission

was in the field situation in which it was found that the system was not
capable of supporting the required number of simultaneous users and that
plans, now being developed, would require a major revision of the system
and a change of equipment.

Recommendations

The selection of equipment for supporting the system from the
also of equipment for the proposed system was a major factor in the
the system of supporting equipment. The equipment selected for the
major system, it was of primary importance that the equipment
selected should be of a standard type of equipment and of a type which
would be capable of supporting the required number of simultaneous users.
The equipment of the proposed system was selected on the basis of the
equipment which would be required for the proposed system and the
equipment and have also been of the same type.

The selection of large equipment was also an important factor
in the proposed system in that the equipment was required to be a minimum
the proposed system was not only small, but also of the same type.
In the proposed system the equipment was selected on the basis of the
equipment and it was found that the equipment was of the same type
equipment, which was required for the proposed system and the
equipment.

Conclusion

It is already stated the original equipment plan was limited to the
Conclusion that, as it is found necessary for the equipment of the proposed

to make designs for new plants which were constructed on the site. On first consideration it would appear that the decision of the Commission's engineers to use elaborate and expensive equipment in connection with the lining of the canal is open to question. It is to be remembered, however, that the lining of the canal cannot be considered as an element having any structural value such as a retaining wall, and it must, therefore, be regarded merely as a means of providing the rock section of the canal with a surface to reduce friction to a minimum.

In view of this fact and the water saturated condition of the excavation, it is obvious that had this portion of the work been constructed over two working seasons, thus allowing portions of the lining to stand unprotected during the winter, there would have been grave danger of the concrete work failing on account of frost acting on the accumulated water behind the wall. The Commission, therefore, properly decided that this portion of the work must all be carried out during the element months immediately following the completion of the rock excavation so that the water could be immediately admitted to the canal, thus counteracting the danger from frost.

It is quite apparent that, when the canal is filled with water, the temperature of the ground water behind the wall can never fall below freezing point, and all danger of ice pressure against it is thus eliminated. Such a danger would exist were it ever found necessary to unwater the canal during the winter season, but the possibility of this condition arising is very remote.

Having all of these factors in mind, therefore, it was necessary

for the Commission to adopt such means as would enable it to complete the lining work in the shortest possible time, and to produce a surface having the smoothest texture possible. Both of these objectives were realized. The concrete lining to the canal was commenced in November, 1920, and the bulk of it was completed by the middle of December, 1921, eighteen days after the excavation was completed. Water was admitted to the canal on December 24th. As will be noted from photographs given in previous sections of this report, the walls of the canal present a dense, smooth and even texture and the alignment is excellent.

Disposal Areas

The main disposal area as originally decided upon by the engineers of the Commission is that commonly known as St. David's. They also originally had in mind the filling in of Bowman's Gully which decision fulfilled the dual purpose of providing for the disposal of about 1,700,000 cubic yards of material and of providing a means of crossing this depression with the canal.

The selection of the Bowman's Gully disposal area was a matter of necessity, but the selection of the main disposal area was a matter of judgment and the site decided upon appears to have been the most logical one possible. By referring to a map previously given on page 96 of this report it will be noted that this disposal area was located on the edge of the Niagara escarpment and the land comprising it consisted of lands not suitable for cultivation. By reason of the fact that it was located at the edge of the escarpment, it was possible by a simple system of trestling

to obtain a good depth for the disposal of the spoil and a simple approach to the area for the transportation system. It was probably the best and most convenient location that could be obtained in the district adjoining the Development. Over 6,000,000 yards of material were deposited at this place.

The next disposal area of importance is that known as Lundy disposal area. The selection of this site may be regarded as an after-consideration, largely necessitated by the rush schedule which was inaugurated in 1921. Due to the tremendous amount of work being done on the canal during that period, it was found impossible to operate a sufficient number of trains to the main disposal area to serve the shovels. It was, therefore, necessary to distribute the transportation of the excavated materials to more than one place. The choice of the Lundy disposal area was made with this object in view, namely, its convenient location to the work.

On the other hand, under the conditions existing it is doubtful if any other area could be chosen which would give facilities equal to those obtaining at the main disposal area. Generally speaking the Lundy disposal area was located on ground approximately level with the canal itself and did not have the advantage afforded by the escarpment. The operation of work trains to it necessitated the construction of a considerable amount of approach trestle work which increased the cost of operation.

The other disposal areas, chiefly those in connection with dredging operations, were chosen at locations convenient to the work, and appear to have served their purpose well.

It should be noted that the disposal of the capital and a single company
to the area of the transportation system. It is possible that the
most significant finding that would be observed in the results of the
the development. The results of the study are presented in the
figure.

The same general area of information is also shown in figure

disposal area. The collection of this data may be regarded as an effective
methodology. It is recommended by the team that the data be presented
in 1981. But in the following section it will be seen that the data during
that period, it was found impossible to operate a satisfactory number of trials
to the main disposal area to carry out the study. It was, therefore, necessary
to distribute the sample area of the expanded materials to those that are
shown. The results of the study showed that the data were not
valid, namely, the materials located in the area.

In the other hand, where the materials existing in the disposal
it was also found that the data were not valid. It was, therefore, necessary
obtaining of the main disposal area. Generally speaking the main disposal
area was located in the same area as the main disposal area and the
not have the materials located in the disposal area. The results of the
study it is recommended that the study be carried out in a satisfactory manner. It is
possible that the results of the study will be presented in the next section.

The main disposal area, which is shown in figure 1, is presented in the figure.
The results of the study, which are shown in figure 2, are presented in the figure.
The results of the study, which are shown in figure 3, are presented in the figure.
The results of the study, which are shown in figure 4, are presented in the figure.

Miscellaneous

In addition to the main items mentioned, the work as planned and carried out included many other elements of an important character. A very complete repair centre consisting of machine shop, locomotive house, etc., was constructed and equipped with the best type of machinery obtainable. While the cost of these buildings was a very large item, their necessity is apparent on a work of this magnitude. As a matter of fact with the conditions prevailing during the war and post-war period, it was necessary to carry out in these shops major repairs which under ordinary circumstances would have been done elsewhere or the parts required supplied by the manufacturers.

RELEASED UNDER E.O. 11652

General Procedure

COPY

It may be concluded, therefore, that the general type and nature of the equipment selected by the Commission was suitable for work of this nature and magnitude. Generally speaking also the planning of the transportation system and the location of the disposal areas appears to have been good. As to the actual conduct of the work, the most graphic conception of the procedure followed in this respect may be obtained by referring to pages H-131 to H-140 of our Consulting Engineer's report entitled "Construction Plant, Earth and Rock Excavation, Canal". These pages consist of progress charts showing month by month the excavation completed and the location of the various shovels.

The engineers of the Commission have stated at various times that they always regarded the excavation in the canal as the governing feature of the whole Development in so far as time of completion was concerned. Their

view in this respect is supported by the advice given them by other consulting engineers employed to make reports. Reference to a profile of the Development will indicate that this was the case. While the completion of the canal was undoubtedly the governing factor, as a whole, there was a certain section of the canal, that comprising miles 3, 4 and 5, which in turn controlled the completion of the canal itself. These three sections had an average depth of approximately 110 feet, while the balance of the canal had an average depth of only about 60 feet. One would naturally assume, therefore, that the point of first attack would be the deepest section of the canal involving the greatest yardage. Especially would this appear to be the proper procedure when it is considered that the greatest depth of rock excavation existed also within this three mile limit.

Referring to page H-131 of our Consulting Engineer's report, we find that initial operations were commenced at Bowman's Gully, it being stated by the engineers of the Commission that by so doing natural drainage could be obtained. Continuing reference to the charts in Mr. Francis' report we find that from the commencement of operations in 1917 up to the month of April, 1919, nearly two years later, the deep section of the canal above referred to had not been attacked.

Apparently the main reason for the delay in commencing this part of the work was the difficulty encountered by the Commission in obtaining authority from the Grand Trunk Railway Company to construct a crossing under its tracks. The records of the Commission show that the necessary permission was obtained only after negotiations and correspondence covering a period roughly from June, 1916, to November, 1917. It appears that the officials

that in this respect it is supported by the above given facts by which it is
 evidence appears to be correct. In fact, the evidence is a further of the
 all indicate that this was the case. While the evidence of the above
 indicates the evidence of the above, as a whole, there was a certain degree of
 the above, that evidence of the above, as a whole, there was a certain degree of
 evidence of the above, as a whole, there was a certain degree of
 of approximately the above, as a whole, there was a certain degree of
 of only about the above, as a whole, there was a certain degree of
 of the above, as a whole, there was a certain degree of
 the above, as a whole, there was a certain degree of
 of the above, as a whole, there was a certain degree of

related also within this time period.

COPY

Estimated to have been the above, as a whole, there was a certain degree of
 that the above, as a whole, there was a certain degree of
 stated by the evidence of the above, as a whole, there was a certain degree of
 was to be made. The evidence of the above, as a whole, there was a certain degree of
 report to that the above, as a whole, there was a certain degree of
 made to April, 1919, nearly two years later, the above, as a whole, there was a certain degree of
 above referred to and was not made.

approximately the same amount for the above, as a whole, there was a certain degree of
 of the above, as a whole, there was a certain degree of
 authority from the above, as a whole, there was a certain degree of
 its terms. The evidence of the above, as a whole, there was a certain degree of
 was checked with other evidence and correspondence covering a period
 nearly from 1919 to 1921, in November, 1921, it appears that the above, as a whole, there was a certain degree of

of the Railway Company put many obstacles in the way of the Commission in connection with this matter.

As stated above it was approximately eighteen months before the Commission finally obtained authority to construct a crossing under the Grand Trunk tracks. Inasmuch as construction work was not commenced until May of 1917, and then only to a very small extent, the delay is not as great as it would at first appear. At the same time, it was during 1917 that the Commission should have been constructing their service railway and getting ready for a big year in 1918.

Having regard to this fact, we believe that much more pressure could have been brought to bear on the Grand Trunk Railway Company to further the interests of the Commission, and, while the Railway Board at Ottawa appear to have considered it outside of their jurisdiction to press the matter, we believe that had the Commission enlisted the co-operation of the Provincial Government in making representations at Ottawa to a greater extent than it did, the matter would have been disposed of much more quickly, but it is not surprising, having regard to other actions of the Commission, to learn that such co-operation was not taken advantage of to any great extent and a great deal of the negotiations were carried on in a more or less desultory manner by some of the Commission's engineers. At all events even though authority to construct the crossing was not obtained until November, 1917, had the work then been rushed and a large working force then employed, the resulting delay would not have had such great significance as it did.

Generally speaking, we have given unqualified approval of the

type and nature of equipment selected by the Commission to do this work and the general planning that was adopted in reference to transportation system, disposal areas and so forth. The best laid plans, however, can be almost entirely disrupted by a wrong assumption in reference to some fundamental and basic matter. This appears to have been very definitely the case in construction procedure on the Queenston-Chippawa Power Development. We will not repeat at this place our discussions and analyses of the estimated capacity of the equipment as compared with the actual capacity as this matter has been dealt with most fully in a preceding part of this report. It was to a large extent an error of judgment in this matter that led to the chaotic conditions existing on the work during the year 1921 and the greatly increased cost.

COPY

Among other reasons given by the Commission for not pressing the progress of this work during the earlier years, was the fact that great difficulty was experienced in getting a sufficiency of labour to carry on the work effectively. That it was impossible to increase the working force during the year 1918 does not, however, appear to be the case, for, as stated elsewhere in this report when dealing with the general history of the project, we find that, according to statements made by our Consulting Engineer, at the suggestion of the Power Controller of the United States, conferences were held in May, 1918, between the officers of the Commission and the Power Controller of the United States to consider the possibility of completing the Development within a year from that date.

In July of 1918 improved conditions at the Front led to the


therefore, they soon learned that the abandonment of the suggested attempt to rush the work to completion at any time and of 1918 or certainly not later than the cost. Mr. Francis then says that during the year 1918 the work progressed comparatively slowly, largely on account of the shortage of labour. We do not believe that the work would have been finished by May, 1919, but a reasonable increase in the working schedule at that time should have been put into effect as a matter of ordinary good business practice, for the amount of equipment in use and the working force employed was entirely too small.

There is another matter to be remembered in connection with this work, and that is that the work was largely done by machinery. A certain amount of labour was necessary, but nothing like the proportion that might be imagined. There is no doubt in our minds that had the number of excavating units been earlier increased, the relatively small increase in the labour necessary to serve them could have been obtained, and the work put on a basis commensurate with its nature and magnitude. Any experienced contractor knows that there is a certain psychological effect instilled into a body of men by forcing operations from the start. The attempt is usually made to introduce the element of speed into any organization when it commences operations for it is realized that it is very difficult to speed up a working force after it has been lagging.

As we have stated elsewhere, assuming that the engineers of the Commission were justified in the opinion which they had in 1917 in estimating the capacities of the shovels at double the amount which they later did actually

COPY FOR ENCLOSURE TO

perform, they soon learned the nature and extent of their error, and, by the end of 1918 or certainly not later than the year 1919, corrective measures should have been put into effect, and the amount of equipment greatly increased, resulting in an orderly and systematic completion of the work as at the time estimated. It can only be concluded, therefore, that the construction procedure in this respect and the general management directing it failed to correct certain basic features until it was entirely too late.




Up to this point we have dealt chiefly with the matter of selection of equipment and its general employment on the work. We have previously shown that the Commission conducted the greater portion of the work on what may be termed a force account basis. Having made this decision the Commission was compelled to create an organization to direct operations.

In connection with this subject our Consulting Engineer has prepared a report entitled "Chapter V - Organization", which clearly sets forth the plan adopted by the Commission in creating an organization to direct the work. In the report referred to, Mr. Francis includes as pages F-3 to F-12, charts giving in graphic form the lines of responsibility in reference to the control and direction of the work. We include on page 354 a chart showing the general nature of the organization, and, if details are required, they may be obtained from the other charts referred to. The chart on page 354 shows the organization from the Hydro-Electric Power Commission down to the heads of the various departments connected with the Development. The

ORGANIZATION FOR
DEVELOPMENT
SHEET 1 OF A SERIES OF 10 SHEETS

WALTER J. FRANCIS, C.E.
CONSULTING ENGINEER



HYDRO-ELECTRIC INQUIRY COMMISSION
 W. D. GREGORY - CHAIRMAN
 QUEENSTON-CHIPPAWA POWER DEVELOPMENT
CHART SHOWING ORGANIZATION FOR
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
 (SHEET 1 OF A SERIES OF 10 SHEETS)
 Toronto, Sept. 4th. 1922 Made by *WJF* Checked by *WJF*
WALTER J. FRANCIS, C.E.,
 CONSULTING ENGINEER

details of the organization in various departments are given fully on the subsequent charts in our Consulting Engineer's report with suitable cross references so that the relationship between all parts of the organization may be readily traced.

While the functions of the more important heads are fully described in Mr. Francis' report, we will in this report deal only with those who may be considered the principal directing heads.

The Commission

The Hydro-Electric Power Commission of Ontario assumed the full responsibility for the work, and in doing so issued instructions to four principal officers, namely, the Secretary, the Treasurer, the Chief Engineer and the Chief Accountant.

In view of the fact that this report deals primarily with the construction of the Development, we will not elaborate upon the functions of the Commission or upon its personnel or with its relationship to the Secretary, the Treasurer and the Chief Accountant.

The Chief Engineer

The position of Chief Engineer of the Commission has been occupied by Mr. F. A. Gaby since 1912, and his qualifications are given on page P-32 of our Consulting Engineer's report. The Chief Engineer, in addition to his other duties connected with the work of the Commission, had direct charge of the Development. Immediately under his direction came the following officers: the Chief Hydraulic Engineer, the Chief Electrical

may be readily traced.

There are two main reasons for this. First, the
fact that the Government is not a party to the
dispute, and secondly, the fact that the
Government is not a party to the dispute.

[Faint, illegible text]

[illegible]

The view of the fact that this report should be submitted with the
recommendations of the Commission, we will not discuss. The Commission
of the Commission on the part of the Government is the responsibility of the
Government, the President and the Vice President.

2001/01/24/14:00

The position of Chief Engineer at the Commission has been occupied by Mr. A. C. Gage since 1907, and his qualifications are given on page 8-22 of my classified document's report. The Chief Engineer, in addition to his other duties connected with the work at the Commission, has direct charge of the Development. Immediately under his direction were the following officers: the Chief Electrical Engineer, the Chief Mechanical

Engineer, the Construction Engineer, the Railway Engineer, the Engineer in charge of Employees' Relations, and the Purchasing Agent.

For the construction of the Development, the Chief Engineer's primary function was to receive instructions from the Commission and to issue corresponding orders to his various departmental heads. He obtained reports from them, approved the plans developed by them and generally directed policy and procedure. A perusal of the details of the Chief Engineer's experience indicates that his technical training and practical experience up to 1907 is essentially that of an Electrical Engineer. He joined the staff of the Commission in 1907 as Assistant Chief Engineer, being appointed Chief Engineer in 1912, since which time he has occupied that position. Though the principal director of this Development, the experience which the Chief Engineer had gained in construction work must necessarily have been gained largely during the period that he has been with the Commission, and in this connection it is to be observed that no work of great magnitude had previously been undertaken by the Commission, and the work that had been done was largely done by contract.

WJP.
P-14

The Chief Hydraulic Engineer

The position of Chief Hydraulic Engineer has been held since its formation in 1909 by Mr. H. J. Acres. The qualifications of the Chief Hydraulic Engineer are given on page 2-33 of our Consulting Engineer's report, and in observing them it will be noted that our remarks regarding the construction experience of the Chief Engineer apply also to Mr. Acres. The Chief Hydraulic Engineer reports directly to the Chief Engineer and has charge of the Hydraulic Department of the Commission at Toronto, as well

as that of the Greenston-Chippawa Power Development, with the exception of some specialized details.

The function of the Hydraulic Department is to prepare all reconnaissance and other surveys, with corresponding estimates, in accordance with standard practice, in connection with all power developments under consideration by the Commission. It is also the function of this department to prepare detail plans, specifications and estimates for such projects and to supervise construction. As engineers, the staff of the Hydraulic Department directs the actual construction operations of the Construction Department of the Commission. This function applies to all hydraulic works in connection with hydro-electric projects, including the substructures, the buildings, and the purchase and installation of hydraulic machinery and auxiliaries connected therewith.

In the case of the Development this general method of procedure was varied on account of the magnitude of the work and the conditions prevailing during the construction period. The Chief Hydraulic Engineer had complete charge of the general design and of the construction of the Development, with the exception of the bridges, which were designed by the Railway Department. A special construction force was organized under the immediate direction and control of the Chief Hydraulic Engineer and with the exception of minor contracts, the whole of the permanent construction complete and ready for the permanent structures and machinery was done by it. The electrical equipment of the power house, not under contract, was erected

as one of the most important factors in the design of
any hydraulic structure.

The function of the Hydraulic Department is to prepare all the
technical drawings and specifications for the design and construction
of all hydraulic structures. It is responsible for the design of all
structures and for the construction of the same. It is also responsible
for the design of all structures and for the construction of the same.
The function of the Hydraulic Department is to prepare all the
technical drawings and specifications for the design and construction
of all hydraulic structures. It is responsible for the design of all
structures and for the construction of the same. It is also responsible
for the design of all structures and for the construction of the same.
The function of the Hydraulic Department is to prepare all the
technical drawings and specifications for the design and construction
of all hydraulic structures. It is responsible for the design of all
structures and for the construction of the same. It is also responsible
for the design of all structures and for the construction of the same.

In the case of the Department this general method of procedure
was varied on account of the magnitude of the work and the conditions
existing during the construction period. The first Hydraulic Department
complete design of the general design and the construction of the same.
The function of the Hydraulic Department is to prepare all the
technical drawings and specifications for the design and construction
of all hydraulic structures. It is responsible for the design of all
structures and for the construction of the same. It is also responsible
for the design of all structures and for the construction of the same.
The function of the Hydraulic Department is to prepare all the
technical drawings and specifications for the design and construction
of all hydraulic structures. It is responsible for the design of all
structures and for the construction of the same. It is also responsible
for the design of all structures and for the construction of the same.

by the Electrical Section of the Construction Department, the Chief Hydraulic Engineer being in immediate charge of the necessary co-ordination. The invoices for all materials purchased were received and examined by the Chief Hydraulic Engineer who, on satisfying himself as to the correctness, approved and passed the documents for payment. He likewise issued all certificates in connection with contracts.

The Chief Hydraulic Engineer received his instructions from the Chief Engineer and he directed the construction work through the Works Engineer whose whole time was devoted to the Development.

WJF.
P-14.

The Works Engineer

COPY
The Works Engineer was the principal official on the Development, devoting his entire time thereto. The position was occupied by Mr. Jas. B. Goodwin, whose qualifications are set forth on pages P-49 and P-50 of our Consulting Engineer's report. In observing the details set forth on the pages mentioned we find that from 1892 up until 1908 Mr. Goodwin had been largely employed in the capacity of professional engineer. During the period 1908 to 1914 it would appear that his practical experience had largely been that of construction superintendent in active charge of construction work for contracting companies and municipal corporations.

The Works Engineer was directly responsible to the Chief Hydraulic Engineer and directed both the engineering and the construction forces. The principal members of his staff consisted of the Superintendent of Construction, the Chief Field Engineer, the Office Engineer, the Right-of-Way Engineer and the Chief Clerk, all of whom had their properly organized staffs.

WJF.
P-15

By the Director General of the Department of the Interior, the following is
submitted for the consideration of the Board of the Department of the Interior.
The Board of the Department of the Interior has received and examined the
report of the Engineer in Charge, on the subject of the construction of the
road from the town of [] to the town of []. The Board has
approved the report of the Engineer in Charge, and has recommended that the
road be constructed as shown on the plan attached.

The Board of the Department of the Interior has also received and examined the
report of the Engineer in Charge, on the subject of the construction of the
road from the town of [] to the town of []. The Board has
approved the report of the Engineer in Charge, and has recommended that the
road be constructed as shown on the plan attached.

1000
1000

COPY

The Board of the Department of the Interior has also received and examined the
report of the Engineer in Charge, on the subject of the construction of the
road from the town of [] to the town of []. The Board has
approved the report of the Engineer in Charge, and has recommended that the
road be constructed as shown on the plan attached.

The Board of the Department of the Interior has also received and examined the
report of the Engineer in Charge, on the subject of the construction of the
road from the town of [] to the town of []. The Board has
approved the report of the Engineer in Charge, and has recommended that the
road be constructed as shown on the plan attached.

1000
1000

Mr. Goodwin relinquished active work late in 1920 owing to ill health. It would appear that Mr. Goodwin's health had not been good for some time prior to this date as he found it necessary to take an extended vacation in the south at this time. It is to be regretted that this vacation did not have the desired results, for on April 21st, 1921, a staff notice was issued which stated in part as follows:

"Since his return from California, Mr. Goodwin has served notice that on account of his unfortunate indisposition, he will be unable to maintain his previous relationship with the Niagara Construction work in the capacity of Works Engineer."

File
119/2

The services of Mr. Goodwin were, however, retained in an advisory capacity and he was assigned direct supervision over certain routine branches of the work. Following this change the notice to staff instructed that:

"All departments heretofore reporting to the Works Engineer will report to the Hydraulic Engineer."

"All plans prepared in the Construction Office shall be approved by the Hydraulic Engineer prior to issue."

"All departmental correspondence shall be signed by the Hydraulic Engineer."

Concurrently with this readjustment in the organization, Mr. Acres moved to Niagara Falls and personally directed the operations until the completion of the work.

At this time, namely, the end of 1920, about 70 per cent. of the earth excavation had been completed, and about 35 per cent. of the

1. The following information was received from the source on 10/10/64:

2. The source has been advised that the following information is being furnished to the source for your information:

3. The source has been advised that the following information is being furnished to the source for your information:

4. The source has been advised that the following information is being furnished to the source for your information:

5. The source has been advised that the following information is being furnished to the source for your information:

6. The source has been advised that the following information is being furnished to the source for your information:

7. The source has been advised that the following information is being furnished to the source for your information:

8. The source has been advised that the following information is being furnished to the source for your information:

9. The source has been advised that the following information is being furnished to the source for your information:

10. The source has been advised that the following information is being furnished to the source for your information:

CONFIDENTIAL

11. The source has been advised that the following information is being furnished to the source for your information:

12. The source has been advised that the following information is being furnished to the source for your information:

13. The source has been advised that the following information is being furnished to the source for your information:

14. The source has been advised that the following information is being furnished to the source for your information:

15. The source has been advised that the following information is being furnished to the source for your information:

16. The source has been advised that the following information is being furnished to the source for your information:

17. The source has been advised that the following information is being furnished to the source for your information:

18. The source has been advised that the following information is being furnished to the source for your information:

19. The source has been advised that the following information is being furnished to the source for your information:

20. The source has been advised that the following information is being furnished to the source for your information:

rock excavation. The total expenditure as of October 31st, 1920, is shown by the records to be approximately \$25,000,000, out of a final cost for the whole work of \$82,000,000. It may be generally stated, therefore, that at the time Mr. Goodwin relinquished active control of the work only about one-third of what the finished work will cost had been expended.

The Chief Field Engineer

The position of Chief Field Engineer has been held by Mr. A.C.D. Blanchard who had direct charge of all field engineering work, of all inspection work, and of the progress records, reporting directly to the Works Engineer. His principal assistants in carrying out the work were two Division Engineers, an Assistant Engineer, an Assistant Engineer in charge of the field laboratory, and, for a short period, a special assistant. In addition, the Chief Field Engineer gave instructions to the Photography Department regarding the making of photographic records from time to time.

WJF.
F-19

Superintendent of Construction

The position of Superintendent of Construction was held by Mr. Geo. H. Angell, the qualifications of whom are given on pages F-44 to F-48 of our Consulting Engineer's report. A perusal of the information contained on these pages seems to indicate that Mr. Angell was a man of very wide experience in construction work and had been in active charge of very important operations. That he was a man of wide experience and considerable ability in the handling of big work seems to be supported by an offer recently made him by a large contracting firm of Boston, Massachusetts,

...The first ...
...the ...
...the ...
...the ...

THE ...

...the ...
...the ...
...the ...
...the ...
...the ...
...the ...
...the ...

...of ...

...the ...
...the ...
...the ...
...the ...
...the ...
...the ...
...the ...

100-441111-100
b6
b7C

wherein he was offered the position of superintending the entire construction of the Gilboa Dam for the Board of Water Supply of New York City.

In his position of Superintendent of Construction on the Development he reported directly to the Works Engineer, and was immediately responsible for the carrying out of the whole of the construction work. He was assisted in his work by the following departmental heads: the Superintendent of Division No. 1, the Superintendent of Divisions Nos. 2 and 3, the Superintendent of the Power House Division, the Superintendent for the construction and maintenance of the Construction Railways, the Plant Engineer, and the Master Mechanic. Mr. Angell resigned in the Spring of 1922 at a time when the work was practically completed and his place was taken by one of the Division Superintendents to discharge the lighter duties then remaining.

WJF.
F-20

Divisional Superintendents

We will not deal in detail with the various duties of the Divisional Superintendents beyond stating that they reported directly to the Superintendent of Construction, and were apportioned certain definite parts of the work. From their written records it would appear that these Divisional Superintendents were all experienced in construction work and were men of the type who would be regularly employed by a contracting organization.

Comment on Nature of Organization

In considering the formation of an organization capable of

... and

42712

Development in vegetable storage in the home kitchen, and the possibility
responsibility for the changing role of the state in the commercial sector.

© 2004 Blackwell Publishing Ltd, *Journal of Internal Medicine* 255: 111–118

Received 12 October 2004; accepted 12 November 2004

THE UNIVERSITY OF CHICAGO LIBRARY

CONFIDENTIAL - SECURITY INFORMATION

Delivery and the Postmaster-General - Mr. Webb's letter to the Postmaster-General is as follows:

103

Downloaded At: 11:53 11 September 2009

and the authors would like to thank the referees for their helpful comments.

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED DATE 08-19-2007 BY 60322 UCBAW

initial at minute hand stops over hour, after which 20

© 2003 Bell & Howell Information and Learning Company. All rights reserved. This article is intended solely for the personal use of the individual user and is not to be disseminated broadly.

and your attorney's or accountant's fee schedule.

we can not use type *int* as a template argument

4. *Journal of Management*

designing and constructing a plant of the magnitude and importance of the Queenston-Chippawa Development, it is apparent that there were two essential factors to be considered: first, that the design called for the very highest type of engineering ability so that the parts might all be properly proportioned and the whole moulded and fashioned into a unit which would function surely and efficiently, and second, that to be truly successful, the Development would have to be built at a reasonable cost.

At this point some comment as to the results obtained is appropriate though in other sections of this report we state in detail the actual working capacities of the plant, its output efficiency and so forth. In short, however, it may be stated that the Development, as built, gives every indication that the engineers of the Commission as designers surpassed even their own expectations. The canal designed to pass 15,000 cubic feet of water per second is said by our Consulting Engineer to be capable of passing 16,000 second feet or more. The engineers hoped to get 30 horse-power per second foot and tests now indicate that this amount will be exceeded. The plant has an efficiency of over ninety per cent.— an unusually high figure and one which indicates a nicety of design seldom, if ever, before attained. To those engineers of the Commission who were directly associated with the design of the plant should go unstinted praise for their remarkable work. Particularly is this so in the case of Mr. H. G. Acres, who was the responsible head and directing force in engineering matters, especially when it is remembered that Mr. Acres shouldered the additional burden of directing construction procedure and, in 1920, because of the ill health

...the Government would have to be built on a reasonable basis.

[illegible]

of his principal assistant, took personal charge of field operations.

Distinct from the question of design is that of construction. An excellent design may be rendered economically valueless if built at an unreasonable cost. Effective design calls for technical skill of the highest order. Economical construction is the result of wide and varied experience from which comes the ability to cope effectively with almost every conceivable difficulty. Seldom do we find a perfect combination of these two qualities in one person or in one organization; often they appear in direct opposition, though happily, it may be said, that the professional man is becoming more practical and the builder is gaining a fuller appreciation of professional skill.

COPY

The functions of the one, however, still remain largely apart from the other. This fact is almost invariably recognized in ordinary business. The most simple example may be found in the relation between architect and builder, or between a designing engineer and a contractor. Of recent years, organizations combining both functions have come into being, but it will found that within the one organization there really exist two organizations, the one specializing in design and the other in construction.

In the organization directing the construction work on the Queenston-Chippawa Development no such subdivision of authority was made until the position that Mr. Angell occupied is reached. His immediate superior, Mr. Goodwin, and later Mr. H. G. Acres, directed both operations, namely, engineering and construction. The man acting

Journal of Management Education 30(6) 789-804

Continued from page 10

NO 30 11100 21

...the

Downloaded from <http://ajph.org/> at the University of Illinois on July 12, 2015

...from which comes the ability to cope effectively with stress

With sensitive literature, I am in no doubt that

© 2000 Blackwell Science Ltd *Journal of Internal Medicine* 247: 399–406

appears in direct opposition, though implying, it may be said, that the

Downloaded At: 11:53 11 September 2009

* 112X0 Insulating in addition to 76143 A

The foundation of the new, modern, and well-organized school

Downloaded At: 11:53 11 September 2009

business. The most visible example may be found in the situation where

© 1997 Blackwell Publishers Ltd. *Journal of Internal Medicine* 241: 395–401

© 2000 Blackwell Science Ltd, *Journal of Internal Medicine* 247: 395–402

© 2000 Blackwell Science Ltd, *Journal of Internal Medicine* 247: 395–402

With the exception of the two cases, the two-dimensional case is not considered in this paper.

10/1/2006 11:11 AM

and the following conditions are satisfied:

Downloaded At: 11:53 11 September 2009

© 2000 Blackwell Science Ltd *Journal of Internal Medicine* 247: 369–375

Downloaded from <http://ajphaphysiol.physiology.org/> by guest on July 10, 2015

and, therefore, the results are not surprising.

as superintendent of construction took his orders and carried out the wishes of those who were essentially interested in the thing which they had conceived and planned. It may be argued that Mr. Goodwin, while in active control, took care of this condition, but it must be remembered that he controlled the field engineering as well as the construction forces and was responsible for both to the Hydraulic Engineer, who in turn was responsible to the Chief Engineer. Thus it will be seen that the man who would in the ordinary course be directly responsible for the cost was placed in a relatively inferior position, with no direct means of communicating with the Chief Engineer and no right whatever to report to the Commission.

COPY
Having regard to the fact that up to this time the organization of the Commission had been essentially an operating body and not a construction unit, one would naturally think that, faced with the expenditure of many millions of money on work of an entirely new character and under war conditions the Commission would have realized the gravity of the situation and appreciated the importance of appointing the best qualified man procurable to act as Manager of Construction on this work, giving him a remuneration and authority in keeping with the responsibilities involved. The creation of such a position would naturally have carried with it the right to receive instructions direct from the Commission and not through the medium of an organization formed of men whose experience had largely been gained in lines of work other than that of a construction nature.

It is our opinion that cost took second place in the minds of the Commission and in the minds of the engineers in conducting this work, not because they wilfully disregarded the question of cost, but because they were so vitally interested and immersed in the engineering refinements of the Development that the cost automatically assumed a position of secondary importance. Closely allied to this, especially in the last period of the work, was the wild scramble to complete it by a certain date; and everything points to the belief that the unwritten orders were to "complete the work at any cost".

An atmosphere such as this could not surround any organization without affecting everyone connected with it. No superintendent of construction, placed in the position of Mr. Angell, could be expected to control a situation under these conditions. The result was that the unwritten orders were obeyed and the costs increased by leaps and bounds.

The general attitude of the engineers may perhaps be illustrated by quoting evidence given before us by Mr. H. G. Acres:

Q.- You were so much concerned, at this time, with the importance and difficulties of the work you had in hand that you devoted your attention exclusively to try to get it through?

A.- Undoubtedly.

Q.- Regardless, in one sense, of the cost of doing it?

A.- Well, in this way, Mr. Rowell, I think I can explain it in this way:..... I just say this in a general sense - if I had given preference to the question of shaving

pennies at the expense of an efficient, durable and workable installation, which would not only serve this generation, but generations to come, hanging would have been too good for me, because it isn't the cost of this thing that is going to count ultimately, it is what the project of that development is going to do for humanity and the question of capital cost will be forgotten, absorbed and wiped out long long before that plant is superseded by any other form of energy For instance, if I saw that I was going to exceed cost, in any degree, and saw the possibility of saving my face by putting a little less sand, or a little less concrete, or a little less cement here or there, and so on, to cover up that increase, as I say, hanging would have been too good for me.

Q.- Of course, you would hardly describe an increase of \$45,000,000 to \$65,000,000, Mr. Acres, almost double the original estimate of installation, as shaving pennies, would you?

A.- I wasn't discussing the question from that aspect at all, I was speaking of what it would lie within my power to do as the man in charge of that work, if I had wanted to scamp the work to cover any possible excess cost You see, I made it my business to see, in connection with the work done there, that quality came first.

Ev.
4196-7

Mr. Acres is correct when he says that cheapening a job at the expense of the materials or workmanship entering into it should not be countenanced, but as pointed out to Mr. Acres, the manner of "shaving pennies" is not the question. The whole of Mr. Acres' evidence supports our view that quality of workmanship and refinement in design were continually given first consideration and the matter of cost took second place.

It is also apparent that, as the work proceeded, those directing it came to the conclusion that they were no longer in control of the situation and that it was useless to do anything other than push operations to a conclusion. Bearing out this opinion we would quote further evidence given by Mr. Acres:

General of the company of an extremely small and
 insignificant, which would not only cause this
 and numerous other, having been seen and
 me, because it is not the best of its kind in
 other respects, it is not the best of its kind in
 it is not the best of its kind in... and the
 and will be... and will be... and will be...
 before that time is... and will be... and will be...
 ... and will be... and will be... and will be...
 well, in my opinion, and the possibility of...
 that... and will be... and will be... and will be...
 generally, on a little more... and on...
 to cover up... and will be... and will be...
 from the good for me.

Of course, you would hardly... and will be...
 and will be... and will be... and will be...
 and will be... and will be... and will be...
 and will be... and will be... and will be...

... I want to... and will be...
 as all, I want to... and will be...
 power is... and will be... and will be...
 water to... and will be... and will be...
 and... and will be... and will be...
 and... and will be... and will be...
 and... and will be... and will be...

The house is... and will be... and will be...

expense of the materials or... and will be...
 maintained, but as... and will be...
 parties" is not the... and will be...
 and will be... and will be... and will be...
 finally given... and will be... and will be...

It is also... and will be... and will be...
 it was to the... and will be... and will be...
 that was... and will be... and will be...
 a... and will be... and will be...
 given by Mr. Jones.

Q.- Now, will you tell me when you first discovered that the estimate of Twenty-Seven Millions would be quite inadequate to complete the work?

A.- In 1920.

Q.- What time in 1920?

A.- In the spring of 1920.

Q.- Did you report on that at that time?

A.- I did not make a written report, Mr. Rowell, I simply reported that, as far as estimates were concerned, I was beyond my depth That the conditions had become such that estimates no longer meant anything as far as I was concerned..

Mr.
4185

Again, in questioning Mr. Acres as to making a revised estimate of the cost when it was realized that original estimates no longer applied, the following statements were made:

Q.- You could have made an estimate?

A.- Yes, sir.

Q.- And you could have advised the Commission at that time, if you had been requested to do so?

A.- Yes. The procedure, in a case like that, would have been to shut down the job entirely, discharge all the working force, and get to work to find out where we stood.

Q.- Well, would it be necessary to do that before you could estimate what it was going to cost you to go ahead and finish?

A.- It would have been absolutely impossible to do it in any other way, sir.

Mr.
4193

In spite of this statement it will be noted in previous sections of this report that Mr. Hugh L. Cooper was engaged to make an estimate which he did while construction operations were in progress. Later, Messrs.

Q- Now will you tell me what the other witnesses have said about the defendant's behavior?

A- Yes, sir.

Q- What time is that?

A- In the afternoon of the day.

Q- Did you report on that at that time?

A- I did not make a written report, Mr. [Name], I simply reported that as far as I was concerned, I was not sure of the facts. The defendant had been seen and I had seen him in the past, but I was not sure of the facts.

Q- Now, in your testimony, you have said that you were not sure of the facts.

A- Yes, sir.

Q- The following statement was made:

A- Yes, sir.

Q- Now, you would have made an estimate?

A- Yes, sir.

Q- And you would have estimated the defendant's behavior?

A- Yes, sir. The defendant, in a case like that, would have been in a state of mind that was not normal.

Q- Now, would it be necessary to do that before you could estimate?

A- Yes, sir. It would be necessary to do that before you could estimate.

Q- It would be necessary to do that before you could estimate?

A- Yes, sir.

Q- Now, you would have made an estimate?

A- Yes, sir.

Q- The following statement was made:

A- Yes, sir.

Q- Now, you would have made an estimate?

A- Yes, sir.

Q- The following statement was made:

Stuart and Kerbaugh made an estimate under these same conditions. The statement made by Mr. Acres can mean only one of two things: either that his staff were so overwhelmed with the direction and operation of the work that they had no time to make an estimate, or that any estimates made during the progress of the work, either by his own staff or by outside experts, were valueless. We have shown elsewhere that Mr. Acres fully endorsed the estimate made by Stuart and Kerbaugh, and it would seem that the first reason given is the one which Mr. Acres had in mind.

It is quite conceivable, and we believe very probable, that if the construction work had been entirely under a separate management conditions would not have reached the chaotic state which they apparently did. The very act of vesting in a manager of construction the responsibility for conducting this work on an economical basis would have tended toward decreasing the cost. There is no doubt that the modifications and improvements made from time to time in the design would have disturbed the best laid plans, but the man best qualified to meet conditions of this character would have been one placed in entire charge of construction, supported by a wide knowledge and varied experience on work of a similar nature.

Labour Controlled Situation in 1921

We have pointed out elsewhere that instead of wages decreasing and efficiency increasing on this work in 1921, the reverse condition took place. We have illustrated this by referring to charts which have been prepared by our Consulting Engineer. The fact is also illustrated by referring to table of wages paid, given on page 320 of this report.

As a further indication of what actually took place on this work we include herewith figures prepared by our Consulting Engineer showing the total average monthly earnings per man during the period 1917-1921. Mr. Francis in his report sets these figures out in detail for each month and in each year, but we will repeat here only the figures as they average over each year. Mr. Francis says:

"..... the average monthly earnings per man for the years are seen to be:

1917	\$ 96.90
1918	118.65
1919	143.20
1920	159.99
1921	162.03

WSP.
M-20

The rise in percentage over and above the average monthly earnings in 1917 per man per year, is 22% for 1918; 48% for 1919; 43% for 1920 and 67% for 1921."

It will readily be seen what an attractive thing it was for labourers and mechanics to secure work on this job which paid such handsome wages.

In this connection, it is interesting to note comment appearing in the press at that time. Under date of June 19th, 1922, we find an article under large headlines appearing in one of the Toronto newspapers under the following caption: "HARDER WORK, HALF THE PAY, NOW THE RULE IN ONTARIO". In the body of the article, a discussion of rates of wages paid by the Hydro for unskilled labour in 1921 is given, and these are stated to be 50 cents to 60 cents per hour. The scale of wages paid by contractors who at a later date

were employed by the Commission to do work is then stated to be 25 cents per hour. The article shows that "laborers' loss under contractor's pay, per day", is "\$1.50 to \$2.30". The article continuing says:

"To have to work two hours more a day for \$2.00 less pay per day has been the laborers' net 'gain' from the outcry 'Adam Beek is bolshevizing Ontario with his high wages and easy hours on the Chippawa'."

"High wages' and 'easy hours' have gone. The sample quoted, ten hours a day for 25¢ an hour, is the most glaring contrast with 1921 condition, experienced in Chippawa district. That was the rate offered and enforced until recently by contractors on one section of the canal."

Later, in referring to the condition of the merchants in the vicinity of the Development, the article states:

"Gone are the days when merchants here sold foreign workmen fifteen dollar shirts three at a time, and boxes of silk hose at \$2.50 a pair. That was just a year ago when laborers by the thousand were getting 50 cents an hour on the Hydro's big development canal and 8,000 men on the payroll of that company poured more than a million dollars a month into the city of Niagara Falls and its vicinity."

"Overtime was plentiful then and wages for skilled and unskilled labor at its zenith."

The same paper on June 21st, 1922, contains an article lamenting the passing of the prosperous days of 1921 as follows:

"A steady job and good pay was the ordinary order of events while the development canal was being built. Hydro was the heaven keeping labor in all industries well paid."

Again:

"There is no overtime or night work on the 'big ditch' now, and laborers get 35¢ an hour instead of the 50¢ minimum earned when Sir Adam Beek had a free hand."

"Despite this, and the 10¢ an hour cut in the wage of skilled workmen, which was made last August, both laborers and mechanics think themselves lucky when employed by the public ownership enterprise."

1. The first step is to identify the problem or issue that needs to be addressed. This involves gathering information and understanding the context of the situation.

1. The first step in the process of the investigation is the identification of the problem. This is done by the investigator who is assigned to the case. The investigator will then gather information about the problem and the people involved. This information will be used to develop a plan of action. The plan of action will be based on the information gathered and the investigator's own experience. The plan of action will be used to guide the investigation and to ensure that the problem is solved. The investigator will then implement the plan of action and will monitor the progress of the investigation. The investigator will then report the results of the investigation to the appropriate authorities. The results of the investigation will be used to develop a plan of action to prevent the problem from occurring again. The investigator will then implement the plan of action and will monitor the progress of the investigation. The investigator will then report the results of the investigation to the appropriate authorities. The results of the investigation will be used to develop a plan of action to prevent the problem from occurring again.

Journal of Management Education 35(10)

...the development of the ...

CONFIDENTIAL

... dass die Befunde von dieser Seite aus nicht isoliert sein könnten.

© 2000 Blackwell Science Ltd, *Journal of Internal Medicine* 247: 395–402

Received on 1891 the sum of \$100.00 for the year 1891

"After this successful run at 'Total Eclipse' several

There is no mention of what was in the "big bag," and that information was left out because of the big bag's contents. The "big bag" was a bag of "big" things, and it was a "big" bag of "big" things.

The first of these is the fact that the
 Government has not yet decided whether
 it will accept the offer of the
 Government of the United States to
 purchase the surplus stocks of the
 Government.

The foregoing quotations illustrate, we believe, with fairness, the general attitude of labour in respect of this work. We have said elsewhere that this was regarded by the men as a Government job and Mr. Cooper, in his report before quoted, adequately sums up the situation when he says:

"The outstanding, universal explanation of this difficulty of labor is found in the fact that a rich Government is paying for their time."

Government must face large Expenditures
in near future

The situation facing Ontario at the present time is not dissimilar from that encountered during the years 1915, 1916 and 1917 when the necessity for a large supply of power became apparent, resulting in the construction of the Queenston-Chippawa Power Development. Our Consulting Engineer informs us that power from the Queenston-Chippawa Development is being absorbed as quickly as the Commission find it possible to get the generators installed. We understand that by December of this year or not later than January, 1924, six of the nine or ten units will be installed, and in operation. The first unit was delivering power to the Niagara System early in 1922, so, in two years' time, half the supply of the Development has been absorbed, and it is probable that the balance will be absorbed just as quickly.

We believe that the Commission are at the present time planning measures to meet the power shortage when it occurs, for we see comment in the press referring to the various schemes. The construction of a second development in the Niagara Peninsula has been under discussion for some time. The development of power by utilizing the St.

Lawrence River is a project to which much publicity has been given. Of recent date the construction of a steam plant to supplement the supply of electric energy has been proposed.

Any one of these plans would require the expenditure of many millions, and it is our belief that the demand for power will soon make necessary the commencement of operations, almost simultaneously, on more than one of the projects which have been mentioned.

We have shown that the preliminary studies of the Queenston-Chippawa Development extended over a period of years prior to the time actual construction was commenced, and that the construction period alone extended over a period of nearly four years before the first unit was installed. Before the plant is finally completed a period of six or seven years will have elapsed. While the art of hydro-electric power development has advanced considerably during the last decade, and although the engineers of the Commission have undoubtedly contributed as much as any other body of men toward this advancement, the working out of plans and details for any great project necessarily takes much time, even though the subject be well understood.

We are of the opinion, therefore, that no time should be lost in instituting the planning of new works to provide for the future demands of this Province. We have shown that a similar demand has existed in the Province of Quebec, where the horse-power development per capita is almost

...the ... of ...
...the ... of ...
...the ... of ...

...the ... of ...
...the ... of ...
...the ... of ...

...the ... of ...
...the ... of ...
...the ... of ...

...the ... of ...
...the ... of ...
...the ... of ...

...the ... of ...
...the ... of ...
...the ... of ...

identical to our own. In Quebec we find private interests planning for new and larger developments, construction work on some of which is already in hand, and contracts for others are now being let.

Government Control and Responsibility

The matter referred to in the above sub-heading has been discussed at length in the report of this Commission entitled "History and General Relations". That report necessarily dealt with this subject in a most general manner but it was clearly shown that the Government must provide some definite and systematic method of communication with the Commission if it is to keep itself informed as to the operations of the Commission.

COPY

This report, dealing as it does with the largest undertaking controlled by the Commission and one which, on completion, will represent probably half of the total investment in respect of Hydro undertakings, shows most conclusively that our remarks in reference to Government responsibility and control are founded on fact. It is impossible to summarize the details of our discussion in this respect, but the facts show clearly that the Government was led, regardless of its own policies, into expenditures of more than twice the amount contemplated by it, without being given an opportunity to know the facts or to consult with the Commission until too late.

The relationship between the Commission and the Government

It is noted that the above information is being furnished to you for your information only. It is not to be used for any other purpose. The information is being furnished to you for your information only. It is not to be used for any other purpose.

CONFIDENTIAL - SECURITY INFORMATION

The matter referred to in the above paragraph has been discussed at length in the report of the Committee on the subject of "General Relations". That report necessarily dealt with this subject in a very general manner and it is thought that the following will provide some further and somewhat more detailed information on the subject. It is to be kept in mind that the operations of the

COPY

This report, which is being furnished to you for your information only, is being furnished to you for your information only. It is not to be used for any other purpose. The information is being furnished to you for your information only. It is not to be used for any other purpose.

The foregoing information is being furnished to you for your information only. It is not to be used for any other purpose.

during the period of construction and especially in the later years, was anything but harmonious, and the Chairman of the Commission, time after time, showed an impatience with any desire on the part of the Government to ascertain in what manner its own funds were being expended.

Future Construction Policy

For a discussion of the manner in which the Government may best be kept informed of the operations of the Commission, we would refer you to that section of the report of this Commission entitled "History and General Relations" wherein the matter of Government responsibility and control is dealt with. At this point we desire to make some comment as to the policies which should be adopted in the future if large works are to be constructed.

Throughout this report we have dealt in detail with the work as directed by the engineers of the Commission, and while we fully endorse the work of these men insofar as design and other technical matters are concerned, we have found it necessary to adversely criticize estimates prepared by them and the manner in which the work was managed and conducted. In introducing the discussion of reasons for increases in estimates and costs, we pointed out that our analysis had been made on the most conservative basis possible, consistent with the nature of our inquiry. It may not be out of place, therefore, to again state that the figure of excess cost, which we reached, must be regarded as a minimum, for, under more critical investigation, we believe the amount of this excess cost would be considerably increased.

...of the ... in the ...
... and the ... of the ...
... in the ... of the ...

For a discussion of the ... in which the Government may have
be kept informed of the ... of the ... we would refer you to
... of the ... of this ... and ...
... wherein the ... of Government ... and ... is
... At this point we desire to make some comment on the ...
... should be ... it ... to be ...

The ... of this report we have ... in ... with the ...
... of the ... and ... in this ...
... of these ... we feel in our ... matters ...
... we have found it necessary to ...
... in which the work was ... and ...
... of persons for ... in ...
... we ... that our ... had ... on the ...
... with the ... of our ... It may
... we ... the ... of ...
... we ... the ... of ...
... we ... the ... of ...

We do not think it unnatural that the engineers of the Commission wished to construct this Development themselves, for there undoubtedly was a desire in their minds to create almost with their own hands the thing that they had conceived, and one which undoubtedly is somewhat unique in hydro-electric power development. We do not regard the magnitude of this work as its unusual or difficult feature, for, as a matter of fact, there was nothing in the general nature of the work greatly different from other works of large size. To form a proper mental picture of the magnitude of the work, we may consider all the excavated material, which amounts to 18,000,000 cubic yards, loaded on railroad cars. A train large enough to carry this material would be made up of 300,000 cars, stretching practically from Toronto to Calgary, and would take, when travelling at 25 miles per hour, over three days to pass a given point. Impressive though this is, it is interesting to compare the size of the work with another great engineering undertaking,-- the Panama Canal. Using the same illustration we find that a train to convey the excavated material from the Panama Canal would be formed of 3,000,000 cars, would take six weeks to pass a given point and would be so long that it would more than encircle the earth at its equator.

It is rather, then, to the general conception of the scheme that we refer when stating that the Development is of an unusual character, and when we say it was not unnatural that the engineers of the Commission should have been ambitious to conduct construction operations themselves.

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

Information related to this document is available in the following format:

[illegible]

THEY HAVE BEEN ADVISED THAT THE INFORMATION IS BEING FORWARDED TO THE FBI.

Journal of Management Inquiry 20(4) 409-424

There is no record of this document in the files of the FBI.

was retained in the subject's memory. The subject was then asked to recall the words in the order in which they were presented. The subject was then asked to recall the words in the order in which they were presented. The subject was then asked to recall the words in the order in which they were presented.

[illegible][illegible][illegible]

From the above we observe that the following conditions are necessary for the existence of a solution:

and staff should understand a child's needs as being an equal member with a family.

Very truly yours,
John F. Kennedy

...the

Journal of the American Statistical Association, 1997, Vol. 92, No. 439, pp. 1039-1047. Printed in the United States of America

1. The first step is to identify the problem or question that needs to be answered. This involves understanding the context and the specific requirements of the task.

consider also the anti-terrorist interest only of "welfare" workers in the

© 2000 Blackwell Science Ltd, *Journal of Internal Medicine* 247: 395–402

Approved: _____ Date: _____

Small-scale tests conducted to develop a model for predicting the behavior of the system under various conditions.

Adverse criticism in this matter cannot be directed against the engineers of the Commission, however, but against the Commission itself, for the Commission is appointed by the Government to mould and direct policies and to accept or reject the recommendations of its officers in accordance with sound business practice. The Commission must, therefore, take the responsibility for the excess expenditures that have occurred on this work and for the various acts of omission and commission throughout the entire construction procedure.

The Commission was no doubt aware that all was not well with the work as it progressed, for the engineers, surrounded as they were with troubles, would naturally relieve their anxiety by discussing them with the Commission. The engineers, however, were the servants of the Commission, and, as such, did its bidding, and we think it probable that they were constantly urged by the Commission to continue the work regardless of the conditions or of the costs arising from them, and that they did so in the belief that the Chairman of the Commission would shoulder or dispel adverse criticism, and in the hope that the final result would justify their actions.

It is said that experience must be paid for, and the experience gained by the Commission when constructing the Development is no exception to this rule; indeed it has been gained at a cost which we hope will never be incurred again, for we can only come to the conclusion that the Commission

that the employment of independent consulting engineers and architects,

is also, and that their employment should be continued, but we are convinced

should be required to confine its activities entirely to matters of operation and design in the future leaving construction to those whose business it is.

Question No. 5 of the Letters Patent asks whether the methods of construction, supervision and management can "justifiably be continued for the economical completion of the work". We have dealt, in this report, with the Development as constructed for six units, but have shown that the Development when completed to the full capacity of the canal is estimated by the engineers of the Commission to cost \$82,483,914. At September 30th, 1923, the expenditures in connection with the Development amounted to \$68,795,811.53, so it would appear that an additional sum of approximately \$13,000,000 will be expended before the work is complete. While one might be inclined to think, even at this date, that economies could be effected by completing the work on a contract basis, it will be obvious after consideration that nothing would be gained by a change of procedure now. A great deal of the work which remains to be done consists of the manufacture and installation of generators which will be done by contract, practically the only important work remaining to be done by the Commission itself consists of the addition to the power house, and a change in procedure at this date would, of necessity, involve undesirable delay.

One other matter to be discussed is that in reference to the employment of independent consultants on future work. The Commission, as we have shown, employed the services of various consulting engineers, throughout the period of the design and construction of this work. We believe that the employment of independent consulting engineers and construction men is wise, and that their employment should be continued, but we are convinced

that their employment should be at the discretion and with the co-operation of the Government, rather than directly under the Commission. We believe the Government, when financing projects of this character, should obtain the independent advice of experts appointed by it. We believe that the engineers of the Commission are probably as highly qualified as any to plan developments of this character, but it must be remembered that they are primarily concerned with the attainment of perfect results from work financed by Government money as a public ownership enterprise, and cannot be expected to have the broader viewpoint of men in private practice who are always encountering a great variety of problems in commercial life. Moreover, the very magnitude of the enterprise demands the mature judgment of many competent minds, so money so expended is well invested.

We believe that, before a final decision is reached as to the design and construction procedure to be followed on any large work to be undertaken, the Government should appoint an advisory engineering board composed of not less than three members who will examine and report upon the plans and recommendations of the Commission. We believe that it would be well to include as one member of this advisory board the Chief Engineer or Assistant Chief Engineer of the Commission, so that there may be direct touch between the independent consultants and those directly responsible for the design. A board so appointed would have its majority composed of men outside of the Government and the Commission, and, consequently, absolutely open-minded as to the projects before them. The Government could feel confident that in accepting its decisions they were receiving independent advice of the highest order.

In giving the opinions contained in this report, and making these last recommendations, we have not overlooked the fact that the completed work is admirable; nor do we, by criticizing adversely when such criticism is required, withhold the credit due to those who did the work. In point of design and quality of workmanship the Development will remain, in years to come, a monument to the skill of the engineers and artificers of these times.

COPY

P/23

Ch. 4 om. repeated to do things themselves

I see this Ch. 4 not proceeding in the
comparative analysis of what might have been
done with what was done, upon a premise
of superfluity. ?
